



PRASA PROJECT



SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY?		
				TC1	M4	M3	M2	M1	TC2				
<input type="checkbox"/>	DTR30225487/3	AAD0001278566	CARBODYSHELL M3,M4 ASSEMBLY	CB2210		X				X		PRA.CB2210.DTR30225487/3.V30	YES
<input type="checkbox"/>													

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	10/01/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	10/01/2018
			CHECKER	Nosizo Pindela	10/01/2018
			COMPILER	Thanyani Mathegu	10/01/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230	APPROVER	Itumeleng Modiba	2018/07/04
			CHECKER	Nosizo Pindela	2018/07/04
			REVISED BY	Ramokone Motama	2018/07/04
3	2018/12/12	Added dimensional check points to CB2210	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	19/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi collins	19/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
30	20/07/2023	New Baseline change 10.4	APPROVER	Ngobeni Tyson	28/07/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
31	07/11/2023	Added traceability for welding sections	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Ntokozo Zwane	


TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
TS001	M3	PONTISO 407164	16/04/24	SI.CB2210.254.V30	17

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	

Car: M3 & M4	NCR:	Work station: CB2210
--------------	------	----------------------



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC	WT	M	Q	S	D					
DTR30225487/3				Y			V31		✓	 10/04/24	 10/04/24

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
W/BUCAR	32823-2	15/03/25	✓		
CASLR TAPE	105425924	05/01/25	✓		10/04/24
BD TAPE	318TP0102	18/11/24	✓		

1.3 Consumables

Welding Consumable Control - Used for Special Process

Fiber Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 LS1	314018-74097	MIG	✓		
ER 308 L	399687-70802	TIG	✓		10/04/24



CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3

Rev. 31

Project: PRASA
SI.CB2210.254.V30

Date

07/11/2023

II - Self Inspection - Items to Check

II.1 - Items to check



Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓		10/04/24
02	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD0000210675	✓		10/04/24
03	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		10/04/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		10/04/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓		10/04/24
06	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓		10/04/24

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	


Welding Tracedability

Roof ring welds



<p style="text-align: center;">LHS</p> Boiler maker (Name & Sign): <u>INNO</u> 	<p style="text-align: center;">RHS</p> Welder (Name & Sign): <u>KEITH K. MURPHY</u>
<p style="text-align: center;">RHS</p> Boiler maker (Name & Sign): <u>MOJELE</u> 	<p style="text-align: center;">LHS</p> Welder (Name & Sign): <u>THABANG</u> 


END 1


<p style="text-align: center;">LHS</p> Boiler maker (Name & Sign): <u>INNO</u> 	<p style="text-align: center;">RHS</p> Welder (Name & Sign): <u>THABANG</u> 
<p style="text-align: center;">RHS</p> Boiler maker (Name & Sign): <u>MOJELE</u> 	<p style="text-align: center;">LHS</p> Welder (Name & Sign): <u>KEITH K. MURPHY</u>

END 2

Door ring welds



LHS
Boiler maker (Name & Sign): <u>INNO</u> 
Welder (Name & Sign): <u>KEITH K. MURPHY</u> 



RHS
Boiler maker (Name & Sign): <u>GERALD</u>
Welder (Name & Sign): <u>THABANG</u> 



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev. 31 Project: PRASA
SI.CB2210.254.V30
Date 07/11/2023


EUF Reinforcement Plates




END 1

Boiler maker (Name & Sign): TIMOTHY

Welder (Name & Sign): Thabany



END 2




Underneath the CAR

END 2

Boiler maker (Name & Sign): EMERALD

Welder (Name & Sign): KEITH K. M...



FEDOLI

Operator: Lungu




CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3

Rev.
31
Date
07/11/2023

Project: PRASA
SI.CB2210.254.V30

Specifications of Details for CBS measurement



Measure gap between jig pillar / chair and underframe = 0mm. No gap.

After loading and clamping

Fill in the gap found each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side						NA							
Right Hand Side													

Signature Operations:

Date:

10/04/23

After Welding.

Fill in the gap found each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side						NA							
Right Hand Side													

Signature Industrial Quality:

Date:



CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3



Rev. 31

Project: PRASA
Si. CB2210.254.V30

Date

07/11/2023



Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner.



Measurement positions on sidewall and side sill corner.



Reinforcement area measurement positions on roof reinforcement area.



Detail F

Don't consider the reinforcement



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3


Rev. 31

Project: PRA5A
SI.CB2210.254.V30

Date

07/11/2023

Specifications of Details for CBS measurement



PME Column LHS - RHS should be $\leq 2\text{MM}$ on each point.

BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3069	3069	0	2404	2404	0
B	3078	3076	2	2400	2405	1
C	3071	3071	0	2406	2404	2
D	3070	3069	1	2400	2405	1
E	3070	3070	0	2404	2403	1
F	3078	3070	2	2404	2404	0
G	3068	3070	2	2406	2404	2
H	3071	3069	2	2405	2404	1
I	3068	3071	3	2404	2404	0
J	3069	3070	1	2406	2404	2
K	3066	3068	2	2405	2404	1
L	3068	3066	0	2406	2404	2
M	3066	3065	1	2405	2405	0
N	3069	3070	1	2404	2403	1


 409964
 10104124




CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3

Rev. 31
Date 07/11/2023

Project: PRASA
SI.CB2210.254.V30

Specifications of Details for CBS measurement



PME Column LHS - RHS should be $\leq 2\text{MM}$ on each point.

AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3096	3096	0	2404	2404	0
B	3069	3068	1	2406	2404	2
C	3098	3099	1	2405	2406	1
D	3096	3097	1	2404	2404	0
E	3069	3068	1	2406	2405	1
F	3070	3071	1	2404	2405	1
G	3095	3099	2	2406	2404	2
H	3098	3099	1	2406	2406	0
I	3067	3066	1	2404	2405	1
J	3069	3069	0	2405	2404	1
K	3099	3099	2	2404	2405	1
L	3096	3096	0	2404	2404	0
M	3077	3077	0	2405	2404	1
N	3096	3095	1	2406	2404	2


 20/07/24
 10/04/24





CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev. 31
Date 07/11/2023

Project: PRASA
SI.CB2210.254.V30

CBS measurement

BEFORE WELDING





2270 to 2276

- A 2070
- B 2071
- C 2073
- D 2075
- E 2076
- F 2076
- G 2078
- H 2074
- I 2076
- J 2076
- K 2073
- L 2072
- M 2071
- N 207

Do not consider reinforcement (Take measurements top area of zee profile

2265 to 2271



2265 to 2271

Detail D
Consider the reinforcement plate

Handwritten notes:
2079/60
10/10/2023




CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev. 31
Date 07/11/2023


Project: PRASA
SI.CB2210.254.V30

CBS measurement


AFTER WELDING





	2265 to 2271	2270 to 2276
A	2269	
B		2274
C	2265	
D	2268	
E		2271
F		2277
G	2267	
H	2269	
I		2274
J		2276
K	2266	
L	2268	
M		2275
N	2265	



Do not consider reinforcement (Take measurements top area of zee profile



Take measurement close to radius (considering reinforcement)



Handwritten notes and signatures at the bottom of the page.




CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.
31

Project: PRASA
SI.CB2210.254.V30

Date
07/11/2023

Specifications of Details for CBS measurement



1380 to 1382 mm

DIAGONAL DIFFERENCE $D1-D2 \leq 3mm$

Higher Dimension

1380

D1

2414

Central Dimension

1381

D2

2416

Lower Dimension

1382

D1-D2

2

Handwritten notes:
11/11/23
209960
10/04/24




CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3

Rev. 31
Date 07/11/2023

Project: PRASA
SI.CB2210.254.V30

Specifications of Details for CBS measurement



1380 to 1382 mm

DIAGONAL DIFFERENCE D1-D2 ≤ 3mm

Higher Dimension	1382	D1	2416
Central Dimension	1581	D2	2416
Lower Dimension	1381	D1-D2	0

[Signature]
 209964
 10604/24




CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev. 31

Project: PRASA
SI.CB2210.254.V30

Date
07/11/2023

Specifications of Details for CBS measurement



LEFT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20616

RIGHT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20616

Handwritten signature and date:
 20/04/24
 15/04/24

Dye penetrant test

Dye-penetration test to be performed by quality personnel





CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.

31

Project: PRASA

SI.CB2210.254.V30

Date

07/11/2023

Self Inspection - Final Result

		DATE	NAME	SIGNATURE	
HOLD POINT	GO	(If activities are not complete, the missing activities must not impact the next stage)		<i>[Signature]</i> Operations	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	10/04/24	Richard Industrial Quality	
	NO GO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status

Operations

Quality



APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1
SELF INSPECTION SHEET


CONFIDENTIAL INFORMATION
 This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE


MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE					WORK INSTRUCTION	SAFETY	
				1CR	MA	PA	MA2	1CR			
<input type="checkbox"/>	DTR30225481/2	ADD0001278565	CARBODYSHELL M3,M3,M4 ASSEMBLY	CB2220		X	X	X		PRA.CB2220.DTR3022548 7/2.V21	YES
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	01/02/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	01/02/2018
			CHECKER	Nosizo Pindela	01/02/2018
			COMPILER	Thanyani Mathegu	01/02/2018
1	18/05/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	18/05/2018
			CHECKER	Nosizo Pindela	18/05/2018
			REVISED BY	Ramokone Motama	18/05/2018
2	2018/07/05	Certain dimensional checks added and others moved to CB1210	APPROVER	Itumeleng Modiba	2018/07/05
			CHECKER	Nosizo Pindela	2018/07/05
			REVISED BY	Ramokone Motama	2018/07/05
3	2018/06/12	Width tolerance as per DT0000336600	APPROVER	Itumeleng Modiba	2018/06/12
			CHECKER	Nosizo Pindela	2018/06/12
			REVISED BY	Nosizo Pindela	2018/06/12
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019
			CHECKER	Nosizo Pindela	24/01/2019
			REVISED BY	Vanessa Ntuli	24/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection length measurements Remove	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	22/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	22/08/2019
			CHECKER	Nosizo Pindela	22/08/2019
			REVISED BY	Nosizo Pindela	22/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	06/08/2020
			REVISED BY	Bongane Masina	06/08/2020
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			REVISED BY	Bongane Masina	19/04/2021
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi Collins	17/08/2021
			CHECKER	Mpho Mulaudzi	17/08/2021
			REVISED BY	Mpho Mulaudzi	17/08/2021
25	20/02/2022	New Baseline change 10.3.1	APPROVER	Collins Mbhombhi	19/02/2022
			CHECKER	Andani Muthelo	19/02/2022
			REVISED BY	Andani Muthelo	19/02/2022
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mbhombhi	14/06/2022
			CHECKER	Andani Muthelo	14/06/2022
			REVISED BY	Andani Muthelo	14/06/2022
27	19/10/2022	Addition of traceability for sealant application & welding	APPROVER	Collins Mbhombhi	19/10/2022
			CHECKER	Ntokozo Zwane	19/10/2022
			REVISED BY	Amogelang Mohlampe	19/10/2022
28	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023
			CHECKER	Ntokozo Zwane	14/04/2023
			REVISED BY	Amogelang Mohlampe	14/04/2023
29	28/10/2023	Addition of bracket quantity	APPROVER	Ngobeni Tyson	28/10/2023
			CHECKER	Ntokozo Zwane	28/10/2023
			REVISED BY	Amogelang Mohlampe	28/10/2023

TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
221	M3	Lewi 483008	11/04/24	SI.CB2220.250.V29	13

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	

Car: M1,M3,M4	NCR:	Work station:	CB2220
---------------	------	---------------	--------



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	M1	M3	M4	M5	M6	M7					
DTR30225487/2			X				29	28/10/2023	X	N/A	LRB 11/04/24 [Signature] 11/04/24

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
Tubular	32823-3	15/03/2024 - 15/03/2024	X	LRB 11/04/24	[Signature] 11/04/24
Measuring Tape	51870111	22/09/2024 - 22/09/2024	X	LRB 11/04/24	[Signature] 11/04/24

1.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
MIG 308 LS1	15221880	Mig	X	LRB 11/04/24	[Signature] 11/04/24

GIBELQ		CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2		Rev. 29	Project: PRASA	
				Date 28/10/2023	SI.CB2220.250.V29	
II - Self Inspection - Items to Check						
II.1 - Items to check						
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB2220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	PRA.CB2220.DTR30225487/2	✓	11/04/24 	 11/04/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓	11/04/24 	 11/04/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	11/04/24 	 11/04/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓	11/04/24 	 11/04/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓	11/04/24 	 11/04/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓	11/04/24 	 11/04/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (I) Min-Max 10°C - 35°C Relative humidity Min - Max (I) Min-Max 25% - 60%	Sealant Batch No: <u>170722</u> Exp Date: <u>01/24</u> Actuals Temperature: <u>19</u> Humidity: <u>60</u>	✓	11/04/24 	 11/04/24
08	NA	Verification of sealant application in certain regions in the drawing.	AAD0001278566	✓	11/04/24 	 11/04/24
09		Verification of safety welds	Approved according to DTD000210658 reference and Self Inspection	✓	11/04/24 	 11/04/24





CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30225487/2

Rev.	29
Date	28/10/2023

Project: PRASA
SI.CB2220.250.V29

II - Self Inspection - Items to Check

SEALANT APPLICATION



AREA 1 & 2 END 1



Operator (Name & sign):

M. H. ...

Operator (Name & sign):

M. H. ...

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA
		29	
		Date	SI.CB2220.250.V29
		28/10/2023	
II - Self Inspection - Items to Check			



REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <i>Nakulanga Dhan</i>	<i>S. MADHAN</i>
B	Operator (Name&sign): <i>Nakulanga Dhan</i>	<i>S. MADHAN</i>
C	Operator (Name&sign): <i>Masthadi Masthadi</i>	<i>THIRUKAN</i>
D	Operator (Name&sign): <i>Sibiya Sibiya</i>	<i>THIRUKAN</i>
E	Operator (Name&sign): <i>Sibiya Sibiya</i>	<i>THIRUKAN</i>

I hereby certify that the work has been done in accordance with the specifications and standards mentioned in the contract documents.
 Date: _____
 Signature: _____




CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30225487/2

Rev. 29 Project: PRASA
Date 28/10/2023

SI.CB2220.250.V29


II - Self Inspection - Items to Check



BRACKETING

INSTALLATION		
C-RAILS:	Operator:	Asanda
	Operator:	Levi
DOOR MECHANISMS:	Operator:	Mthoko
	Operator:	Levi
TAPPING PADS	Operator:	Levi
	Operator:	
INSTALLATION & VERIFICATION		
SEAT & LUGGAGE BRACKETS:	Operator:	Tetelo
	Operator:	
SEAT BRACKETS VERIFICATION:	Operator:	Tetelo
	Operator:	
WELDING		
AREA	LHS	RHS
A (Seat brackets)	Operator (Name&sign): LINDO	LINDO
(C-rails, Luggage and earth bushes)	Operator (Name&sign): Tolly	LINDO
B (Seat brackets)	Operator (Name&sign): LINDO & Tolly	Tolly
(C-rails, Luggage and earth bushes)	Operator (Name&sign): Tolly	LINDO
C (Seat brackets)	Operator (Name&sign):	
(C-rails, Luggage and earth bushes)	Operator (Name&sign):	MMAKISILE Mkh...
D (Seat brackets)	Operator (Name&sign): MMAKISILE Mkh...	MMAKISILE Mkh...
(C-rails, Luggage and earth bushes)	Operator (Name&sign):	MMAKISILE Mkh...
ENDS		
END 1 TAPPING PADS WELDING:	Operator (Name&sign): LINDO	
END 2 TAPPING PADS WELDING:	Operator (Name&sign): SIKHIZE	

M1/M3/M4 BRACKET INSTALLATION



QUANTITIES (M3/M4)

RHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7		
	B	4		
	C	8		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	5		
	C	4		
	D	3		

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: _____

LHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2		
	B	8		
	C	11		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	5		
	C	6		
	D	2		

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: _____

QUANTITIES (M1)

RHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7		
	B	8		
	C	8		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	2		
	B	4		
	C	5		
	D	3		

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: _____


LHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2		
	B	10		
	C	11		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	7		
	C	6		
	D	2		


ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: _____


Specifications of Details for CBS measurement





Measurement positions on roof rail and sidewall omega corner.



Reinforcement area measurement positions on roof reinforcement area.



Measurement positions on sidewall and side sill corner.







CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30226487/2


Rev.
29
Date
28/10/2023

Project: PRASA
SI.CB2220.250.V29



CBS measurement



Detail C




Take measurement close to radius



Detail D (1:1)


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	
CBS measurement			



BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3300	3298	2	✓
B	3263	3262	1	✓
C	3294	3291	3	✓
D	3294	3295	2	✓
E	3268	3264	4	✓
F	3263	3260	3	✓
G	3295	3293	2	✓
H	3295	3291	4	✓
I	3264	3260	4	✓
J	3267	3264	3	✓
K	3300	3295	5	✓
L	3298	3295	3	✓
M	3269	3263	2	✓
N	3295	3297	2	✓


CBS measurement



AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3295	3298	3	2595
B	3265	3264	1	2594
C	3294	3291	3	2594
D	3297	3299	2	2595
E	3270	3268	2	2595
F	3265	3268	3	2594
G	3299	3298	3	2595
H	3290	3295	5	2589
I	3265	3267	2	2593
J	3265	3268	3	2593
K	3298	3295	3	2594
L	3296	3298	3	2590
M	3263	3265	2	2595
N	3300	3298	2	2595

Specifications of Details for GBS measurement CB1220



DOOR 1 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2233
A3	2230 to 2232	2232
A4	2230 to 2232	2233
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2234
A2	2230 to 2232	2233
A3	2230 to 2232	2233
A4	2230 to 2232	2232
B	234 to 236	236
C	234 to 236	234
D	794 to 796	794
E	794 to 796	796

DOOR 2 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	234
C	234 to 236	236
D	794 to 796	796
E	794 to 796	794


DOOR 1 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2233
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2231
A3	2230 to 2232	2232
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 3 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2231
B	234 to 236	234
C	234 to 236	236
D	794 to 796	794
E	794 to 796	796

Specifications of Details for CBS measurement - CB1220

End #2



End #1


Doors diagonal D1-D2 maximum difference ≤ 4mm

	#1	#2	#3
D1	2748	2748	2749
D2	2747	2747	2747
D1-D2	2	1	2

Doors Length = 1672 ± 0.3mm

	#1	#2	#3
HIGHER DIMENSION	1671	1671	1671
CENTRAL DIMENSION	1672	1671	1671
LOWER DIMENSION	1671	1672	1672

End #1



End #2

Doors diagonal D1-D2 maximum difference ≤ 4mm


	#1	#2	#3
D1	2747	2748	2749
D2	2748	2746	2747
D1-D2	1	2	2

Doors height = 1674 ± 0.3mm

	#1	#2	#3
HIGHER DIMENSION	1672	1672	1672
CENTRAL DIMENSION	1671	1672	1671
LOWER DIMENSION	1672	1671	1672

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		Date	
		29	
		28/10/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)			DATE	NAME	SIGNATURE	
HOLD POINT	GO	(if activities are not complete, the missing activities must not impact the next stage)	11/04/24	Lemi <small>Operations</small>		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party	11/04/24	Richmond <small>Industrial Quality</small>		
	NO GO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			<small>Operations</small>	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet			<small>Industrial Quality</small>	

In case of "NO GO", describe blocking problems

in case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status

Operations

Quality





APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION
This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?
				TCL	M6	M1	M2	M3	TCL		
DT00000225497	AA0001278566	CARBODYSHELL M1,M3,M4 ASSEMBLY	CB2230		X	X			(K)	PRA.CB2230.DT000002 25487.V20	YES

NO	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	2018/08/02	GIBELA NEW CREATION	APPROVER	Philippe Marques	2018/08/02
			CHECKER	Nosizo Pindela	2018/08/02
			COMPILER	Nosizo Pindela	2018/08/02
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	30/5/2018
			CHECKER	Nosizo Pindela	30/5/2018
			REVISED BY	Nosizo Pindela	30/5/2018
2	2018/05/07	Certain dimensional checks moved to CB1220	APPROVER	Itumeleng Modiba	2018/05/07
			CHECKER	Nosizo Pindela	2018/05/07
			REVISED BY	Ramokone Motama	2018/05/07
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019
			CHECKER	Nosizo Pindela	24/01/2019
			REVISED BY	Vanessa Ntuli	24/01/2019
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	23/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	23/08/2019
			CHECKER	Nosizo Pindela	23/08/2019
			REVISED BY	Nosizo Pindela	23/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	06/08/2020
			REVISED BY	Bongane Masina	06/08/2020
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			REVISED BY	Bongane Masina	19/04/2021
25	20/02/2022	New Baseline change 10.3.1	APPROVER	Collins Mhombhni	20/02/2022
			CHECKER	Andani Muthelo	20/02/2022
			REVISED BY	Andani Muthelo	20/02/2022
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mhombhni	14/06/2022
			CHECKER	Andani Muthelo	14/06/2022
			REVISED BY	Andani Muthelo	14/06/2022
27	26/07/2022	Threshold measurements addition	APPROVER	Collins Mhombhni	26/07/2022
			CHECKER	Andani Muthelo	26/07/2022
			REVISED BY	Andani Muthelo	26/07/2022
28	17/10/2022	Added traceability of sealant application	APPROVER	Collins Mhombhni	17/10/2022
			CHECKER	Ntokozo Zwane	17/10/2022
			REVISED BY	Amogelang Mohlampe	17/10/2022
29	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023
			CHECKER	Ntokozo Zwane	14/04/2023
			REVISED BY	Amogelang Mohlampe	14/04/2023
30	06/11/2023	Added threshold traceability for boiler makers and welders	APPROVER	Ngobeni Tyson	06/11/2023
			CHECKER	Andani Muthelo	06/11/2023
			REVISED BY	Ntokozo Zwane	06/11/2023



TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
222	MO3	mmathapedo 483004	12/04/24	SI.CB2230.256.V29	12





CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
30

Project: PRASA

Date

SI.CB2230.256.V29

08/11/2023

Car:


NCR:

Work station:

CB2230



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK	NOK	Revised	Signature/Date (Operations)	Signature/Date (Quality)
	M1	M2	M3	M4	TC2							
PRA.CB2230.DT00000225487			✓					✓		N/A	M. S. da S. 12/04/24	S. J. 12/04/24

I.2 - Instruments Control


Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
Tubular	32823-3	15/03/2025	✓		M. S. da S. 12/04/24	S. J. 12/04/24
Combination square	918590079	2025/02/23	✓		M. S. da S. 12/04/24	S. J. 12/04/24
measuring tape	9187A0207	2024/02/23	✓		M. S. da S. 12/04/24	S. J. 12/04/24

1.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
308 ls.	E231063	MIG	✓		M. S. da S. 12/04/24	S. J. 12/04/24



2024-04-12

INDUSTRIAL QUALITY
MAINLINE








CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
30
Date
06/11/2023

Project: PRASA
SI.CB2230.256.V29

II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOX	HOW	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1230.DT00000225487 Verification of fitment for all brackets.	PRA.CB1230.DT00000225487	✓			12/04/24 12/04/24	12/04/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓			12/04/24 12/04/24	12/04/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓			12/04/24 12/04/24	12/04/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓			12/04/24 12/04/24	12/04/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓			12/04/24 12/04/24	12/04/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS 018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓			12/04/24 12/04/24	12/04/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (1) 12 m-Max 10°C - 35°C Relative humid by Min - Max (1) 25% - 80%	Sealant Batch No: 20017435P Exp Date: 05/2024 Actuals Temperature: 19°C Humidity: 69%	✓			12/04/24 12/04/24	12/04/24
08	N/A	Application of sealant application on the floor of the car shell finisher.	Sealant must be: -Applied straight and even -Free of gaps,cracks,damage and debris (flashes, dirt, dust) Refer to Annexure B	✓			12/04/24 12/04/24	12/04/24
09	N/A	Application of sealant application in certain regions in the drawing.	AAD0001278566	✓			12/04/24 12/04/24	12/04/24

GIBEL

2024-04-12

INDUSTRIAL QUALITY MAINLINE





CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
30

Date


08/11/2023

Project: PRASA

SI.CB2230.256.V29

II - Self Inspection - Items to Check

AREA 1



END 2 SEALANT

OPERATOR
(Name & sign):

Leroy



OPERATOR
(Name & sign):

Leroy

OPERATOR
(Name & sign):

Leroy

AREA 2 (VIEW C)



Area D,E,F,G,H,I

Operator (Name & sign):

LHS
Boity (F,D) Boice

RHS
Boity (F,D) Boice

Operator (Name & sign):

Buhle (F,D)

Buhle (F,D)

Operator (Name & sign):

DI,HI,

DI,HI

Operator (Name & sign):

ISHENOLO

ISHENOLO

Operator (Name & sign):

Sigle

Sigle

Operator (Name & sign):






CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
30
Date
06/11/2023


Project: PRASA
SI.CB2230.256.V29

Specifications of Details for CBS measurement CB1230

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Record the maximum and minimum value found and indicate the corresponding region.



MAXIMUM	1.8
MINIMUM	1.2



MAXIMUM	2.0
MINIMUM	1.5





CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000226487

Rev.
30

Project: PRASA


Date

06/11/2023

SI.CB2230.256.V29


Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 18mm(-0mm + 2mm)



MEASURED CAMBER VALUES

RIGHT	11	19
LEFT	'a1	19





CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
30

Project: PRASA


Date

06/11/2023

SI.CB2230.256.V29

Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



TWIST FOUND ON END 1

TRANVERSE

2

LONGITUDINAL

1

TWIST FOUND ON END 2

TRANVERSE

1

LONGITUDINAL

2



2024 -04- 12

INDUSTRIAL QUALITY
MAINLINE




CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
30
Date
06/11/2023


Project: PRASA
SI.CB2230.256.V29

Specifications of Details for CBS measurement CB1230



Detail C

2024 -04- 12
INDUSTRIAL QUALITY
MAINLINE






CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
30
Date
06/11/2023



Project: PRASA
SI.CB2230.256.V29

Specifications of Details for CBS measurement CB1230



2589 to 2595mm

A	2595
B	2590
C	2591
D	2590
E	2589
F	2596
G	2593
H	2592
I	2593
J	2591
K	2592
L	2593
M	2590
N	2592
O	2593
P	2595



Threshold verification

Nominal value :38

Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	38	38	38	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	38	38	38	38	38

BOILER MAKER: Boitumelo *B. Boitumelo*
WELDER: Emmanuel *E. Maphahle*

Dye penetrant test

Dye-penetration test to be performed by quality personnel





CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
30
Date
08/11/2023

Project: PRASA
SI.CB2230.256.V29

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)		DATE	NAME	SIGNATURE	
HOLD POINT	GO	(If activities are not complete, the missing activities must not impact the next stage)	12/04/24	M Mathapelo 483004 Operations	
	GO	Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.	12/04/2024	Amo Industrial Quality	
	NO GO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			
	NO GO	There are non-conformities impact the quality of the product and there is no corrective action defined yet)			

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status

Operations

Quality



