

**GIBELA**

**PRASA PROJECT**



APPLICABLE FROM TRAINSET 100+ AS PER BASELINE 10.3.1

# SELF INSPECTION SHEET

**CONFIDENTIAL INFORMATION**

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

**APPLICATION REFERENCE**

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?	
				TC1	M4	M1	M2	M3	TC2			
<input type="checkbox"/>	DTR30225487/3	AAD0001278566	CARBODYSHELL M1 ASSEMBLY	CB2210				X			PRA,CB2210.DTR30225487/3.V25	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	10/01/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	10/01/2018
			CHECKER	Nosizo Pindela	10/01/2018
			COMPILER	Thanyani Mathegu	10/01/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230	APPROVER	Itumeleng Modiba	2018/07/04
			CHECKER	Nosizo Pindela	2018/07/04
			REVISED BY	Ramokone Motama	2018/07/04
3	2018/12/12	Added dimensional check points to CB2210	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Ntuli Vanessa	22/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	06/08/2020
			REVISED BY	Bongane Masina	06/08/2020
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			REVISED BY	Bongane Masina	19/04/2021
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi collins	17/08/2021
			CHECKER	Mpho Mufaudzi	17/08/2021
			REVISED BY	Mpho Mufaudzi	17/08/2021
25	19/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi collins	19/02/2022
			CHECKER	Andani Muthelo	19/02/2022
			REVISED BY	Andani Muthelo	19/02/2022
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	14/04/2023
			REVISED BY	Mohlampe Amogelang	14/04/2023
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	27/07/2023
			CHECKER	Zwane Ntokozo	27/07/2023
			REVISED BY	Mohlampe Amogelang	27/07/2023
28	07/11/2023	Addition of welding traceability	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthelo	07/11/2023
			REVISED BY	Ntokozo Zwane	07/11/2023


TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
15030	M1	P. MALATI 409960	25/08/2023	SI.CB2210.254.V28	17

	CARBODYSHELL M1 ASSEMBLY DTR30225487/3	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date 07/11/2023	

Car: M1	NCR:	Work station: CB2210
---------	------	----------------------



Safety Related



**I - Documentation and Instruments Control**

**1.1 - Documentation Control**

Document	Type of car						Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	D	M	S	SE	SE	D					
DTR30225487/3	X						1/28		✓	<i>[Signature]</i>	<i>[Signature]</i> 25/05/24

**1.2 - Instruments Control**

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
<del>UMBURAR</del>	<del>32835-2</del>	<del>15/03/25</del>	<del>✓</del>	<del><i>[Signature]</i></del>	<del><i>[Signature]</i></del>
LASER TAPE	105405924	08/01/25	✓	<i>[Signature]</i>	<i>[Signature]</i> 25/05/24
3CM TAPE	116170102	18/11/24	✓	<i>[Signature]</i>	<i>[Signature]</i>

**1.3 Consumables**

2024-05-23

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
EP 308 LS1	314018-70097	MIG	✓	<i>[Signature]</i>	<i>[Signature]</i>
EP 308 L	299689-70002	MIG	✓	<i>[Signature]</i>	<i>[Signature]</i> 25/05/24



CARBODYSHELL M1 ASSEMBLY DTR30226487/3


Rev. 28  
Date 07/11/2023

Project: PRASA  
SI.CB2210.254.V28

II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	DTD00000311225	✓		25/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓		25/05/24
03	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 a DTD0000210675	✓		25/05/24
04	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		25/05/24
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		25/05/24
06		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓		25/05/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓		25/05/24







	CARBODYSHELL M1 ASSEMBLY DTR30226487/3	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date 07/11/2023	

**Welder Traceability**

Roof ring welds






Boiler maker (Name & Sign): <u>JUSTICE</u> 	Welder (Name & Sign): <u>MITHOKOZIS</u> 	END 1
Boiler maker (Name & Sign): <u>MOJELA</u> 	Welder (Name & Sign): <u>MITHOKOZIS</u> 	


Boiler maker (Name & Sign): <u>JUSTICE</u> 	Welder (Name & Sign): <u>MITHOKOZIS</u> 	END 2
Boiler maker (Name & Sign): <u>MOJELA</u> 	Welder (Name & Sign): <u>MITHOKOZIS</u> 	

Door ring welds





Boiler maker (Name & Sign): <u>JUSTICE</u> 
Welder (Name & Sign): <u>MITHOKOZIS</u> 

Boiler maker (Name & Sign): <u>SEAN</u> 
Welder (Name & Sign): <u>MITHOKOZIS</u> 




	CARBODYSHELL M1 ASSEMBLY DTR30226487/3	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date 07/11/2023	



EUFR Reinforcement Plates




**END 1**

Boiler maker (Name & Sign): SEAN 

Welder (Name & Sign): KARU K. M. 




**END 2**

Boiler maker (Name & Sign): INNO 


Welder (Name & Sign): SIPHO KAZI 

Underneath the CAR



**FEDOLI**

Operator: ELINGA






CARBODYSHELL M1 ASSEMBLY DTR30225487/3

Rev. 28  
Date 07/11/2023

Project: PRASA  
SI.CB2210.254.V28

Specifications of Details for CBS measurement




After loading and clamping

Fill in the gap found each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0

Signature Operations:

Date: 25/08/24



2024 -05- 23

INDUSTRIAL QUALITY  
MAINLINE

After Welding.

Fill in the gap found each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0

Signature Industrial Quality:

Date: 25/08/24




CARBODYSHELL M1 ASSEMBLY DTR30225487/3


Rev. 28  
Date 07/11/2023

Project: PRASA  
SI.CB2210.254.V28

Specifications of Details for CBS measurement





9



Measurement positions on roof rail and sidewall omega corner.



Measurement positions on sidewall and side sill corner.



Reinforcement area measurement positions on roof reinforcement area.



**GIBELQ** Details of the Body Structure Development

2024-05-23

INDUSTRIAL QUALITY  
MAINLINE




CARBODYSHELL M1 ASSEMBLY DTR30226487/3

Rev. 28  
Date 07/11/2023

Project: PRASA  
SI.CB2210.254.V28


Specifications of Details for CBS measurement




PME Column LHS - RHS should be ≤2MM on each point.

BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3069	3069	0	2400	2400	0
B	3067	3069	2	2405	2400	1
C	3070	3071	1	2406	2405	1
D	3071	3069	2	2400	2400	0
E	3070	3070	0	2400	2405	1
F	3069	3071	2	2400	2400	2
G	3068	3069	1	2406	2400	2
H	3071	3071	0	2405	2400	1
I	3069	3069	2	2406	2400	2
J	3069	3068	1	2400	2405	1
K	3067	3067	0	2406	2405	1
L	3068	3067	1	2400	2400	0
M	3069	3069	0	2405	2405	0
N	3067	3066	1	2400	2400	0





CARBODYSHELL M1 ASSEMBLY DTR30226487/3


Rev. 28

Project: PRASA  
SI.CB2210.254.V28

Date

07/11/2023


Specifications of Details for CBS measurement



PME Column LHS - RHS should be  $\leq 2$ MM on each point.

AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 $\leq 5$ mm	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS $\leq 2$
A	3296	3296	0	2401	2401	0
B	3269	3268	1	2406	2401	2
C	3298	3297	1	2405	2405	0
D	3296	3296	0	2401	2406	2
E	3271	3271	0	2401	2401	0
F	3270	3271	1	2401	2405	1
G	3298	3297	1	2406	2401	2
H	3297	3298	1	2405	2404	1
I	3269	3268	1	2406	2404	2
J	3270	3271	1	2405	2406	1
K	3278	3297	1	2401	2405	1
L	3296	3296	0	2401	2404	0
M	3267	3268	1	2401	2403	1
N	3298	3297	1	2401	2406	2







CARBODYSHELL M1 ASSEMBLY DTR30226487/3

Rev. 28 Project: PRASA  
SI.CB2210.254.V28  
Date 07/11/2023

CBS measurement



BEFORE WELDING



- 2270 to 2276
- A. 2271
- B. 2271
- C. 2276
- D. 2275
- E. 2274
- F. 2276
- G. 2275
- H. 2273
- I. 2276
- J. 2274
- K. 2276
- L. 2274
- M. 2274
- N. 2275

1990 to

Do not consider reinforcement ( Take measurements top area of zee profile



Handwritten signature and notes: 4077/0, 26/05/24



CARBODYSHELL M1 ASSEMBLY DTR30226487/3

Rev. 28


Project: PRASA  
SI.CB2210.254.V28

Date


07/11/2023

CBS measurement


AFTER WELDING





	2265 to 2271	2270 to 2276
A	0069	/
B	/	0070
C	0068	/
D	0066	/
E	/	0076
F	/	0075
G	0069	/
H	0067	/
I	/	0070
J	/	0076
K	0070	/
L	0069	/
M	/	0074
N	0069	/



Do not consider reinforcement ( Take measurements top area of zee profile



Take measurement close to radius ( considering reinforcement)



GIBELCO  
2024-05-23  
INDUSTRIAL QUALITY  
40 PROMIXE  
25 pas pas




CARBODYSHELL M1 ASSEMBLY DTR30225487/3

Rev. 28  
Date 07/11/2023

Project: PRASA  
SI.CB2210.254.V28

Specifications of Details (for CBS measurement)



1380 to 1382 mm      DIAGONAL DIFFERENCE  $D1-D2 \leq 3mm$

Higher Dimension	1381	D1	2416
Central Dimension	1382	D2	2415
Lower Dimension	1382	D1-D2	1

GIBELQ  
2024-05-23  
INDUSTRIAL QUALITY  
BY ONLINE  
25/05/24



CARBODYSHELL M1 ASSEMBLY DTR30226487/3

Rev.

28

Project: PRASA

SI.CB2210.254.V28


Date

07/11/2023

Specifications of Details for CBS measurement

Endframe 2

1380 to 1382 mm



1380 to 1382 mm

DIAGONAL DIFFERENCE D1-D2 ≤ 3mm

Higher Dimension

1381

D1

2414

Central Dimension

1380

D2


2415

Lower Dimension

1381

D1-D2

1






CARBODYSHELL M1 ASSEMBLY DTR30225487/3

Rev. 28  
Date 07/11/2023


Project: PRASA  
SI.CB2210.254.V28

Specifications of Details for GBS measurement



LEFT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20616

RIGHT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20616



Dye penetrant test

Dye-penetration test to be performed by quality personnel





	<b>CARBODYSHELL M1 ASSEMBLY DTR30226487/3</b>	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date 07/11/2023	

**Self-Inspection - Final Result**


			DATE	NAME	SIGNATURE	
<b>HOLD POINT</b>	<b>GO</b>	(If activities are not complete, the missing activities must not impact the next stage)	25/05/24	Tontoo Operations		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	25/05/24	Amogelang Industrial Quality		
	<b>NO GO</b>	There are activities pending that impact/stop the activities of the next process Obv: (To describe problems below)			Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			Industrial Quality	

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":


Item	Description	Responsible	Due date	Status

Operations



	CARBODYSHELL M1 ASSEMBLY DTR30225487/3	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date 07/11/2023	



**ANNEXURE A: Spot Welding Quality Acceptance Standard**




  
**GIBELG**  
 2024 -05- 23  
 INDUSTRIAL QUALITY  
 MANURE

	CARBODYSHELL M1 ASSEMBLY DTR30225487/3	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date 07/11/2023	

**ANNEXURE B: Arc Welding Quality Acceptance Standard**



  
**GIBELQ**  
 2024-05-23  
 INDUSTRIAL QUALITY  
 MARINE



APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

# SELF INSPECTION SHEET

**CONFIDENTIAL INFORMATION**

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


**APPLICATION REFERENCE**

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?
				TC	MA	ML	M2	M3	TD		
<input type="checkbox"/>	DTR3000152648	AAD0001278566	CB2220			X				PRA.CB2220.DTR3022548 7/2.V23	YES
<input type="checkbox"/>	DTR3000152649	AAD0001278566	CB2220		X	X		X		PRA.CB2220.DTR3022548 7/2.V21	YES
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	01/02/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	01/02/2018
			CHECKER	Nosizo Pindela	01/02/2018
			COMPILER	Tharyani Mathegu	01/02/2018
1	18/05/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	18/05/2018
			CHECKER	Nosizo Pindela	18/05/2018
			REVISED BY	Ramokone Motama	18/05/2018
2	2018/07/05	Certain dimensional checks added and others moved to CB2220	APPROVER	Itumeleng Modiba	2018/07/05
			CHECKER	Nosizo Pindela	2018/07/05
			REVISED BY	Ramokone Motama	2018/07/05
3	2018/06/12	Width tolerance as per DTP000396600	APPROVER	Itumeleng Modiba	2018/06/12
			CHECKER	Nosizo Pindela	2018/06/12
			REVISED BY	Nosizo Pindela	2018/06/12
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019
			CHECKER	Nosizo Pindela	24/01/2019
			REVISED BY	Vanessa Ntuli	24/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection length measurements	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	22/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	22/08/2019
			CHECKER	Nosizo Pindela	22/08/2019
			REVISED BY	Nosizo Pindela	22/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	06/08/2020
			REVISED BY	Bongane Masina	06/08/2020
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			REVISED BY	Bongane Masina	19/04/2021
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi Collins	17/08/2021
			CHECKER	Mpho Mulaudzi	17/08/2021
			REVISED BY	Mpho Mulaudzi	17/08/2021
25	20/02/2022	New Baseline change 10.3.1	APPROVER	Collins Mbhombi	19/02/2022
			CHECKER	Andani Muthelo	19/02/2022
			REVISED BY	Andani Muthelo	19/02/2022
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mbhombi	14/06/2022
			CHECKER	Andani Muthelo	14/06/2022
			REVISED BY	Andani Muthelo	14/06/2022
27	19/10/2022	Addition of traceability for sealant application & welding	APPROVER	Collins Mbhombi	19/10/2022
			CHECKER	Ntokozo Zwane	19/10/2022
			REVISED BY	Amogelang Mohlampe	19/10/2022
28	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023
			CHECKER	Ntokozo Zwane	14/04/2023
			REVISED BY	Amogelang Mohlampe	14/04/2023
29	28/10/2023	Addition of bracket quantity	APPROVER	Ngobeni Tyson	28/10/2023
			CHECKER	Ntokozo Zwane	28/10/2023
			REVISED BY	Amogelang Mohlampe	28/10/2023

TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
230	M02	Tetelo	21/05/24	SI.CB2220.250.V29	13

471781



CARBODYSHELL M1,M3,M4 ASSEMBLY  
DTR30225487/2

Rev.  
29  
Date  
28/10/2023

Project: PRASA  
SI.CB2220.250.V29

Car: M1,M3&M4


NCR:

Work station:

CB2220



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	Q	M	S	M	C					
DTR30225487/2	✓					29	27/05/24	✓	N/A	<i>[Signature]</i> 27/05/24

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
Turbular measuring tape	328232	15/03/25	✓	<i>[Signature]</i> 27/05/24	<i>[Signature]</i> 27/05/24
	G-787A05A	12/04/25	✓		





I.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
Welding wire	E231067	Mig welding	✓	<i>[Signature]</i> 27/05/24	<i>[Signature]</i> 27/05/24

**II - Self Inspection - Items to Check**

**II.1 - Items to check**

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)						
01	N/A	Assembly according to Instruction Engineering n° PRA.CB2220.OTR30225487/2 Verification of fitment for all reinforcement brackets.	PRA.CB2220.DTR30225487/2	✓		 27/05/24	 27/05/24						
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓		 27/05/24	 27/05/24						
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	<b>IND-SAL-WMS-016</b> REFER <b>TO GIB - TYPDEF - ARC - 0000</b>	✓		 27/05/24	 27/05/24						
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		 27/05/24	 27/05/24						
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		 27/05/24	 27/05/2024						
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓		 27/05/24	 27/05/2024						
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified:  <table style="font-size: small; margin-left: 20px;"> <tr> <td>Temperature Min - Max (I)</td> <td>Min-Max</td> <td>10°C - 35°C</td> </tr> <tr> <td>Relative humidity Min - Max (I)</td> <td>Min-Max</td> <td>25% - 60%</td> </tr> </table>	Temperature Min - Max (I)	Min-Max	10°C - 35°C	Relative humidity Min - Max (I)	Min-Max	25% - 60%	Sealant Batch No: <u>B3497-A38A</u> Exp Date: <u>04/07/24</u>  Actuals Temperature: <u>25°C</u> Humidity: <u>35%</u>	✓		 27/05/24	 27/05/24
Temperature Min - Max (I)	Min-Max	10°C - 35°C											
Relative humidity Min - Max (I)	Min-Max	25% - 60%											
08	NA	Verification of sealant application in certain regions in the drawing.	AAD0001278566	✓		 27/05/24	 27/05/24						
09		Verification of safety welds	Approved according to DTD000210658 reference and Self inspection	✓		 27/05/24	 27/05/24						





CARBODYSHELL M1,M3,M4 ASSEMBLY  
DTR30225487/2

Rev.  
29  
Date  
28/10/2023

Project: PRASA  
SI.CB2220.250.V29

II - Self Inspection - Items to Check

SEALANT APPLICATION



AREA 1 & 2 END 1

Operator (Name & sign):

*Pascal*  
*Pascal*

Operator (Name & sign):

*Pascal*  
*Pascal*





CARBOYSHELL M1,M3,M4 ASSEMBLY  
DTR30225467/2

Rev.  
29  
Date  
28/10/2023

Project: PRASA  
SI.CB2220.250.V29

II - Self Inspection - Items to Check



REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
B	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
C	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
D	Operator (Name&sign): <u>THULANI [Signature]</u>	<u>THULANI [Signature]</u>
E	Operator (Name&sign): <u>THULANI [Signature]</u>	<u>THULANI [Signature]</u>




CARBODYSHELL M1,M3,M4 ASSEMBLY  
DTR30225487/2

Rev.  
29  
Date  
28/10/2023

Project: PRASA  
SI.CB2220.250.V29

**II - Self Inspection - Items to Check**



**BRACKETING**

INSTALLATION		
C-RAILS:	Operator: <u>Asanda [Signature]</u>	
	Operator: _____	
DOOR MECHANISMS:	Operator: <u>Tetelo [Signature]</u>	
	Operator: _____	
TAPPING PADS	Operator: <u>[Signature]</u>	
	Operator: _____	
INSTALLATION & VERIFICATION		
SEAT & LUGGAGE BRACKETS:	Operator: <u>Pascilla [Signature]</u>	
	Operator: _____	
SEAT BRACKETS VERIFICATION:	Operator: <u>Mthoko [Signature]</u>	
	Operator: _____	
WELDING		
AREA	LHS	RHS
A (Seat brackets)	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
B (Seat brackets)	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
C (Seat brackets)	Operator (Name&sign): <u>THULANI [Signature]</u>	<u>THULANI [Signature]</u>
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>THULANI [Signature]</u>	<u>[Signature]</u>
D (Seat brackets)	Operator (Name&sign): <u>THULANI [Signature]</u>	<u>THULANI [Signature]</u>
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>THULANI [Signature]</u>	<u>THULANI [Signature]</u>
<b>ENDS</b>		
END 1 TAPPING PADS WELDING:	Operator (Name&sign): <u>[Signature]</u>	
END 1 TAPPING PADS WELDING:	Operator (Name&sign): <u>[Signature]</u>	




CARBODYSHELL M1,M3,M4 ASSEMBLY  
DTR30225487/2

Rev.  
29  
Date  
28/10/2023

Project: PRASA  
SI.CB2220.250.V29

II - Self Inspection - Items to Check

M1/M3/M4 BRACKET INSTALLATION



QUANTITIES (M3/M4)

**RHS**

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7		
	B	4		
	C	6		
	D	6		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	5		
	C	4		
	D	3		

**ROOF ENDS:**  
 CRAILS 2 OFF EACH END  
 EARTH BUSH 6 OFF EACH END

VERIFICATION BY: \_\_\_\_\_

**LHS**

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2		
	B	8		
	C	11		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	5		
	C	6		
	D	2		

**ROOF ENDS:**  
 CRAILS 2 OFF EACH END  
 EARTH BUSH 6 OFF EACH END

VERIFICATION BY: \_\_\_\_\_

QUANTITIES (M1)

**RHS**

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7	✓	
	B	4	✓	
	C	6	✓	
	D	6	✓	
SEAT BRACKETS	A	13	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	2	✓	
	B	4	✓	
	C	5	✓	
	D	3	✓	

**ROOF ENDS:**  
 CRAILS 2 OFF EACH END  
 EARTH BUSH 6 OFF EACH END

VERIFICATION BY: Tetelo  
J.R.


**LHS**

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2	✓	
	B	10	✓	
	C	11	✓	
	D	8	✓	
SEAT BRACKETS	A	13	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	3	✓	
	B	7	✓	
	C	6	✓	
	D	2	✓	


**ROOF ENDS:**  
 CRAILS 2 OFF EACH END  
 EARTH BUSH 6 OFF EACH END

VERIFICATION BY: Tetelo

Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner.



Reinforcement area measurement positions on roof reinforcement area.



Measurement positions on sidewall and side sill corner.







CARBODYSHELL M1,M3,M4 ASSEMBLY  
DTR30226487/2


Rev.  
29  
Date  
28/10/2023

Project: PRASA  
SI.CB2220.250.V29



**CBS measurement**




Detail C



Take measurement close to radius




Detail D (1:1)



**BEFORE WELDING**

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3300	3297	3	
B	3265	3266	1	
C	3299	3297	2	
D	3297	3298	1	
E	3266	3268	2	
F	3268	3267	1	
G	3299	3297	2	
H	3297	3299	2	
I	3268	3267	1	
J	3266	3267	1	
K	3298	3299	1	
L	3300	3298	2	
M	3266	3267	1	
N	3300	3298	2	




**CBS measurement**



**AFTER WELDING**

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3299	3297	2	2589
B	3266	3267	1	2590
C	3297	3298	1	2591
D	3299	3300	1	2592
E	3267	3266	1	2590
F	3268	3267	1	2591
G	3299	3300	1	2590
H	3297	3298	1	2592
I	3267	3268	2	2591
J	3268	3265	3	2591
K	3300	3297	3	2590
L	3297	3295	2	2591
M	3265	3267	2	2591
N	3300	3297	3	2590

Specifications of Details for CBS measurement CB1220



DOOR 1 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2230
A4	2230 to 2232	2232
B	234 to 236	234
C	234 to 236	234
D	794 to 796	794
E	794 to 796	795

DOOR 2 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2230
A4	2230 to 2232	2230
B	234 to 236	236
C	234 to 236	235
D	794 to 796	794
E	794 to 796	795

DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2230
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	794

DOOR 1 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2237
A3	2230 to 2232	2231
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	234
D	794 to 796	795
E	794 to 796	794


DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2230
B	234 to 236	234
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 3 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2230
A3	2230 to 2232	2231
A4	2230 to 2232	2230
B	234 to 236	234
C	234 to 236	235
D	794 to 796	795
E	794 to 796	794

Specifications of Details for CBS measurement CB1220




Doors diagonal D1-D2 maximum difference ≤4mm

#1	#2	#3
D1	2750	2751
D2	2749	2749
D1-D2	1	2

Doors length - 1672.33mm

#1	#2	#3
HIGHER DIMENSION	1672	1672
CENTRAL DIMENSION	1671	1672
LOWER DIMENSION	1671	1672



Doors diagonal D1-D2 maximum difference ≤4mm

#1	#2	#3
D1	2749	2750
D2	2751	2751
D1-D2	2	1

Doors length - 1672.33mm

#1	#2	#3
HIGHER DIMENSION	1672	1673
CENTRAL DIMENSION	1671	1671
LOWER DIMENSION	1671	1672



CARBODYSHELL M1,M3,M4 ASSEMBLY  
DTR30225487/2

Rev.  
29  
Date  
28/10/2023

Project: PRASA  
SI.CB2220.250.V29

**CBS measurement (Manufacturing)**

**Dye penetrant test**

Dye-penetration test to be performed by quality personnel



Item	Description of the Issue	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)

**II.2 - Check List REX**

**Check List Items**

Item	Picture/Drawing	Description	Criteria/Record	OK	Signature/Date (Manufacturing)	Signature/Date Quality
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX			



CARBODYSHELL M1,M3,M4 ASSEMBLY  
DTR30225487/2

Rev.  
29  
Date  
28/10/2023

Project: PRASA  
SI.CB2220.250.V29

**Self Inspection - Final Result**

Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)		DATE	NAME	SIGNATURE
HOLD POINT	✓	27/05/24	Tetelo <small>Operations</small>	
	(If activities are not complete, the missing activities must not impact the next stage)			
	Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	27/05/24	N. Hokezo <small>Industrial Quality</small>	
	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)		<small>Operations</small>	
	There are non-conformities impact the quality of the product and there is no corrective action defined yet)		<small>Industrial Quality</small>	

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":


Item	Description	Responsible	Due date	Status

Operations


Quality

	<b>CARBODYSHELL M1,M3,M4 ASSEMBLY</b> DTR30225487/2	Rev.	<b>Project: PRASA</b>  <b>SI.CB2220.250.V29</b>
		29	
		Date	
		28/10/2023	


**ANNEXURE A: Arc Welding Quality Acceptance Standard**



**Station: CB1220-004- U108 & U107**



PART NO.	ITEM NO.	QTY	DESCRIPTION	MASS (KG)
DTR0020074088	5	6	EARTH STUD 6	0.036
AA00001201848	4	6	ASSEMBLY SUPPORT	0.271
DTR0000348305	3	12	WELDING STUD ISO13918 FT - M6X20 - SST	0.077
AA00001180424	2	12	ASSEMBLY SUPPORT	0.193
AA00001184418	1	14	ASSEMBLY SUPPORT	0.522
AA00001161090	101	6	CARBODYSHELL BRACKETS CARBODYSHELL M1/M3/M4 CARSHOE FRAME MODULE END - DPP	12.132





APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

# SELF INSPECTION SHEET

**CONFIDENTIAL INFORMATION**

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

**APPLICATION REFERENCE**

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?
				TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/>	DIR3000152669	AAD0001278566 CARBODYSHELL M1,M3,M4 ASSEMBLY	CB1230			X				PRA.CB1230.DT000002 25487.V20	YES
<input type="checkbox"/>	DTR3000152673	AAD0001278566 CARBODYSHELL M1,M3,M4 ASSEMBLY	CB1230		X				X	PRA.CB1230.DT000002 25487.V20	YES
	DATE	MODIFICATION CONTENT		RESPONSIBLE	NAME	DATE					
0	2018/08/02	GIBELA NEW CREATION		APPROVER	Philippe Marques	2018/08/02					
				CHECKER	Nosizo Pindela	2018/08/02					
				COMPILER	Nosizo Pindela	2018/08/02					
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager		APPROVER	Itumeleng Modiba	30/5/2018					
				CHECKER	Nosizo Pindela	30/5/2018					
				REVISED BY	Nosizo Pindela	30/5/2018					
2	2018/05/07	Certain dimensional checks moved to CB1220		APPROVER	Itumeleng Modiba	2018/05/07					
				CHECKER	Nosizo Pindela	2018/05/07					
				REVISED BY	Ramokone Motama	2018/05/07					
5	24/01/2019	As per Baseline 10.2		APPROVER	Itumeleng Modiba	24/01/2019					
				CHECKER	Nosizo Pindela	24/01/2019					
				REVISED BY	Vanessa Ntuli	24/01/2019					
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements		APPROVER	Itumeleng Modiba	13/03/2019					
				CHECKER	Nosizo Pindela	13/03/2019					
				REVISED BY	Nosizo Pindela	13/03/2019					
10	23/08/2019	New Baseline 10.2.5		APPROVER	Itumeleng Modiba	23/08/2019					
				CHECKER	Nosizo Pindela	23/08/2019					
				REVISED BY	Nosizo Pindela	23/08/2019					
10	06/08/2020	New Baseline 10.2.6		APPROVER	Timothy Maimela	06/08/2020					
				CHECKER	Bongane Masina						
				REVISED BY	Bongane Masina						
20	19/04/2021	New Baseline change 10.3		APPROVER	Timothy Maimela	19/04/2021					
				CHECKER	Bongane Masina						
				REVISED BY	Bongane Masina						
25	20/02/2022	New Baseline change 10.3.1		APPROVER	Collins Mhombhi	20/02/2022					
				CHECKER	Andani Muthelo						
				REVISED BY	Andani Muthelo						
26	14/06/2022	Update minimum temperature requirement for sealant application		APPROVER	Collins Mhombhi	14/06/2022					
				CHECKER	Andani Muthelo						
				REVISED BY	Andani Muthelo						
27	19/10/2022	Addition of traceability for sealant application		APPROVER	Collins Mhombhi	19/10/2022					
				CHECKER	Ntokozo Zwane						
				REVISED BY	Amogelang Mohlampe						
28	14/04/2023	Added sealant batch number & welding consumables traceability		APPROVER	Vanessa Ntuli	14/04/2023					
				CHECKER	Ntokozo Zwane						
				REVISED BY	Amogelang Mohlampe						
29	06/11/2023	Added thresholds traceability for boiler makers and welders		APPROVER	Tyson Ngobeni	06/11/2023					
				CHECKER	Andani Muthelo						
				REVISED BY	Ntokozo Zwane						
TRAINSET	CAR	OPERATOR NAME & ALPS NO		DATE	SELF INSPECTION NUMBER	PAGES					
230	M1	Buhle A26965		23/05/2024	SI.CB1230.256.V28	11					

*[Handwritten signatures and stamps, including a date stamp '20/02/2022' and a signature 'Collins Mhombhi']*



CARBODYSHELL M1,M3,M4 ASSEMBLY  
DT00000225487

Rev.  
29

Project: PRASA

Date

SI.CB1230.256.V28

06/11/2023

Car:


NCR:

Work station:

CB1230



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK	NOK	Reason	Signature/Date (Operations)	Signature/Date (Quality)
	M1	M2	M3	M4	TCP							
PRA.CB1230.DT00000225487	X					28		✓		N/A	05/15/24	

I.2 - Instruments Control


Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
Tubular	32823-3	15/03/2025	✓		05/05/24	
Measuring Tape	GIBFA000	23/07/2024	✓		05/05/24	
Ruler	GIBSB035	20/02/2025	✓		05/05/24	
Combination Square	GIBRCS014	26/06/2024	✓		05/05/24	

1.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
308 LSi	373779	Mig Welding	✓		05/05/24	








CARBODYSHELL M1,M3,M4 ASSEMBLY  
DT00000225487

Rev.  
29  
Date  
06/11/2023

Project: PRASA  
SI.CB1230.256.V28

**II - Self Inspection - Items to Check**

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Not OK	Signature/Date (Operations)	Signature/Date (Quality)						
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1230.DT00000225487 Verification of fillet for all brackets.	PRA.CB1230.DT00000225487	✓		<i>[Signature]</i> 28/05/24	<i>[Signature]</i> 28/05/24						
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓		<i>[Signature]</i> 28/05/24	<i>[Signature]</i>						
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		<i>[Signature]</i> 28/05/24	28/05/24 <i>[Signature]</i>						
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		<i>[Signature]</i> 28/05/24	<i>[Signature]</i> 28/05/24						
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		<i>[Signature]</i> 28/05/24	<i>[Signature]</i> 28/05/24						
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS 018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓		<i>[Signature]</i> 28/05/24	<i>[Signature]</i> 28/05/24						
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified:  <table border="1" style="font-size: small;"> <tr> <td>Temperature Min - Max (I)</td> <td>Min-Max</td> <td>10°C - 35°C</td> </tr> <tr> <td>Relative humidity Min - Max (I)</td> <td>Min-Max</td> <td>25% - 80%</td> </tr> </table>	Temperature Min - Max (I)	Min-Max	10°C - 35°C	Relative humidity Min - Max (I)	Min-Max	25% - 80%	Sealant Batch No: <u>B5491-ES</u> Exp Date: <u>15 / 06 / 2024</u>  Actuals Temperature: <u>16°C</u> Humidity: <u>68%</u>	✓		<i>[Signature]</i> 28/05/24	<i>[Signature]</i> 28/05/24
Temperature Min - Max (I)	Min-Max	10°C - 35°C											
Relative humidity Min - Max (I)	Min-Max	25% - 80%											
08	N/A	Verification of sealant application in regions of roof and sideframe.	Sealant applied in regions of roof and sideframe.	✓		<i>[Signature]</i> 28/05/24	<i>[Signature]</i> 28/05/24						

INDUSTRIAL QUALITY  
 2024-05-28  
 GIBEL






CARBODYSHELL M1,M3,M4 ASSEMBLY  
DT00000225487

Rev.  
29  
Date  
06/11/2023

Project: PRASA  
SI.CB1230.256.V28

AREA 1



H

END 2 SEALANT

OPERATOR  
(Name & sign):

Levy

OPERATOR  
(Name & sign):

Levy

OPERATOR  
(Name & sign):

Levy

Area D,E,F,G,H,I

Operator (Name & sign) :

LHS  
D.E.F.G.H.I

RHS  
D.E.F.G.H.I

Operator (Name & sign) :

Sihle

Sihle

Operator (Name & sign) :

Operator (Name & sign) :

Shenolo

Shenolo

Operator (Name & sign) :

Operator (Name & sign) :



4




CARBODYSHELL M1,M3,M4 ASSEMBLY  
DT00000225487

Rev.  
29  
Date  
06/11/2023

Project: PRASA  
SI.CB1230.256.V28

Specifications of Details for CBS measurement CB1230


Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value found and indicate the corresponding region.



INDUSTRIAL QUALITY  
GIBELO  
2024-05-13


Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 18mm(-0mm + 2mm)



MEASURED CAMBER VALUES

RIGHT	e <sup>1</sup>	18
LEFT	a1	18






CARBODYSHELL M1,M3,M4 ASSEMBLY  
DT00000225487

Rev.  
29  
Date  
06/11/2023

Project: PRASA  
SI.CB1230.256.V28

Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.




TWIST FOUND ON END 1


TRANVERS   
LONGITUDIN

TWIST FOUND ON END 2


TRANVERSE   
LONGITUDINAL



Specifications of Details for CBS measurement CB1230



Detail C






CARBODYSHELL M1,M3,M4 ASSEMBLY  
DT00000225487

Rev.  
29  
Date  
06/11/2023


Project: PRASA  
SI.CB1230.256.V28

Specifications of Details for CBS measurement CB1230



2589 to 2595mm

A	2594
B	2594
C	2590
D	2592
E	2595
F	2594
G	2595
H	2590
I	2591
J	2593
K	2595
L	2595
M	2590
N	2594
O	2595
P	2595



Threshold verification

Nominal value :38

Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	38	39	38	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	38	38	38	38	38

BOILER MAKER: Emmanuel Kwafo  
Welder: Mthokozisi





CARBODYSHELL M1,M3,M4 ASSEMBLY  
DT00000225487

Rev.  
.29  
Date  
06/11/2023

Project: PRASA  
SI.CB1230.256.V28

**Self Inspection - Final Result**

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)			DATE	NAME	SIGNATURE	
HOLD POINT	GO	(If activities are not complete, the missing activities must not impact the next stage)	08/05/24	Buhle Operations		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	22/05/24	Richmond Industrial Quality		
		There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			Industrial Quality	


In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status

Operations

Quality



ANNEXURE A: Arc Welding Quality Acceptance Standard

