

GIBELA

2024-05-07

CONTROLLED COPY

GIBELA

PRASA PROJECT



# SELF INSPECTION SHEET

**CONFIDENTIAL INFORMATION**


This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

**APPLICATION REFERENCE**

MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY? 	
			TC1	M4	M1	M2	M3	TC2			
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140		1	1	1	1		PRA.FT1140.04	YES
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1					1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2/11/2020	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2/11/2020
			CHECKER	SIMON MOKOENA	2/11/2020
			COMPILER	COMFORT MALATJI	2/11/2020
8	9/13/2021	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	9/13/2021
			CHECKER	RATAU EDISON	9/13/2021
			COMPILER	TSAKANI KHOSA	9/13/2021
9	5/31/2022	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	5/31/2022
			CHECKER	HAZEL MGIBA	5/31/2022
			COMPILER	RATAU EDISON	5/31/2021

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
TS 221	mi	B. Nkomo	07/05/24	SI.FT1140.52	01/08

	<b>SELF INSPECTION INDUSTRIAL QUALITY</b>		Rev:09	Project: PRASA	SI.FT1140.52						
			Date: 5/31/2022								
Car:	NCR:	Work Station FT1140									
 Safety Related											
<b>I - Document and Instrument Control</b>											
<b>I.1 - Documents control</b>											
Document	TC1	M1	M2	M3	M4	TC2	Revision	Remarks	OK	NO	Signature/Date
PRA.FT1140.04											
PRA.FT1140.05		✓							✓		M.P.
PRA.FT1140.05											
<b>I.2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)</b>											
Instruments description	Serial number		Calibration or Verification Validation Date		OK	NO	Signature/Date				
Measuring tape	U1B7A 0276		26/10/23 - 26/10/24		✓						
Vernier Calliper	U1BVR 0056		06/06/23 - 06/06/24		✓						
Torque wrench 320NM	D2511023		15/12/23 - 15/12/24		✓		 07/08/24				
Torque wrench 180NM	D28622009		19/12/23 - 19/12/24		✓						
Torque wrench 85NM	A9650027		21/12/23 - 21/12/24		✓						

  
 2024-05-07  
**CONTROLLED COPY**

GIBELQ  
2026-01-07

CONTROLLED SYSTEM

 <b>GIBELQ</b>	<h2 style="margin: 0;">SELF INSPECTION INDUSTRIAL QUALITY</h2>	Rev: 09 Date: 5/3 1/2022	Project: PRASA	SI.FT1140.52
--	--	--------------------------------	-------------------	--------------

**II - Self Inspection - Items to Check**

II.1 - Items to Check						
Item	Picture/Sketch	Description	Criteria/Record	OK	NOK	Signature/Date
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓		07/05/24 <i>M.P.T</i>
02		Check underframe pipe system Air tightness Test performance according to WIPRA FT1130.15.	The test was performed and no leak was observed Initial pressure (IP): 0.15 bar Final pressure (FP): 0.147 bar FP - IP = 0.02 bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drop more than 0.2 bar	✓		07/05/24 <i>M.P.T</i>
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		✓		<i>[Signature]</i> 07/05/24
04		Measurement inspection was done with car on condition AW0 and the rail leveled. (The load cells system must be leveled and calibrated)	Calibration Validation Date 19/12/2023	✓		<i>[Signature]</i> 07/05/24
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment. (Any simulated weight, add on pending test)	EQUIPMENT DESCRIPTION <i>Changuey</i> WEIGHT (kg) 3600	✓		<i>[Signature]</i> 07/05/24
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		✓		<i>[Signature]</i> 07/05/24
07		Measurement recorded with empty suspension and loaded are on conformity with tolerances of the project.		✓		<i>[Signature]</i> 07/05/24
08		All leveling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓		<i>[Signature]</i> 07/05/24

CONTROL  
2024-05-07

	<b>SELF INSPECTION INDUSTRIAL QUALITY</b>	Rev:09	Date: 5/31/2022	Project: PRASA	SI.FT1140.52
--	---	--------	--------------------	-------------------	--------------

Item	Picture/Sketch	Description	Criteria/Record				Signature/Date
09		Check that the leveling rods are torqued and have torque marker.		✓			 07/05/24
10		The difference of weight between the left and right wheels of each axis, must be ≤ 4%. (Verify on the T&C equipment if all arrows are in green).		✓			 07/08/24
11		Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of ≤ 4%.		✓			 07/08/24
12		1 - Record shims thickness used on rod 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I: 0 II: 0 III: 0 IV: 0	✓			 07/09/24
13		Pivot fixation	1- M20 x 80 screws with application of torque according to PRA FT1140.04 / 05	✓			 07/05/24
14		FOR TC CARS F= Height of the center of Automatic coupler F = 895mm (+5 / -10mm) (Using leveled rail)	TC CAB #1= _____ mm				N/A
15		FOR TC CARS Height of Eurobase Antenna = 205mm(+/-10mm) (Using leveled rail)	TC CAB #1= _____ mm				N/A
16		Check pantograph piping air tightness. Test performance according to WI PRA FT1140.17.	The test was performed and no leak was observed -Roof piping connection fittings -Room piping connection fittings(Roof arch and door binning)	✓			 07/05/24
17		Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO	✓			 07/05/24
18		Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO	✓			 07/05/24



# SELF INSPECTION INDUSTRIAL QUALITY



GIBELCO  
2021  
Rev:09-01-07  
Date: 5/31/2022  
Proj: PRASA

SI.FT1140.52

## DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	END#1												
		LEFT SIDE						RIGHT SIDE						
		6	5	4	3	2	1	1	2	3	4	5	6	
AIR SPRING HEIGHT (EMPTY)	N/A	A <sup>ii</sup>	/	/	/	/	/	/	/	/	/	/	/	A <sup>i</sup>
AIR SPRING HEIGHT (FULL)	min 254 max 261	A <sup>ii</sup>	258	258	263	258	258	258	257	258	255	255	A <sup>i</sup>	
FLOOR COVERING HEIGHT	min 1096 max 1116	E <sup>ii</sup>	1102	1102	1115	1102	1102	1109	1108	1109	1106	1106	E <sup>i</sup>	
AIR SPRING PRESSURE	± 0.3 (Ci - Ci)	C <sup>ii</sup>	2.94	2.97	2.98	3.00	2.95	2.97	2.93	2.92	2.88	2.88	C <sup>i</sup>	
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D <sup>3</sup>	/	/	/	/	/	/	/	/	/	/	D <sup>1</sup>	
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D <sup>4</sup>	/	/	/	/	/	/	/	/	/	/	D <sup>2</sup>	
PIVOT VERTICAL GAP	min 25 max 32	K <sup>ii</sup>	/	/	/	/	/	/	/	/	/	/	K <sup>i</sup>	
PIVOT LATERAL STOP GAPS DIFFERENCE	± 4 (A <sup>i</sup> - A <sup>i</sup> )	J <sup>ii</sup>	/	/	/	/	/	/	/	/	/	/	J <sup>i</sup>	
QTY OF TURNS OF LEVELLING ROD	N/A	X <sup>ii</sup>	/	/	1/2	/	/	/	/	1/2	/	/	X <sup>i</sup>	
SHIMS OF ANTI-ROLL BAR	N/A	Y <sup>ii</sup>	/	/	/	/	/	/	/	/	/	/	Y <sup>i</sup>	
DESCRIPTION	TOLERANCE	END#2												
		LEFT SIDE						RIGHT SIDE						
		6	5	4	3	2	1	1	2	3	4	5	6	
AIR SPRING HEIGHT (EMPTY)	N/A	A <sup>iii</sup>	/	/	/	/	/	/	/	/	/	/	/	A <sup>iv</sup>
AIR SPRING HEIGHT (FULL)	min 254 max 261	A <sup>iii</sup>	258	257	260	257	250	253	257	259	257	258	A <sup>iv</sup>	
FLOOR COVERING HEIGHT	min 1096 max 1116	E <sup>iii</sup>	1107	1107	1112	1107	1100	1103	1106	1107	1106	1106	E <sup>iv</sup>	
AIR SPRING PRESSURE	± 0.3 (Civ - Cii)	C <sup>iii</sup>	2.77	2.78	2.80	2.81	2.87	2.81	2.90	2.87	2.87	2.86	C <sup>iv</sup>	
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D <sup>5</sup>	/	/	/	/	/	/	/	/	/	/	D <sup>7</sup>	
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D <sup>6</sup>	/	/	/	/	/	/	/	/	/	/	D <sup>8</sup>	
PIVOT VERTICAL GAP	min 25 max 32	K <sup>iii</sup>	/	/	/	/	/	/	/	/	/	/	K <sup>iv</sup>	
PIVOT LATERAL STOP GAPS DIFFERENCE	± 4 (A <sup>iv</sup> - A <sup>iv</sup> )	J <sup>iii</sup>	/	/	/	/	/	/	/	/	/	/	J <sup>iv</sup>	
QTY OF TURNS OF LEVELLING ROD	N/A	X <sup>iii</sup>	/	/	1/2	/	/	/	/	1/2	/	/	X <sup>iv</sup>	
SHIMS OF ANTI-ROLL BAR	N/A	Y <sup>iii</sup>	/	/	/	/	/	/	/	/	/	/	Y <sup>iv</sup>	

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW		
GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TO CCANS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		





# SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022


Proj:  
PRASA

SI.FT1140.52

## DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	END#1												
		LEFT SIDE						RIGHT SIDE						
		6	5	4	3	2	1	1	2	3	4	5	6	
AIR SPRING HEIGHT (EMPTY)	N/A	A'ii	/	/	/	/	/	/	/	/	/	/	/	A'i
AIR SPRING HEIGHT (FULL)	min 284 max 261	Aii	/	/	/	/	/	/	/	/	/	/	/	Ai
FLOOR COVERING HEIGHT	min 1096 max 1116	Eii	/	/	/	/	/	/	/	/	/	/	/	Ei
AIR SPRING PRESSURE	≤ 0.3 (Qi - Qi)	Cii	/	/	/	/	/	/	/	/	/	/	/	Ci
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3	/	/	/	/	/	/	/	/	/	/	/	D1
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4	/	/	/	/	/	/	/	/	/	/	/	D2
PIVOT VERTICAL GAP	min 25 max 32	Kii	/	/	/	/	/	/	/	/	/	/	/	Ki
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Ai - Ai)	Jii	/	/	/	/	/	/	/	/	/	/	/	Ji
QTY OF TURNS OF LEVELLING ROD	N/A	Xii	/	/	/	/	/	/	/	/	/	/	/	Xi
SHIMS OF ANTI-ROLL BAR	N/A	Yii	/	/	/	/	/	/	/	/	/	/	/	Yi
DESCRIPTION	TOLERANCE													
AIR SPRING HEIGHT (EMPTY)	N/A	A'iii	/	/	/	/	/	/	/	/	/	/	/	A'iv
AIR SPRING HEIGHT (FULL)	min 284 max 261	Aiii	/	/	/	/	/	/	/	/	/	/	/	Aiv
FLOOR COVERING HEIGHT	min 1096 max 1116	Eiii	/	/	/	/	/	/	/	/	/	/	/	Eiv
AIR SPRING PRESSURE	≤ 0.3 (Qiv - Qiv)	Ciii	/	/	/	/	/	/	/	/	/	/	/	Civ
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5	/	/	/	/	/	/	/	/	/	/	/	D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6	/	/	/	/	/	/	/	/	/	/	/	D8
PIVOT VERTICAL GAP	min 25 max 32	Kiii	/	/	/	/	/	/	/	/	/	/	/	Kiv
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Iv - Iv)	Jiii	/	/	/	/	/	/	/	/	/	/	/	Jiv
QTY OF TURNS OF LEVELLING ROD	N/A	Xiii	/	/	/	/	/	/	/	/	/	/	/	Xiv
SHIMS OF ANTI-ROLL BAR	N/A	Yiii	/	/	/	/	/	/	/	/	/	/	/	Yiv

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW		
GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TC CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		



GIBELO

2021-05-07

CONTROLLED COPY



# SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Proj:  
PRASA

SI.FT1140.52

Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM	THEORETICAL VALUES											
	TCL CAR		M4 CAR		M1 CAR		M2 CAR		M3 CAR		TZ CAR	
	TBase	TBlnt	MB1	MB2	MB1	MB2	MB1	MB2	MB1	MB2	TBlnt	TBase
Pivot lateral stop gaps difference [mm]	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4
Air Spring height [mm]	255 <sup>+5</sup> <sub>-1</sub>											
Air spring pressure at AWD [Bar]	3,76 (Ref.)	2,82 (Ref.)	2,83 (Ref.)	3,02 (Ref.)	2,91 (Ref.)	3,07 (Ref.)	2,85 (Ref.)	2,83 (Ref.)	2,87 (Ref.)	2,83 (Ref.)	2,83 (Ref.)	3,76 (Ref.)
C <sub>1</sub> -C <sub>4</sub> C <sub>31</sub> -C <sub>32</sub>	0,3 Mbc. (Ref.)											
Primary Suspension gaps [mm]	35 <sup>+2</sup> <sub>-1</sub>											
Carbody Floor height [mm]	1106 <sup>+10</sup> <sub>-10</sub>											
Bolster height [mm]	850 <sup>+5</sup> <sub>-5</sub>											
Coupling End height [mm]	895 (Ref.)	760 (Ref.)	895 (Ref.)	760 (Ref.)								
Pivot Vertical gap [mm]	30 <sup>+5</sup> <sub>-5</sub>											

GIBELO  
2024-05-07  
CONTROLLED COPY



# SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Proj:  
PRASA

SI.FT1140.52

Leveling report from Production (Final measurements after Levelling and Weighing fine)

References for secondary suspension empty

A'n Air spring height empty

References for secondary suspension full

- An Air spring height
- Bn Difference between measurement A'n and An
- En Floor covering height
- Cn Air spring pressure
- Dn Primary suspension
- Kn Pivot Vertical gap
- Jn Pivot Lateral stop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 241	A'e 241	A'u 241	A'v 241
An	254 to 261	Ai 255	An 258	An 258	Av 258
Bn = An - A'n	N/A	Bi 14	Bu 17	Bu 17	Bv 17
En	1106 ±10 mm	Ei 1106	Ee 1102	Eu 1107	Ev 1106

Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ci 2.88	Ce 2.94	Cu 2.77	Cv 2.86
Cn - Cn+1	Difference ≤ 0,3	Ce - Ci 0,06		Cu - Cv 0,09	
Gauge serial number	N/A	91805873	91805873	91805873	91805873



  

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	D1 43.23	D3 44.09	Ds 44.45	Dt 44.59
		D2 44.08	D4 43.10	Ds 45.50	Dt 43.07
Kn	25 to 45	K1 37.33		Kn 35.28	
Jn	Difference ≤ 4	Ji 25.46	Je 25.21	Ju 25.24	Jv 24.76

(\*) Reference, only include values, isn't approval criteria.

Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
D=	35 <sup>+12</sup> / <sub>-5</sub>											

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
C=	3.76	2.82	2.87	2.83	3.02	2.91	3.07	2.85	2.83	2.87	2.83	3.76



Weighting report from Test and Commissioning (Final measurements after Levelling and Weighing fine)





Gibela Rail Transport Consortium RF (Pty)  
 Ltd  
 2 Shosholoza Avenue  
 Dunnettar X7  
 Ekurhuleni, 1590, South Africa  
 Reception: +27 (0)10 600 0651

TRAIN SET 221	REF: GIB000001672_JD PRASA WEIGHT BALANCE EN
	PC09 WEIGHING REPORT

Balance across front and rear bogies	Front Bogie [Tons]	Rear Bogie [Tons]	Longitudinal Imbalance [%]	Criteria Longitudinal Imbalance ≤ 3%
	18.57	18.15	1.14%	PASS
Weight Measured vs Predicted	Weight Measured [Tons]	Weight Predicted [Tons]	Weight Difference [%]	Tolerance [%]
	36.72	36.87	0.39%	1.37%
				Criteria MinDiffMax
				PASS

Test Participants	
Name	Date
Thato MUSA	07/05/2024
Company: GIBELA Rail	Signature: <i>[Signature]</i>
Department: EOC	