

| PROJECT | CUSTOMER | VEHICLE |
|------------------|----------|----------------|
| X'trapolis-PRASA | PRASA | 295 – M3 – VFT |

RTR Vehicle Functional Static Testing TS295 M3 Report
 GIB0000008390



| | CREATED | VERIFIED | APPROVED | DISTRIBUTION |
|------------------|---------------------|-----------------|-----------------|---|
| Name | Nhlakanipho MASONDO | Lindani NGUBANE | Kgomotso NKOANA | Confidentiality Category <i>Restricted</i> <i>Project</i> <i>Normal</i> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> |
| Date | 15/08/2025 | 15/08/2025 | 15/08/2025 | Control Category <i>Controlled</i> <i>Not Controlled</i> <input checked="" type="checkbox"/> <input type="checkbox"/> |
| Signature | | | | Language EN |

This report has been automatically generated from TES version 1.

Table of modifications

| Rev | Date | Modifications Content | Writer |
|-----|------------|-----------------------|---------------------|
| A0 | 15/08/2025 | Creation | Nhlakanipho MASONDO |

Internal validations

| | Name | Function | Date | Signature |
|-----------------|---------------------|---------------------|------------|--|
| Creator | Nhlakanipho MASONDO | EPU Manager | 15/08/2025 | X  Nhlakanipho MASONDO EPU Manager |
| Verifier | Lindani NGUBANE | Serial Test Manager | 15/08/2025 | X  Lindani NGUBANE Serial Test Manager |
| Approver | Kgomotso NKOANA | Test Expert | 15/08/2025 | X  Kgomotso NKOANA Test Expert |

Execution Plan

| | |
|-------------------|------------|
| Start Date | 01/08/2025 |
| End Date | 01/08/2025 |

Contents

Section 1 - Purpose / Objectives

Section 2 - Energy Distribution

2.1 Instructions list

Section 3 - TCMS Network

3.1 Instructions list

Section 4 - Cabin Control

4.1 Instructions list

Section 5 - Internal Lighting

5.1 Instructions list

Section 6 - PACIS System

6.1 Instructions list

Section 7 - Train Ground Communication

7.1 Instructions list

Section 8 - Rescue Mode and Emergency Disconnection

8.1 Instructions list

Section 9 - Emergency Brake

9.1 Instructions list

Section 10 - Service Brake

10.1 Instructions list

Section 11 - Holding and Parking Brake

11.1 Instructions list

Section 12 - Passenger Doors

12.1 Instructions list

Section 13 - HVAC Air Condition

13.1 Instructions list

Section 14 - Fire protection

14.1 Instructions list

Section 15 - Traction and Electric Brake

15.1 Instructions list

Section 16 - Vehicle Normalization

16.1 Instructions list

Section 17 - Report summaries

17.1 Results status

17.2 Tools used

Section 1 – Purpose / Objectives

1. Energy Distribution

Ensure the distribution of 110Vdc and 400Vac through the vehicle from the battery and Auxiliary converter

2. TCMS Network

Verify the working of the TCMS network and its core elements, i.e. TRS, CRS.

3. Cabin Control

Verify the cabin control functions in both normal and backup modes, their commanding of the train lines, and the TCMS response to each function.

4. Internal Lighting

Verify the working of all internal lighting functions.

5. PACIS System

Verify power supply to all PACIS network equipment.

6. Train-Ground Communication

Setup the Train-to-ground systems and verify correct installation of the antennas by VSWR test.

7. Rescue Mode and Emergency Disconnection

The objective of this procedure is to verify the correct operation of the emergency disconnection function, as well as the correct activation of the Back-Up mode.

10. Emergency Brake

The objective of this procedure is to verify all electrical components of the Emergency braking system.

11. Service Brake

The objective of this procedure is to verify all electrical components of the Service brake system.

12. Holding and Parking Brake

The objective of this procedure is to verify all electrical components of the Parking/holding brake system.

13. Passenger Doors

The objective of this procedure is to ensure the proper operation of the train doors.

14. Air Conditioning

Verify the voltage distribution to and correct operation of the HVAC system

15. Fire protection

The objective of this procedure is to verify the configuration of the fire detection units, as well as the presence of the safety resistor in the auxiliary converter.

16. Traction and Electric Brake

The objective of this procedure is to verify all the train lines associated with the traction and electric brake systems of the train

18. Vehicle Normalization

The objective of this procedure is to ensure that all connectors, panels and covers are normalized.



Serial Tests Report
TS295 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008390
Version: A0

Emission date
15/08/2025



Serial Tests Report
TS295 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008390
Version: A0

Emission date
15/08/2025



Serial Tests Report
TS295 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008390
Version: A0

Emission date
15/08/2025

Section 2 – Energy Distribution

2.1 Instructions list

2.1.1 015_NRG-Energy Distribution

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Energy Distribution (SPP=015) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10002 | I | Initial Conditions | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10003 | I | All the Circuit Breakers should be OPEN | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10004 | I | Test bench should be connected but with no power supply | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10005 | I | NO 400Vac should be connected to the car | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10006 | A | Close Circuit Breaker 15Q3 (Normal Line) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10007 | I | Voltage Isolation 110Vdc | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10008 | I | 230Vac and 400Vac Circuit breaker | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10009 | A | Close Circuit Breaker 13Q1 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10010 | A | Close the circuit breaker 13Q3 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10011 | I | Normal and Permanent Power Supply | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10012 | I | 110Vdc Permanent Train Line Apply 110Vdc on -93XT304_1 pin 4 to simulate Permanent Train Line | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10013 | A | Apply 110Vdc on the Normal Line using the external power supply | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10014 | A | Measure 110Vdc between 90XR50.X1/1 (+) and 90XR50.X2/1 (-) (intercar connector). [Normal line] | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10015 | I | Permanent Line Circuit Breaker | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |

| | | | | | |
|-------|---|--|----|--------------------------------------|----|
| 10016 | A | Close Circuit Breaker 15Q4 for battery voltage above 80Vdc and close it (permanent Line) | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10017 | I | 230Vac Circuit Breaker | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10018 | A | Close Circuit Breaker 13Q2 | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10019 | A | Close Circuit Breaker 13Q3 | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10020 | I | 230Vac and 400Vac Voltage Supply | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10021 | A | Apply 400Vac to the Vehicle, either on End1 or End2 | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10022 | A | Perform a phase rotation measurement on Connector 90XR62 between phases U(X3), V(X), WW(X1) and ensure the rotation is in the correct direction. | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10023 | R | Phase rotation between U, V, W is correct | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10024 | A | Perform a phase rotation measurement on Connector 90XR52 between phases U(X1), V(X), WW(X3) and ensure the rotation is in the correct direction | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10025 | R | Phase rotation between U, V, W is correct | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10026 | A | Check 230Vac between points L and N of socket -13XT1 | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10027 | R | 230Vac present | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10028 | A | Check 230Vac between points L and N of socket -13XT2 | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10029 | R | 230Vac present | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10030 | A | Remove connector 57XP1_10 | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10031 | A | Remove connector 93XP150 | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10032 | A | Close circuit breaker 34Q1 and 57Q1 | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10033 | A | Check 400Vac +-5% tolerance between Phases (W, V, U) on connector 57XP1_10 (10.b1,10a2,10a1) | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |

| | | | | | | | |
|-------|---|---|--|----|--|--------------------------------------|----|
| 10034 | R | 400Vac +- 5% tolerance is measured between all three phases of 57XP1_10 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10035 | A | Check 400Vac +-5% tolerance between Phases (W, V, U) on connector 93XP150 (2, 3, E, EE1) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10036 | R | 400Vac +- 5% tolerance is measured between all three phases on connector 93XP150 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10037 | A | Put back connector 57XP1_10 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10038 | A | Put back connector 93XP150 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10039 | A | Switch off the 400Vac power supply from the socket | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10040 | I | Auxiliary Converters Command | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10041 | A | Battery Connection Train Lines Measure continuity between END 1 90XR14 pin 30 END 2 90XP24 pin 30 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10042 | R | Both points are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10043 | A | Battery Disconnection Train Lines Measure continuity between END 1 90XR14 pin 31 END 2 90XP24 pin 31 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10044 | R | Both points are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10045 | A | IES StatusTrain Lines Measure continuity between END 1 90XR15 pin 61 END 2 90XP25 pin 61 and END 1 90XR15 pin 62 END 2 90XP25 pin 62 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10046 | R | Both points are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10047 | I | END OF TEST | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |



Serial Tests Report
TS295 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008390
Version: A0

Emission date
15/08/2025

Section 3 – TCMS Network

3.1 Instructions list

3.1.1 025_NET-TCMS Network

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | TCMS Network (SPP=25) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10002 | I | Initial conditions | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10003 | I | Vehicle test bench should be configured as TC1: 1. TC1 Dataplugs 2. MCE switch set to TC1 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10004 | A | 110Vdc supply to the Normal Train line is ON | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10005 | I | Power Supply to the Router Switches | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10006 | I | Power supply to the 25A10 SWITCH ETHERNET (CRS1) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10007 | A | Close Circuit Breaker 25Q10 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10008 | R | CRS1 25A10 is ON | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10009 | I | Power supply to the 25A11 SWITCH ETHERNET (CRS2) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10010 | A | Close Circuit Breaker 25Q11 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10011 | R | CRS2 25A11 is ON | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10012 | I | Power supply to the 25A14 ETHERNET REPEATER (TBR) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10013 | A | Close Circuit Breaker 25Q14 | | OK | | Sinazo Mkhwa 529940 | M3 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | | | |
|-------|---|---|--|----|--|--------------------------------------|----|
| | | | | | | 01.08.2025 | |
| 10014 | R | TBR 25A14 is ON | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10015 | A | Close Circuit Breaker 25Q6 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10016 | A | Close Circuit Breaker 25Q7 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10017 | I | Ethernet Loop | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10018 | A | For each CRS, check that the Ethernet Loop LEDs are flashing | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10019 | R | CRS1 has LEDs on ports X3 and X4 flashing | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10020 | R | CRS2 has ONLY LED on port X4 flashing | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10021 | R | Check on the Test Bench DDU that all Router Switches are available on the network | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10022 | I | Power Supply to the BRIOMS | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10023 | I | Power supply to the 25A6 BRIOM 40/10 ETH 6 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10024 | R | BRIOM 25A6 is ON | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10025 | A | Check visually that ground braid is connected to BRIOM. | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10026 | I | Power supply to the 25A7 BRIOM 40/10 ETH 7 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10027 | R | BRIOM 25A7 is ON | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10028 | A | Check visually that ground braid is connected to BRIOM | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10029 | I | END OF TEST | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |

Section 4 – Cabin Control

4.1 Instructions list

4.1.1 020_CAB-Cabin Control

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Cabin Control (SPP=020) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10002 | I | Train Lines | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10003 | A | Cab Selected on Train - Train Lines Measure continuity between END1 90XR14 pin 3 END2 90XP24 pin 3 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10004 | R | Both pins are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10005 | A | Cab Active TC1 Train Lines Measure continuity between END1 90XR14 pin 4 END2 90XP24 pin 4 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10006 | R | Both pins are continuous. | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10007 | A | Cab Active TC2 Train Lines Measure continuity between END1 90XR14 pin 5 END2 90XP24 pin 5 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10008 | R | Both pins are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10009 | A | Master Key TC1 Train Lines Measure continuity between END1 90XR14 pin 17 END2 90XP24 pin 17 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10010 | R | Both pins are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10011 | I | END OF TEST | | OK | | Sinazo Mkhwa 529940 | M3 |



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS295 – M3 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000008390 Version: A0 | Emission date 15/08/2025 |
|---|--|-----------------------------|

| | | | | | | | |
|--|--|--|--|--|--|------------|--|
| | | | | | | 01.08.2025 | |
|--|--|--|--|--|--|------------|--|

Section 5 – Internal Lighting

5.1 Instructions list

5.1.1 052_LGT-Internal Lighting

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|---|---------|
| 10001 | I | Internal Lighting (SPP=52) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10002 | I | Initial Conditions | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10003 | I | 110Vdc Normal line is ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10004 | I | Cleaning Light Command | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10005 | A | 110Vdc Permanent Train Line Apply 110V on 93XT304_1 pin 4 to simulate permanent supply | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10006 | A | Close Circuit Breaker 52Q3 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10007 | A | Close Circuit Breaker 52Q4 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10008 | A | Close Circuit Breaker 52Q5 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10009 | R | All saloon emergency lights (low intensity) are OFF on all light modules (Left + Right) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10010 | A | Turn Cleaning Light Switch 52S6 to ON position. | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10011 | R | All saloon emergency lights (low intensity) are (ON) on all light modules (Left + Right) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10012 | A | Reset Circuit Breaker 52Q5 (Open and Close) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10013 | A | Close Circuit Breaker 52Q1 | | OK | | Mpumelelo Sithole 529980 | M3 |

| | | | | | | | |
|-------|---|--|--|----|--|---|----|
| | | | | | | 01.08.2025 | |
| 10014 | A | Close Circuit Breaker 52Q2 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10015 | R | All saloon emergency lights (low intensity) are ON (on) all light modules (Left + Right) | | OK | | TIVANI Angel 542257 08.08.2025 | M3 |
| 10016 | I | END OF TEST | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |

Section 6 – PACIS System

6.1 Instructions list

6.1.1 054_PIS-PACIS System

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|---|---------|
| 10001 | I | PACIS System IO (SPP=054) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10002 | I | Initial conditions | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10003 | I | 110Vdc Normal line is connected and ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10004 | I | Circuit Breakers | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10005 | A | Close Circuit Breaker 54Q1 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10006 | A | Close Circuit Breaker 54Q2 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10007 | A | Close Circuit Breaker 54Q10 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10008 | A | Close Circuit Breaker 54Q11 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10009 | A | Close Circuit Breaker 55Q2 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10010 | A | Close Circuit Breaker 55Q3 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10011 | R | All 'Pacis System' circuit breakers are closed | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10012 | I | Power Supply of Router Switches | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10013 | I | Ethernet Switch CRS1 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10014 | R | CRS1 is ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10015 | I | Ethernet Switch CRS2 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10016 | R | CRS2 is ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | | | |
|-------|---|---|--|----|------|---|----|
| 10017 | I | DPAI-1 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10018 | R | DPAI-1 is ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10019 | I | DPAI-2 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10020 | R | DPAI-2 is ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10021 | I | Lateral Display 'LAT1' | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10022 | R | The PWR (power) LED is ON on the Lateral Display 'LAT1' | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10023 | I | Lateral Display 'LAT2' | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10024 | R | The PWR (power) LED is ON on the Lateral Display 'LAT2' | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10025 | I | Interior Display 'INT1' | | OK | | TIVANI Angel 542257 08.08.2025 | M3 |
| 10026 | R | The PWR (power) LED is ON on the Interior Display 'INT1' | | OK | | TIVANI Angel 542257 08.08.2025 | M3 |
| 10027 | I | Interior Display 'INT2' | | OK | | TIVANI Angel 542257 08.08.2025 | M3 |
| 10028 | R | The PWR (power) LED is ON on the Interior Display 'INT2' is ON | | OK | | TIVANI Angel 542257 08.08.2025 | M3 |
| 10029 | I | Impedance of Loudspeaker | | OK | | TIVANI Angel 542257 08.08.2025 | M3 |
| 10030 | I | Saloon Speakers Commanded by DPAI-1 | | OK | | TIVANI Angel 542257 08.08.2025 | M3 |
| 10031 | A | Measure the impedance connector '54XP1_X4' between pins: z32(+) and z30 (-) | | OK | | TIVANI Angel 542257 08.08.2025 | M3 |
| 10032 | R | Impedance Result Max: $x \leq 32.00$ (Ohm) | | OK | 30.5 | TIVANI Angel 542257 08.08.2025 | M3 |
| 10033 | I | Saloon Speakers Commanded by DPAI-2 | | OK | | TIVANI Angel 542257 08.08.2025 | M3 |
| 10034 | A | Measure the impedance connector '54XP2_X4' between pins: z32(+) and z30 (-) | | OK | | TIVANI Angel 542257 08.08.2025 | M3 |
| 10035 | R | Impedance Result Max: $x \leq 32.00$ (Ohm) | | OK | 31.6 | TIVANI Angel 542257 | M3 |



| | | | | | | | |
|-------|---|-------------|--|----|--|--------------------------------------|----|
| | | | | | | 08.08.2025 | |
| 10036 | I | END OF TEST | | OK | | TIVANI Angel 542257 08.08.2025 | M3 |

Section 7 – Train Ground Communication

7.1 Instructions list

7.1.1 062_ETS-ERTMS

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|---|---------------|--------------|--------------------------------------|---------|
| 10001 | I | ERTMS (SPP=062) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10002 | A | ERTMS Bypass Train Lines Check continuity between END1 90XR14 pin 11 END2 90XP24 pin 11 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10003 | R | Both pins are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10004 | A | Emergency Brake ERTMS 1 Train Lines Check continuity between END1 90XR14 pin 18 END2 90XP24 pin 18 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10005 | R | Both pins are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10006 | I | Emergency Brake ERTMS 2 Train Lines Check continuity between END1 90XR14 pin 20 END2 90XP24 pin 20 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10007 | R | Both pins are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10008 | I | Eurobalise Antenna Cable | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10009 | A | Check continuity between [Intercar (LOCAL: +END1; Connector -90XR10) and Intercar LOCAL: ++END2; connector - 90XP20)] according to the image below |  | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10010 | R | Eurobalise Antenna cable is correctly configured | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | | | |
|-------|---|-------------|--|----|--|--------------------------------------|----|
| 10011 | I | END OF TEST | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
|-------|---|-------------|--|----|--|--------------------------------------|----|

Section 8 – Rescue Mode and Emergency Disconnection

8.1 Instructions list

8.1.1 027_ERM-Rescue Mode and Emergency Disconnection

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Rescue Mode and Emergency Disconnection (SPP=027) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10002 | I | Backup Mode | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10003 | A | Backup Mode Train Lines Check continuity between END1 90XR15 pin 23 END2 90XP25 pin 23 and 27K1 A1 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |

| | | | | | | | |
|-------|---|---|--|----|--|--------------------------------------|----|
| 10004 | R | All points are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10005 | A | Check continuity between 27K1 A2 and Ground | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10006 | R | The points are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10007 | I | Emergency Disconnection | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10008 | A | Emergency Disconnection Train Lines Check continuity between END1 90XR15 pin 24 END2 90XP25 pin 24 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10009 | R | All points are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10010 | I | END OF TEST | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |

Section 9 – Emergency Brake

9.1 Instructions list

9.1.1 044_UBK-Emergency Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Emergency Brake (SPP=044) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10002 | I | Initial Conditions | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10003 | I | No PEAs are activated | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10004 | I | 110Vdc Normal power supply should be connected to the vehicle and ON | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10005 | I | Visual Inspection | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10006 | A | Physically and visually inspect all the Disk Break Units (DBU) and brake pads, to ensure they are securely fitted |  | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10007 | R | All the brake DBUs are correctly installed, and all the brake pads are correctly installed and locked | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10008 | A | Check the pipe installation | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10009 | R | All the pipes are installed on the vehicle | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10010 | A | Check all the Passenger Emergency Alarm handles, and ensure they are connected to their respective connectors | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10011 | R | All the PEAs are installed and connected | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10012 | I | Train Lines | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10013 | A | Emergency Brake Loop Train Lines Check continuity between | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | | | |
|-------|---|--|--|----|--|--------------------------------------|----|
| | | END1 90XR24 pin 8 END2 90XP34 pin 8 | | | | | |
| 10014 | R | Both points are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10015 | A | Emergency Brake Loop Override Train Lines Check continuity between END1 90XR24 pin 9 END2 90XP34 pin 9 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10016 | R | Both points are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10017 | I | Emergency Brake Train Line Check continuity between END1 90XR25 pin 67 END2 90XP35 pin 67 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10018 | R | Both points are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10019 | A | PEA Loop OTDR Train Lines Check continuity between END1 90XR24 pin 10 END2 90XP34 pin 10 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10020 | R | Both points are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10021 | A | PEA Loop Train Lines Check continuity between END1 90XR25 pin 95 END2 90XP35 pin95 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10022 | R | Both points are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10023 | A | PEA Reset Check continuity on Timer Relay 44D1 between points A1 and B1. Check continuity on Timer Relay 44D1 between points A4, B3 and C4 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10024 | R | The Points are continuous. | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10025 | I | END OF TEST | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |

Section 10 – Service Brake

10.1 Instructions list

10.1.1 040_SBK-Service Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|---|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Service Brake (SPP=040) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10002 | I | Initial Conditions | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10003 | I | No air supply to the vehicle | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10004 | I | All brake panel cocks are in normal position (not isolated) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10005 | I | 110Vdc Normal power supply should be connected to the vehicle and ON | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10006 | I | Follow the procedure in the document below to upload software onto the TBCU electronic [14-57-29-277666_277616_TBCU Software Upload.pdf] |  | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10007 | I | Power Supply | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10008 | A | Remove the connector 10XR12_XCB2 from the propulsion box | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10009 | A | Close Circuit Breaker 33Q1, 33Q3 and 33Q5 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10010 | A | Check the voltage on connector 10XR12_XCB2 between pins 4 (+) and 69 (-); 4(+) and 67(-); and 5(+) and 68(-) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10011 | R | Battery Voltage (above 80Vdc) is measured on connector 10XR12_XCB2 between pins 4 (+) and 69 (-); 4(+) and 67(-); and 5(+) and 68(-) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10012 | A | Open Circuit Breaker 33Q1 and 33Q3, Replace connector 10XR12_XCB2 on the | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |

| | | | | | | |
|-------|---|---|----|--|--------------------------------------|----|
| | | propulsion box, and Close Circuit breaker 33Q1 and 33Q3 | | | | |
| 10013 | A | Remove the connector -40XP2_C2_16 from pneumatic brake panel | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10014 | A | Close Circuit Breaker 40Q1 | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10015 | A | Check the voltage on connector 40XP2_C2_16 between pins 13 (+) and 31 (-) | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10016 | R | Battery Voltage (above 80Vdc) is measured on connector 40XP2_C2_16 between pins 13 (+) and 31 (-) | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10017 | A | Open Circuit Breaker 40Q1, Replace connector -40XP2_C2_16 on the pneumatic brake panel, and Close Circuit breaker -40Q1 | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10018 | R | The pneumatic brake panel 40A2 is ON | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10019 | I | Train Lines | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10020 | A | EB Reduced Train Lines Check continuity between END1 90XR15 pin 60 END2 90XP25 pin 60 | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10021 | R | Both points are continuous | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10022 | A | Brake Applied Train Lines Check continuity between END1 90XR15 pin 50 END2 90XP25 pin 50 | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10023 | R | Both points are continuous | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10024 | A | Remote Isolation Train Lines Check continuity between END1 90XR15 pin 59 END2 90XP25 pin 59 | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10025 | R | Both points are continuous | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10026 | I | END OF TEST | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |

Section 11 – Holding and Parking Brake

11.1 Instructions list

11.1.1 045_PBK-Holding and Parking Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Holding and Parking Brake (SPP_045) | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10002 | I | Initial Conditions | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10003 | A | Using the tools list on the side of your screen, record the serial number of the manometer that will be used during this test | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10004 | A | Check that the pressure on Test point C2.11/1 is >5bar | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10005 | I | Visual Inspection | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10006 | A | Check the installation of the manual parking brake release components (lever + cable) | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10007 | R | The lever is securely fixed (tight), and the cable is correctly attached to the bogie (there is no excess cable and all clamps are installed) | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10008 | I | Circuit Breaker | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10009 | A | Close Circuit Breaker 33Q3 | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10010 | A | Close Circuit Breaker 33Q5 | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10011 | I | Parking Brake Pressure Switch | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10012 | R | Read Defined Variable [TT] (TBCU3) LI_PARK_BR_RELEASE = 1.0 | | OK | 1 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10013 | R | Read Defined Variable [TT] (TBCU3) LI_BRAKE_STAT = 0.0 | | OK | 0 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10014 | R | Read Defined Variable [TT] (MPU1) tbcu3_parkbrakerelease = 1.0 | | OK | 1 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10015 | R | Read Defined Variable [TT] (MPU1) tbcu3_li_pbrake_stat = 0.0 | | OK | 0 | Sicelo Mtolo 525130 01.08.2025 | M3 |

| | | | | | | |
|-------|---|---|----|---|--------------------------------------|----|
| 10016 | A | Parking Brake Applied Train Lines Check continuity between END1 90XR15 pin 77 END2 90XP25 pin 77 | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10017 | R | Both points are continuous | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10018 | A | Remote Parking Command Train Lines Check continuity between END1 90XR15 pin 68 END2 90XP25 pin 68 | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10019 | R | Both points are continuous | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10020 | I | Parking Brake Applied | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10021 | I | For this section of the test, ensure that the pressure on test point C2.11/1 is ALWAYS BELOW 4.8 Bar. if it goes above, turn the Isolation cock C2.3.2 to CLOSE position to drain the air | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10022 | A | Position the Isolation cock C2.3.2 in CLOSE position. Allow the parking brake air pressure to drain to below 4.5 Bar. Use the test point C2.11/1 to verify the air pressure <4.5 Bar | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10023 | R | Pressure at test point C2.11/1 <4.5 Bar | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10024 | R | Read Defined Variable [TT] (TBCU3) LI_PARK_BR_RELEASE = 0.0 | OK | 0 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10025 | R | Read Defined Variable [TT] (MPU1) tbcu3_parkbrakerelase = 0.0 | OK | 0 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10026 | A | Return the Isolation cock C2.3.2 to OPEN position | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10027 | R | Read Defined Variable [TT] (TBCU3) LI_BRAKE_STAT = 1.0 | OK | 1 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10028 | R | Read Defined Variable [TT] (MPU1) tbcu3_li_pbrake_stat = 1.0 | OK | 1 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10029 | R | Read Defined Variable [TT] (TBCU3) LI_PARK_BR_DC = 0.0 | OK | 0 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10030 | R | Read Defined Variable [TT] (MPU1) tbcu3_parkbrakeisoldc = 0.0 | OK | 0 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10031 | R | Read Defined Variable [TT] (MPU1) li_pbk_m3parkbrakeisol = 0.0 | OK | 0 | Sicelo Mtolo 525130 01.08.2025 | M3 |

| | | | | | | | |
|-------|---|---|--|----|---|--------------------------------------|----|
| 10032 | A | Position the Isolation cock C2.3.2 in CLOSE position | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10033 | R | Read Defined Variable [TT] (MPU1) li_pbk_m3parkbrakeisol = 1.0 | | OK | 1 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10034 | R | Read Defined Variable [TT] (TBCU3) LI_BRAKE_STAT = 0.0 | | OK | 0 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10035 | R | Read Defined Variable [TT] (MPU1) tbcu3_li_pbrake_stat = 0.0 | | OK | 0 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10036 | R | Read Defined Variable [TT] (TBCU3) LI_PARK_BR_DC = 1.0 | | OK | 1 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10037 | R | Read Defined Variable [TT] (MPU1) tbcu3_parkbrakeisoldc = 1.0 | | OK | 1 | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10038 | A | Return the Isolation cock C2.3.2 to OPEN position | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10039 | I | END OF TEST | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |

Section 12 – Passenger Doors

12.1 Instructions list

12.1.1 050_DOR-Passenger Doors

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|---|---------|
| 10001 | I | Passenger Doors (SPP=050) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10002 | I | Initial conditions | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10003 | I | 110Vdc Normal power supply is connected to the vehicle and ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10004 | I | Circuit Breaker | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10005 | A | Close Circuit Breaker 50Q1 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10006 | R | DCU 1 is powered ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10007 | R | Check on the DDU that DCU1 is online | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10008 | A | Close Circuit Breaker 50Q2 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10009 | R | DCU 2 is powered ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10010 | R | Check on the DDU that DCU2 is online | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10011 | A | Close Circuit Breaker 50Q3 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10012 | R | DCU 3 is powered ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10013 | R | Check on the DDU that DCU3 is online | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10014 | A | Close Circuit Breaker 50Q4 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10015 | R | DCU 4 is powered ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10016 | R | Check on the DDU that DCU4 is online | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |

| | | | | | | | |
|-------|---|---|---|----|--|---|----|
| 10017 | A | Close Circuit Breaker 50Q5 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10018 | R | DCU 5 is powered ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10019 | R | Check on the DDU that DCU5 is online | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10020 | A | Close Circuit Breaker 50Q6 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10021 | R | DCU 6 is powered ON | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10022 | R | Check on the DDU that DCU6 is online | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10023 | A | Close Circuit Breaker 50Q7 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10024 | I | Car ID Code | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10025 | A | Using the DDU on the test bench, check that all the doors on M4 are available - as in the picture below |  | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10026 | R | All doors are available | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10027 | I | Train Lines and Safety Loop | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10028 | A | ERTMS Auth Left Train Lines Check continuity between END1 90XR15 pin 44 END2 90XP25 pin 44 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10029 | R | Both points are continuous | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10030 | A | ERTMS Auth Right Train Lines Check continuity between END1 90XR15 pin 47 END2 90XP25 pin 47 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10031 | R | Both points are continuous | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10032 | A | Doors Open Train Lines Check continuity between END1 90XR15 pin 66 END2 90XP25 pin 66 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10033 | R | Both points are continuous | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |

| | | | | | |
|-------|---|--|----|---|----|
| 10034 | A | Door Close Right Train Lines Check continuity between END1 90XR15 pin 78 END2 90XP25 pin 78 | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10035 | A | Both points are continuous | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10036 | A | Door Close Left Train Lines Check continuity between END1 90XR15 pin 79 END2 90XP25 pin 79 | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10037 | R | Both points are continuous | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10038 | A | Door Auth Left Train Lines Check continuity between END1 90XR15 pin 85 END2 90XP25 pin 85 | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10039 | R | Both points are continuous | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10040 | A | Door Auth Right Train Lines Check continuity between END1 90XR15 pin 84 END2 90XP25 pin 84 | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10041 | R | Both points are continuous | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10042 | A | V<3km/h Train Lines Check continuity between END1 90XR15 pin 29 END2 90XP25 pin 29 | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10043 | R | Both points are continuous | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10044 | A | Door Auth Left Train Lines Check continuity between END1 90XR15 pin 85 END2 90XP25 pin 85 | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10045 | R | Both points are continuous | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10046 | A | Door Auth Right Train Lines Check continuity between END1 90XR15 pin 84 END2 90XP25 pin 84 | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10047 | R | Both points are continuous | OK | Mpumelelo Sithole 529980 01.08.2025 | M3 |

| | | | | | | |
|-------|---|---|----|------|---|----|
| 10048 | A | Safety Doors Loop Train Lines Check continuity between END1 90XR15 pin 96 END2 90XP25 pin 96 | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10049 | R | Both points are continuous | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10050 | I | Left Side Doors | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10051 | A | Put the connector written M3 on connector 90XP15 End 2 | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10052 | I | Door 1 | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10053 | I | The below signals are now simulated: - Door Auth Left - Door Open Left - V<3km/h | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10054 | A | Force [TT] (MPU1) lo_dor_m3opendoorleft = 1.00 | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10055 | R | Check that the door opens in 3 sec (+1/-0) | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10056 | R | Check that the GREEN LED on both sides of the door blink while the door opens [Safety Request: Prasa8-05] | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10057 | I | Door Opening Gap | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10058 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10059 | R | Door 1 gapResult Min/Max: 1390<= x <= 1410 (mm) | OK | 1395 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10060 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10061 | R | Door 1 gapResult Min/Max: 1390<= x <= 1410 (mm) | OK | 1398 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10062 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10063 | R | Door 1 gapResult Min/Max: 1390<= x <= 1410 (mm) | OK | 1398 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10064 | I | Door 3 | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |

| | | | | | | | |
|-------|---|--|--|----|------|---|----|
| 10065 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10066 | R | Door 3 gapResult Min/Max: 1390<= x <= 1410 (mm) | | OK | 1396 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10067 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10068 | R | Door 3 gapResult Min/Max: 1390<= x <= 1410 (mm) | | OK | 1398 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10069 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10070 | R | Door 3 gapResult Min/Max: 1390<= x <= 1410 (mm) | | OK | 1400 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10071 | I | Door 5 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10072 | I | Door Opening Gap | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10073 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10074 | R | Door 5 gapResult Min/Max: 1390<= x <= 1410 (mm) | | OK | 1398 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10075 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10076 | R | Door 5 gapResult Min/Max: 1390<= x <= 1410 (mm) | | OK | 1400 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10077 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10078 | R | Door 5 gapResult Min/Max: 1390<= x <= 1410 (mm) | | OK | 1400 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10079 | I | Right Side Doors | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10080 | I | Keep the connector on 90XP15 End 2 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10081 | I | Door 2 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10082 | I | The below signals remain simulated: - Door Auth Right - Door Open Right - V<3km/h | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |

| | | | | | | |
|-------|---|---|----|------|---|----|
| 10083 | A | Force [TT] (MPU1) lo_dor_m3opendoorright = 1.00 | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10084 | R | Check that the door opens in 3 sec (+1/-0) | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10085 | R | Check that the GREEN LED on both sides of the door blink while the door opens. [Safety Request: Prasa8-05] | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10086 | I | Door Opening Gap | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10087 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door). | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10088 | R | Door 2 gapResult Min/Max: 1390<= x <= 1410 (mm) | OK | 1396 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10089 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10090 | R | Door 2 gapResult Min/Max: 1390<= x <= 1410 (mm) | OK | 1399 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10091 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10092 | R | Door 2 gapResult Min/Max: 1390<= x <= 1410 (mm) | OK | 1399 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10093 | I | Door 4 | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10094 | I | Door Opening Gap | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10095 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10096 | R | Door 4 gapResult Min/Max: 1390<= x <= 1410 (mm) | OK | 1395 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10097 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10098 | R | Door 4 gapResult Min/Max: 1390<= x <= 1410 (mm) | OK | 1397 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10099 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10100 | R | Door 4 gapResult Min/Max: 1390<= x <= 1410 (mm) | OK | 1399 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10101 | I | Door 6 | OK | | Mpumelelo Sithole 529980 | M3 |

| | | | | | | 01.08.2025 | |
|-------|---|--|--|----|------|---|----|
| 10102 | I | Door Opening Gap | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10103 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10104 | R | Door 6 gapResult Min/Max: 1390<= x <= 1410 (mm) | | OK | 1394 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10105 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10106 | R | Door 6 gapResult Min/Max: 1390<= x <= 1410 (mm) | | OK | 1396 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10107 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10108 | R | Door 6 gapResult Min/Max: 1390<= x <= 1410 (mm) | | OK | 1398 | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10109 | I | Obstacle Detection | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10110 | A | Position an obstacle on the floor in the centre of the door closing line for all the doors | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10111 | A | Force [TT] (MPU1) lo_dor_m3opendoorleft = 0 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10112 | A | Force [TT] (MPU1) lo_dor_m3opendoorright = 0 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10113 | R | The doors will hit the obstacle, reopen and try to close again 3 times. On the third attempt it will stop and stand ajar - free to be opened manually | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10114 | A | Safety Doors Loop Train Lines Check continuity between END1 90XR15 pin 96 END2 90XP25 pin 96 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10115 | R | There is no continuity between the two points | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10116 | A | Force [TT] (MPU1) lo_dor_m3opendoorleft = 1 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10117 | A | Force [TT] (MPU1) lo_dor_m3opendoorright = 1 | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10118 | R | The door opens fully | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10119 | A | Remove the obstacle | | OK | | Mpumelelo Sithole | M3 |

| | | | | | | | |
|-------|---|---|--|----|--|---|----|
| | | | | | | 529980 01.08.2025 | |
| 10120 | A | Release [TT] (MPU1) lo_dor_m3opendoorleft | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10121 | A | Release [TT] (MPU1) lo_dor_m3opendoorright | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10122 | A | Remove the connector from 90XP15 End 2. | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |
| 10123 | I | End of Test. | | OK | | Mpumelelo Sithole 529980 01.08.2025 | M3 |



Serial Tests Report
TS295 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008390
Version: A0

Emission date
15/08/2025



Serial Tests Report
TS295 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008390
Version: A0

Emission date
15/08/2025

Section 13 – HVAC Air Condition

13.1 Instructions list

13.1.1 057_HVA-HVAC_TK

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Air Conditioning (SPP=057) | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10002 | I | Initial conditions | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10003 | A | Car Should be Prepared | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10004 | I | Power Supply | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10005 | A | Close Circuit Breaker 57Q1 | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10006 | A | Close Circuit Breaker 57Q2 | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10007 | I | HVAC Electronic Power Supply | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10008 | A | Close Circuit Breaker F1 on the HVAC Panel | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10009 | I | The HVAC electronic is ON | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10010 | A | Turn the control switch to AUTO position on the HVAC Panel | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10011 | I | Software Upload | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10012 | I | Follow the procedure in the document below to upload software onto the HVAC electronic | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10013 | A | |  | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10014 | I | Checking 400Vac | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10015 | A | Ensure that the 400Vac Shore Supply is connected to the vehicle, else connect it | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10016 | A | Disconnect connector 57XP4_X5 and use a multimeter to measure 400Vac between phases a1, a2 and b1 | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |

| | | | | | | | |
|-------|---|--|---|----|--------------|--------------------------------------|----|
| 10017 | R | 400Vac (+-5%) measured | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10018 | A | On the same connector, with a phasemeter, check the correct Phase Rotation between points L1- Phase a1, L2- Phase a2 and L3- Phase b1. | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10019 | R | The phase rotation is correct between all three phases | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10020 | A | Normalize connector 57XP4_X5 | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10021 | I | HVAC 50% restriction | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10022 | A | Force [TT] NRG_HvacM350Cmd = 0 | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10023 | I | HVAC inhib | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10024 | A | Force [TT] (MPU1) lo_hva_m3hvacinhibr1__1 = 1 | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10025 | A | Force [TT] (MPU1) lo_hva_m3hvacinhibr2__1 = 1 | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10026 | R | HVAC unit turns ON and starts to work | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10027 | I | Emergency Ventilation | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10028 | A | Force [TT] (MPU1) lo_hva_m3emergventil__1 = 1 | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10029 | I | All saloon HVAC units work in Ventilation mode. Not heating/cooling | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10030 | A | Connect the laptop to the HVAC maintenance software using HCU Finder and check the actual working mode of HVAC |  | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10031 | R | Release [TT] (MPU1) lo_hva_m3emergventil__1 | | OK | UnableToRead | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10032 | I | Forced Mode (Saloon HVAC) | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10033 | I | In the maintenance software, select the "Forced" tab, and use the "Required working mode" drop down box to force the following modes: | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |

| | | | | | | | |
|-------|---|---|---|----|--|--------------------------------------|----|
| 10034 | I | For the next sections, walk through the whole car and physically check (feel) that the HVAC is functioning as desired | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10035 | A | Force Ventilation mode on the Saloon HVAC | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10036 | I | Ventilation Mode |  | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10037 | R | All saloon HVAC units work in Ventilation mode. Not heating/cooling | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10038 | I | Cooling Mode | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10039 | A | Force Cooling mode on the Saloon HVAC | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10040 | R | All saloon HVAC units work in Cooling mode | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10041 | I | Heating Mode | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10042 | A | Force Heating mode on the Saloon HVAC | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10043 | R | All saloon HVAC units work in Heating mode | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10044 | I | Self-Test | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10045 | A | Force Self-Test on the Saloon HVAC | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10046 | R | All saloon HVAC units work according to the mode described in the "Actual working mode" | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10047 | R | The Exhaust fans are Turned OFF | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10048 | I | HVAC Faults | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10049 | A | In the maintenance software, select the "Alarms / Warnings" tab |  | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10050 | A | Ensure there are no active faults on the HVAC | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10051 | R | No active faults identified on the HVAC unit | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10052 | A | Release [TT] (MPU1) lo_hva_m3hvacinhibr1__1 | | OK | | Sicelo Mtolo 525130 | M3 |

| | | | | | | | |
|-------|---|--|--|----|--|--------------------------------------|----|
| | | | | | | 01.08.2025 | |
| 10053 | A | Release [TT] (MPU1) lo_hva_m3hvacinhibr2__1 | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10054 | A | Release [TT] NRG_HvacM350Cmd | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10055 | I | End of Test | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |

13.1.2 057_HVA_SME-HVAC_SME

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|----------|---------|
| 10001 | I | HVA_057 Air Conditioning | | NE | | | M3 |
| 10002 | I | Initial conditions | | NE | | | M3 |
| 10003 | A | Car Should be Prepared with CVS running and 400V ac available in the car | | NE | | | M3 |
| 10004 | I | HVAC AC Power Supply | | NE | | | M3 |
| 10005 | A | Close Circuit Breaker 13Q1 and 13Q5 | | NE | | | M3 |
| 10006 | A | Check on the DDU if the HVAC is offline | | NE | | | M3 |
| 10007 | I | Checking 400Vac | | NE | | | M3 |
| 10008 | A | Close Circuit Breaker 57Q1 | | NE | | | M3 |
| 10009 | A | Disconnect connector 57XP4_X5 and Measure 400Vac between all 3 phases which are a1- phase L1, a2- Phase L2 and b1- phase L3 of connector 57XP4_X5 | | NE | | | M3 |
| 10010 | R | 400Vac measured between all phases | | NE | | | M3 |
| 10011 | A | On same connector 57XP4_X5, with a phasemeter, check the correct Phase Rotation between points a1- Phase L1, a2- Phase L2 and b1- Phase L3. | | NE | | | M3 |
| 10012 | R | The phase rotation is correct between all three phases | | NE | | | M3 |
| 10013 | A | normalize connector 57XP4_X5 | | NE | | | M3 |
| 10014 | I | HVAC Controller power supply | | NE | | | M3 |
| 10015 | A | Close Circuit Breaker 57Q2 | | NE | | | M3 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | | |
|-------|---|--|---|----|--|----|
| 10016 | A | Allow the HVAC to initialize and check on the DDU if the HVAC is online | | NE | | M3 |
| 10017 | R | HVAC unit is online and starts to work | | NE | | M3 |
| 10018 | I | HVAC inhib | | NE | | M3 |
| 10019 | A | Force [TT] (MPU1) lo_hva_m3hvacinhibr1__1 = 1 | | NE | | M3 |
| 10020 | A | Force [TT] (MPU1) lo_hva_m3hvacinhibr2__1 = 1 | | NE | | M3 |
| 10021 | I | HVAC 50% restriction | | NE | | M3 |
| 10022 | A | Force [TT] NRG_HvacM350Cmd = 0 | | NE | | M3 |
| 10023 | I | Saloon HVAC | | NE | | M3 |
| 10024 | I | HVAC web portal | | NE | | M3 |
| 10025 | A | The attached document is a procedure on how to navigate around the maintenance software. |  | NE | | M3 |
| 10026 | I | Connect the laptop to the HVAC maintenance software using web browser. Enter the following IP address on the web browser 10.136.xxx.31 xxx represents the train number Login: maint Password: maint | | NE | | M3 |
| 10027 | R | On status tab, Active mode is off for both cab and saloon |  | NE | | M3 |
| 10028 | A | Go to Alarms tab and clear all the alarms for saloon and cabin | | NE | | M3 |
| 10029 | I | HAVC saloon | | NE | | M3 |
| 10030 | I | Full "Self-test" saloon | | NE | | M3 |
| 10031 | I | For the following tests make sure on the webHMI tab you change controller to be controlled by webHMI and not MPU |  | NE | | M3 |
| 10032 | A | Before running the full test, please click on reset test to reset the previous results. | | NE | | M3 |

| | | | | | | |
|-------|---|---|---|----|--|----|
| 10033 | A | Select Full-Test on the Saloon HVAC |  | NE | | M3 |
| 10034 | R | All saloon HVAC units work according to the mode described in the "ACTIVE MODE" on the status tab | | NE | | M3 |
| 10035 | R | When the test is complete, please check if the status is showing as "TEST PASS" and the test took 3 mins +/- 2 seconds for each mode. | | NE | | M3 |
| 10036 | I | Forced Mode (Saloon HVAC) | | NE | | M3 |
| 10037 | I | During all tests Walk through the whole car and physically check (feel) that the HVAC is functioning as desired | | NE | | M3 |
| 10038 | I | Go to maintenance tab to force the following modes |  | NE | | M3 |
| 10039 | I | Cooling Mode | | NE | | M3 |
| 10040 | A | Select forced Cooling mode on the Saloon HVAC and let it run for 5 mins | | NE | | M3 |
| 10041 | R | All HVAC units are cooling | | NE | | M3 |
| 10042 | I | Heating Mode | | NE | | M3 |
| 10043 | A | Select forced Heating mode on the Saloon HVAC and let it run for 5 mins | | NE | | M3 |
| 10044 | R | All HVAC units are heating | | NE | | M3 |
| 10045 | I | HVAC Faults | | NE | | M3 |
| 10046 | A | In the maintenance software, select the "Alarms" tab | | NE | | M3 |
| 10047 | A | Ensure there are no active faults on the HVAC for the Saloon. Use the highlighted drop down to navigate between saloon and cabin. |  | NE | | M3 |
| 10048 | R | No active faults identified on the HVAC unit | | NE | | M3 |
| 10049 | A | Release [TT] (MPU1) lo_hva_m3hvacinhibr1__1 | | NE | | M3 |
| 10050 | A | Release [TT] (MPU1) lo_hva_m3hvacinhibr2__1 | | NE | | M3 |



| | | | | | | | |
|-------|---|------------------------------|--|----|--|--|----|
| | | | | | | | |
| 10051 | A | Release [TT] NRG_HvacM350Cmd | | NE | | | M3 |
| 10052 | I | End of test | | NE | | | M3 |



Serial Tests Report
TS295 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008390
Version: A0

Emission date
15/08/2025

Section 14 – Fire protection

14.1 Instructions list

14.1.1 067_FSD-Fire Protection

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Fire Protection System (SPP=067) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10002 | I | Fire Detection Train Lines | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10003 | A | Fire Detection Train Lines Check continuity between END1 90XR14 pin 21 END2 90XP24 pin 21 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10004 | R | Both points are continuous | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10005 | I | Continuity Test | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10006 | I | The following steps are continuity tests between the two points described in each step. Use a multimeter for this test. | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10007 | A | From: [(local: +END1 -90XR13.B (pin 4))] to: [-Inter-connector (local: +END2 -90XP23.b pin 4)] | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10008 | A | From: [(local: +END1 -90XR13.B (pin 5))] to: [-Inter-connector (local: +END2 -90XP23.b pin 5)] | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10009 | A | From: [(local: +END1 -90XR13.A (pin 7))] to: [-Inter-connector (local: +END2 -90XP23.a pin 7)] | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10010 | A | From: [(local: +END1 -90XR13.A (pin 8))] to: [-Inter-connector (local: +END2 -90XP23.a pin 8)] | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10011 | I | END OF TEST | | OK | | Sinazo Mkhwa 529940 | M3 |



Serial Tests Report
TS295 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008390
Version: A0

Emission date
15/08/2025

| | | | | | | | |
|--|--|--|--|--|--|------------|--|
| | | | | | | 01.08.2025 | |
|--|--|--|--|--|--|------------|--|

Section 15 – Traction and Electric Brake

15.1 Instructions list

15.1.1 033_TRC-Traction and Electric Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Traction and Electric Brake (SPP=033) | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10002 | I | Circuit Breakers and Configuration | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10003 | A | Close Circuit Breaker 33Q2 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10004 | A | Close Circuit Breaker 33Q4 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10005 | A | Close Circuit Breaker 33Q5 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10006 | I | Circuit Breaker 33Q1 and 33Q3 must be Opened | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10007 | A | 110Vdc Normal Traction EL Train Line Put the connector written M3 on 90XP15 End2 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10008 | A | Close Circuit Breaker 33Q1 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10009 | A | Close Circuit Breaker 33Q3 | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10010 | R | Read Defined Variable [TT] (TBCU3) LI_CAR_ID3 = 1.00 | | OK | 1 | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10011 | I | The TBCU should appear on TCMS network on DDU screen | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10012 | I | Train Lines | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10013 | A | Forward Train Lines | | OK | | Sinazo Mkhwa 529940 | M3 |

| | | | | | | |
|-------|---|--|---|----|--------------------------------------|----|
| | | Check continuity between END1 90XR15 pin 25 END2 90XP25 pin 25 | | | 01.08.2025 | |
| 10014 | R | Both points are continuous | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10015 | A | Reverse Train Lines Check continuity between END1 90XR15 pin 30 END2 90XP25 pin 30 | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10016 | R | Both points are continuous | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10017 | A | Traction Train Lines Check continuity between END1 90XR15 pin 31 END2 90XP25 pin 31 | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10018 | R | Both points are continuous | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10019 | A | No Brake Train Lines Check continuity between END1 90XR15 pin 32 END2 90XP25 pin 32 | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10020 | R | Both points are continuous | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10021 | A | Traction Interlock Bypass Train Lines Check continuity between END1 90XR14 pin 6 END2 90XP24 pin 6 | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10022 | R | Both points are continuous | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10023 | A | Traction Interlock Train Lines Check continuity between END1 90XR15 pin 41 END2 90XP25 pin 41 and -10XP12_XCB2 pin 8 | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10024 | R | All pins are continuous | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10025 | A | 110Vdc Normal Traction EL Train Line Remove the connector from 90XP15 End 2 | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10026 | I | Coolant Liquid | | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10027 | A | Check that the coolant level is atleast 1/2 of the sight glass level indicator [12-42- |  | OK | Sinazo Mkhwa 529940 01.08.2025 | M3 |



| | | | | | | | |
|-------|---|--|--|----|--|--------------------------------------|----|
| | | 59-277668_277624_Coolant Level Check.pdf | | | | | |
| 10028 | R | Coolant Liquid Level is OK | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |
| 10029 | I | End of Test | | OK | | Sinazo Mkhwa 529940 01.08.2025 | M3 |

Section 16 – Vehicle Normalization

16.1 Instructions list

16.1.1 093_NORM-Vehicle Normalization

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------------------|---------|
| 10001 | R | On LV3 all Connectors are tightened | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10002 | I | Initial Conditions | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10003 | I | The VFT procedures are all completed | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10004 | I | Vehicle Normalization Check | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10005 | R | On LV3 all Circuit Breakers are installed and secured | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10006 | R | On LV3 all Dataplugs are installed, tightened and earth braids are fastened | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10007 | R | On LV3 there are no missing components, device, wiring or connectors. | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10008 | R | On LV6 all Dataplugs are installed, tightened and earth braids are fastened | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10009 | R | On LV6 all Connectors are tightened | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10010 | R | On LV6 there are no missing components, device, wiring or connectors. | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10011 | R | On HC Cubicle the Controller is installed and properly tightened and its connectors are tightened | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10012 | R | All DCUs are properly installed and secured | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10013 | R | All Internal Displays are properly installed and secured | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | | | |
|-------|---|--|--|----|--|---|----|
| 10014 | R | All Light Covers are properly installed | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10015 | R | All Saloon Fire Detectors are properly installed and secured | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10016 | R | All covers are normalised inside the car | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10017 | R | On the Underframe, TBCU Agate is installed and properly tightened | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10018 | R | On the Underframe, Speed Sensors are installed and properly tightened | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10019 | R | On the LVB, all Circuit Breakers are installed and properly tightened | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10020 | R | On the LVB, all Relays and Timers are installed and properly tightened | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10021 | R | On the LVB, BRIOMs are installed and properly tightened | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10022 | R | On the LVB there are no missing components, device, wiring or connectors. | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10023 | R | On the Underframe, all Connectors are tightened | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10024 | R | All underframe covers are normalised | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10025 | R | On END1 the Octopus cables are disconnected from the car and properly stored. | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10026 | R | On END2 the Octopus cables are disconnected from the car and properly stored. | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10027 | R | The Test Bench is switched OFF and the Octopus cables are disconnected and properly stored | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |
| 10028 | R | ALL P. Os of this car are closed | | OK | | Nokuzola Mdluli 491469 14.08.2025 | M3 |
| 10029 | I | End Of Test | | OK | | Sicelo Mtolo 525130 01.08.2025 | M3 |

Section 17 – Report summaries

17.1 Results status

| Test Instruction Sheet | Compliant | Incomplete | Non-compliant |
|---|-----------|------------|---------------|
| Energy Distribution | X | | |
| TCMS Network | X | | |
| Cabin Control | X | | |
| Internal Lighting | X | | |
| PACIS System | X | | |
| Train Ground Communication | X | | |
| Rescue Mode and Emergency Disconnection | X | | |
| Emergency Brake | X | | |
| Service Brake | X | | |
| Holding and Parking Brake | X | | |
| HVAC Air Condition | X | | |
| Fire protection | X | | |
| Traction and Electric Brake | X | | |
| Passenger Doors | X | | |
| Vehicle Normalization | X | | |

17.2 Tools used.

| Function | Tool name | Tool number | Next Calibration date |
|----------|------------|--------------|-----------------------|
| 015_NRG | Phasemeter | Phasemeter | 9/30/2025 |
| 054_PIS | Multimeter | Multimeter 4 | 9/30/2025 |
| 057_HVA | Phasemeter | Phasemeter | 9/30/2025 |
| 062_ETS | Multimeter | Multimeter 4 | 9/30/2025 |
| 067_FSD | Multimeter | Multimeter 4 | 9/30/2025 |



Serial Tests Report
TS295 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008390
Version: A0

Emission date
15/08/2025