

| PROJECT | CUSTOMER | VEHICLE |
|-----------------|----------|----------------|
| Xtrapolis-PRASA | PRASA | 240- TC2 – VFT |

RTR Vehicle Functional Static Testing TS240 TC2 Report
 GIB0000007036



| | CREATED | VERIFIED | APPROVED | DISTRIBUTION |
|------------------|-----------------|----------------|-----------------|---|
| Name | Neliswa MABUNDA | Sifiso LUKHELE | Kgomotso NKOANA | Confidentiality Category <i>Restricted</i> <i>Project</i> <i>Normal</i> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> |
| Date | 19/08/2024 | 19/08/2024 | 19/08/2024 | Control Category <i>Controlled</i> <i>Not Controlled</i> <input checked="" type="checkbox"/> <input type="checkbox"/> |
| Signature | | | | Language EN |

This report has been automatically generated from TES version 1

Table of modifications

| Rev | Date | Modifications Content | Writer |
|-----|------------|-----------------------|-----------------|
| A0 | 19/08/2024 | Creation | Neliswa MABUNDA |

Internal validations

| | Name | Function | Date | Signature |
|-----------------|-----------------|---------------------|------------|---|
| Creator | Neliswa MABUNDA | EPU Manager | 19/08/2024 | X  Neliswa MABUNDA EPU Manager |
| Verifier | Sifiso LUKHELE | Serial Test Manager | 19/08/2024 | X  Sifiso LUKHELE Serial Test Manager |
| Approver | Kgomotso NKOANA | Test Expert | 19/08/2024 | X  Kgomotso NKOANA Test Expert |

Execution Plan

| | |
|-------------------|------------|
| Start Date | 12/08/2024 |
| End Date | 18/08/2024 |

Contents

Section 1 - Purpose / Objectives

Section 2 - Energy Distribution

2.1 Instructions list

Section 3 - TCMS Network

3.1 Instructions list

Section 4 - Cabin Control

4.1 Instructions list

Section 5 - Internal Lighting

5.1 Instructions list

Section 6 - PACIS System

6.1 Instructions list

Section 7 - Dead Man

7.1 Instructions list

Section 8 - External Signaling

8.1 Instructions list

Section 9 - Rescue Mode and Emergency Disconnection

9.1 Instructions list

Section 10 - Driver Desk Illumination

10.1 Instructions list

Section 11 - Emergency Brake

11.1 Instructions list

Section 12 - Service Brake

12.1 Instructions list

Section 13 - Holding and Parking Brake

13.1 Instructions list

Section 14 - Passenger Doors

14.1 Instructions list

Section 15 - HVAC Air Conditioning

15.1 Instructions list

Section 16 - Fire Protection

16.1 Instructions list

Section 17 - Driving Command

17.1 Instructions list

Section 18 - Train-Ground Communication

18.1 Instructions list

Section 19 - Vehicle Normalization

19.1 Instructions list

Section 20 - Report summaries

20.1 Results status

20.2 Tools used

Section 1 – Purpose / Objectives

1. Energy Distribution

Ensure the distribution of 110Vdc and 400Vac through the vehicle from the battery and Auxiliary converter

2. TCMS Network

Verify the working of the TCMS network and its core elements, i.e TRS, CRS.

3. Cabin Control

Verify the cabin control functions in both normal and backup modes, their commanding of the train lines, and the TCMS response to each function.

4. Internal Lighting

Verify the working of all internal lighting functions.

5. PACIS System

Verify power supply to all PACIS network equipment.

6. Dead Man

Verify the functioning of the dead man system, its associated components e.g buzzer, and its TCMS responses.

7. External Signalling

Ensure all external signalling functions on the TC car are working, this test excludes the pneumatic horn.

8. Rescue Mode and Emergency Disconnection

Verify the correct operation of the emergency disconnection function, as well as the correct activation of the Back-Up mode.

9. Driver Desk Illumination

Verify the correct operation of all driver desk indicators, as well as auxiliary systems such as the sunblind etc. that assist the driver.

10. Emergency Brake

Verify all electrical components of the Emergency braking system.

11. Service Brake

Verify all electrical components of the Service brake system.

12. Holding and Parking Brake

Verify all electrical components of the Parking/holding brake system.

13. Passenger Doors

Ensure proper operation of the train doors.

14. HVAC

Verify the voltage distribution to and correct operation of the HVAC system

15. Fire Protection

Verify the configuration of the fire detection units, as well as the presence of the safety resistor in the auxiliary converter.

16. Driving Command

Ensure the correct responses via train line and TCMS of all driving command signals.

17. Train-Ground Communication



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Setup the Train-to-ground systems, and verify correct installation of the antennas by VSWR test.

18. Vehicle Normalization

Ensure that all connectors, panels, and covers are normalized.



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 2 – Energy Distribution

2.1 Instructions list

2.1.1 015_NRG-Energy Distribution

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|------------------------------------|---------|
| 10001 | I | Energy Distribution (SPP=013/015/018) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10002 | I | Initial conditions | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10003 | I | Car should be de-prepared with non-active cab | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10004 | I | Car should be without 400Vac shore supply | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10005 | I | All the Circuit Breakers should be OPEN | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10006 | I | Connector XBAT+ Positive and XBAT-2 Negative should not be connected to the battery | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10007 | I | Voltage Isolation | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10008 | A | Open the left side cover of the Static Converter (CVS) and check Visually that the cables are correctly connected to the points XBAT+(BCOF) and XBAT-1/ XBAT-2 (ISO_BCM) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10009 | R | Cables are correctly connected in the Power Bus XBAT+ Positive (BCOF) and XBAT-1/ XBAT-2 Negative (ISO_BCM) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10010 | A | Check Resistance (Ohm) between point XBAT+ Positive of the power bus (BCOF) and car body | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10011 | R | Value (Ohm) Should be infinite. There is NO Continuity between point XBAT+ Positive of the power bus (BCOF) and car body | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10012 | A | Check Resistance (Ohm) between point XBAT-1 Negative of the Power Bus (ISO_BCM) and car body | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10013 | R | Value (Ohm) Should be about 0 Ohm. There is Continuity between point XBAT-1 Negative of the Power Bus (ISO_BCM) and car body | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|--|------------------------------------|-----|
| 10014 | A | Check Resistance (Ohm) between point XBAT-2 Negative of the Power Bus (ISO_BCM) and car body | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10015 | R | Value (Ohm) Should be about 0 Ohm. There is Continuity between point XBAT-1 Negative of the Power Bus (ISO_BCM) and car body | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10016 | I | Close left side cover of the Static Converter (CVS) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10017 | A | Put Connector XBAT+ Positive and XBAT-2 Negative in the Battery | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10018 | R | Confirm the presence of battery voltage (above 80V dc) between Circuit Breaker 15Q2 point 1 and car body. (Permanent Line) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10019 | A | Close Circuit Breaker 15Q2 (Permanent Line) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10020 | A | Close Circuit Breaker 15Q4 (Permanent Line) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10021 | A | Close Circuit Breaker 15Q1 (Normal Line) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10022 | A | Close Circuit Breaker 15Q3 (Normal Line) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10023 | I | 230Vac and 400Vac Isolation | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10024 | A | Close Circuit Breaker 13Q1 (230Vac) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10025 | A | Close Circuit Breaker 13Q3 (230Vac) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10026 | A | Close Circuit Breaker 13Q4 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10027 | I | Permanent and Normal Line | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10028 | A | Close Circuit Breaker 20Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10029 | A | Close Circuit Breaker 18Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10030 | A | Close Circuit Breaker 20Q2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10031 | A | Close Circuit Breaker 18Q2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10032 | A | Close Circuit Breaker 25Q6 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10033 | A | Close Circuit Breaker 27Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|---------------------------------|-----|
| 10034 | A | Prior to Switching the car ON and Plugging the shore supply onto the CVS. Open the CVS Agate cover | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10035 | R | The AGATE is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10036 | I | MCE Software Upload | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10037 | A | Turn the Backup Mode Switch 27S1 to "Back Up" position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10038 | A | Insert a USB programmed with the latest MCE Software into the MCE | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10039 | A | Close Circuit Breaker 40Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10040 | A | Turn Battery Contactor Switch 18S1 to ON Position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10041 | A | Wait for about 12 minutes while the MCE is taking the software | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10042 | A | Open Circuit Breaker 40Q1, remove the USB and Close Circuit Breaker 40Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10043 | I | Low voltage watchdog and battery connection | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10044 | A | Turn Battery Contactor Switch 18S1 to Off Position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10045 | A | Turn Driver's Master Key 30A1.S1 to Non Active Cabin | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10046 | A | Turn the Backup Mode Switch 27S1 to "Normal" position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10047 | I | Cab Selected On Train Train Line Dev4/1 = END2 90XP14 pin 3 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10048 | A | Force [NI] Dev4/1 = 1.0 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10049 | I | 110Vdc Permanent Train Line Dev5/40 = END2 90XP14 pin 29 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10050 | R | Read Defined Variable [NI] Dev5/40 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10051 | I | Cab Selected On Train Train Line Dev4/1 = END2 90XP14 pin 3 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10052 | A | Force [NI] Dev4/1 = 0.0 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10053 | A | Reset circuit breaker 15Q4 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|------------------------------------|-----|
| 10054 | R | Check that relay 15K2 is not active | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10055 | I | 110Vdc Permanent Train Line Dev5/40 = END2 90XP14 pin 29 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10056 | R | Read Defined Variable [NI] Dev5/40 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10057 | A | Turn key 30A1.S1 to Active Cabin Position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10058 | R | Relay 15K2 is active | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10059 | I | 110Vdc Permanent Train Line Dev5/40 = END2 90XP14 pin 29 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10060 | R | Read Defined Variable [NI] Dev5/40 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10061 | A | Turn Battery Contactor Switch 18S1 to ON Position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10062 | A | Wait only for TCMS to initialize | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10063 | A | Whilst PACIS is still initializing, turn and hold 18S1 to OFF position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10064 | R | Read Defined Variable [TT] (MPU1)li_nrg_tc2battoffreqr1__1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10065 | R | Read Defined Variable [TT] (MPU1)li_nrg_tc2battoffreqr2__1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10066 | A | Put Battery Contactor Switch 18S1 to normal position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10067 | I | Battery Connection Train Line Dev2/76 = Coupler pin 012 Dev2/80 = Coupler pin 112 Dev5/79 = END2 90XP14 pin 30 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10068 | R | Read Defined Variable [NI] Dev2/76 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10069 | R | Read Defined Variable [NI] Dev2/80 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10070 | R | Read Defined Variable [NI] Dev5/79 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10071 | I | Battery Disconnection Train Line Dev2/77 = Coupler pin 027 Dev2/40 = Coupler pin 127 Dev5/75 = END2 90XP14 pin 31 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10072 | R | Read Defined Variable [NI] Dev2/77 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10073 | R | Read Defined Variable [NI] Dev2/40 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | |
|-------|---|--|----|-----|---------------------------------|-----|
| 10074 | R | Read Defined Variable [NI] Dev5/75 = 0.0 | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10075 | I | AC address coding and Shore Supply Mode | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10076 | A | Use the AGATE to shut down the train | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10077 | A | Remove connector -18XP11_1 from the Auxiliary Converter | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10078 | A | Check continuity between pins 51 and 52 ; and pins 63 and 64 on connector 18XP11_1 | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10079 | R | Pins 51 and 52 are continuous; and pins 63 and 64 are continuous | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10080 | A | Switch ON the IES Status on the test bench to make available the IES STATUS signal in the Auxiliary Converter | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10081 | R | Check continuity between point 65 and point 70 (IES STATUS) on connector - 18XP11_1 from the Auxiliary Converter (ACU) | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10082 | A | Return the connector -18XP11_1 into the Auxiliary Converter | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10083 | A | Turn Switch "27S1" (Backup Mode Position) to 'Normal Mode' | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10084 | I | Turn the ACU Isolation Switch 18S3 to "Normal" position | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10085 | A | Turn Battery Contactor Switch "18S1" to ON Position | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10086 | I | In LV1 , check the voltage on point 2 of CB 18Q1 | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10087 | R | Voltage on point 2 of CB 18Q1 | OK | 110 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10088 | I | NOTE: When shore supply is connected to Auxiliary Converter, BE CAREFUL not to touch connector -90XR53.X3/-90XR53.X2/-90XR53.X1 (3000Volts) and connector -90XR52.X1/--90XR52.X2/-90XR52.X3 (400Volts) located in the END 2 Intercar Connector of the car. | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10089 | A | Ensure shore supply power source is off. Input Shore Supply Connector on Auxiliary Converter and switch it on | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|--|------------------------------------|-----|
| 10090 | R | Auxiliary Converter is working | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10091 | R | In LV1 , check the voltage on point 2 of CB 18Q1, compare with the value read before, and see that the new value is higher than before | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10092 | A | Perform a phase rotation measurement on Connector 90XR52 between phases U(X1),V(X2),W(X3) and ensure the rotation is in the correct direction | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10093 | R | Phase rotation between U,V,W is correct | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10094 | R | Check 230Vac between points L and N of the plug -13XT2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10095 | R | Check 230Vac between points L and N of the plug -13XT3 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10096 | A | Switch off the shore supply power source and remove the external shore supply | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10097 | A | Switch OFF the IES Status on the test bench to normalize the lines of status signal (IES STATUS) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10098 | R | The battery is no longer being charged | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10099 | R | Check 0Vac between points L and N of the plug -13XT2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10100 | R | Check 0Vac between points L and N of the plug -13XT3 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10101 | I | Battery Disconnection | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10102 | A | Turn Driver's Master Key 30A1.S1 to Non Active Cabin | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10103 | R | Battery is still connected to the Normal Line | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10104 | A | Turn Driver's Master Key 30A1.S1 to Active Cabin Position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10105 | A | Turn Switch "27S1" (Backup Mode Position) to 'Back up Mode' | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10106 | I | Battery Disconnection Train Line Dev4/75 = END2 90XP14 pin 31 Dev2/77 = Coupler pin 027 Dev2/40 = Coupler pin 127 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|------------------------------------|-----|
| 10107 | A | Force [NI] Dev4/75 = 1.0 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10108 | R | Read Defined Variable [NI] Dev2/77 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10109 | R | Read Defined Variable [NI] Dev2/40 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10110 | R | The Normal Line is disconnected from the battery | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10111 | I | Battery Disconnection Train Line Dev4/75 = END2 90XP14 pin 31 Dev2/77 = Coupler pin 027 Dev2/40 = Coupler pin 127 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10112 | A | Force [NI] Dev4/75 = 0.0 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10113 | R | Read Defined Variable [NI] Dev2/77 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10114 | R | Read Defined Variable [NI] Dev2/40 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10115 | I | Battery Connection Train Line Dev2/76 = Coupler pin 012 Dev2/80 = Coupler pin 112 Dev5/79 = END2 90XP14 pin 30 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10116 | R | Read Defined Variable [NI] Dev2/76 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10117 | R | Read Defined Variable [NI] Dev2/80 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10118 | R | Read Defined Variable [NI] Dev5/79 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10119 | A | Turn Battery Contactor Switch 18S1 to ON Position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10120 | I | Shore Supply Power ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10121 | A | Turn the IES STATUS toggle switch on the Testbench into IES2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10122 | A | Ensure shore supply power source is off. Input Shore Supply Connector on Auxiliary Converter and switch it on | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 3 – TCMS Network

3.1 Instructions list

3.1.1 025_NET-TCMS Network

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|--------------------------|---------|
| 10001 | I | TCMS Network (SPP=25) | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10002 | I | Initial conditions | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10003 | I | Backup Mode Switch 27S1 in "Normal" Position | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10004 | I | Car should be prepared (Battery contactor switch 18S1 in ON position) | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10005 | I | Vehicle test bench should be configured as TC1: 1. TC1 Data plugs 2. MCE switch set to TC1 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10006 | I | The test bench should be connected to the vehicle | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10007 | I | Power supply to the 25A2 BRIOM 32/16 ETH 2 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10008 | A | Close Circuit Breaker 25Q2 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10009 | R | BRIOM 25A2 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10010 | A | Check visually that ground braid is connected to BRIOM | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10011 | I | Power supply to the 25A3 BRIOM 32/16 ETH 3 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10012 | A | Close Circuit Breaker 25Q3 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10013 | R | BRIOM 25A3 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10014 | A | Check visually that ground braid is connected to BRIOM | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10015 | I | Power supply to the 25A4 BRIOM 32/16 ETH 4 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10016 | A | Close Circuit Breaker 25Q4 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10017 | R | BRIOM 25A4 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|--|--------------------------|-----|
| 10018 | A | Check visually that ground braid is connected to BRIOM | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10019 | I | Power supply to the 25A5 BRIOM 32/16 ETH 5 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10020 | A | Close Circuit Breaker 25Q5 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10021 | R | BRIOM 25A5 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10022 | A | Check visually that ground braid is connected to BRIOM | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10023 | I | Power supply to the 25A6 BRIOM 32/16 ETH 6 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10024 | A | Close Circuit Breaker 25Q6 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10025 | R | BRIOM 25A6 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10026 | A | Check visually that ground braid is connected to BRIOM | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10027 | I | Power supply to the 25A7 BRIOM 32/16 ETH 7 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10028 | A | Close Circuit Breaker 25Q7 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10029 | R | BRIOM 25A7 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10030 | A | Check visually that ground braid is connected to BRIOM | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10031 | I | Power supply to the 25A11 SWITCH ETHERNET (CRS2) | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10032 | A | Close Circuit Breaker 25Q11 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10033 | R | CRS2 25A11 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10034 | I | Power supply to the 25A12 SWITCH ETHERNET (CRS3) | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10035 | A | Close Circuit Breaker 25Q12 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10036 | R | CRS3 25A12 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10037 | I | Power supply to the 25A15 TRAIN ROUTER SWITCH (TRS) | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10038 | A | Close Circuit Breaker 25Q15 | | OK | | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|--|--------------------------|-----|
| 10039 | R | TRS 25A15 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10040 | A | Close Circuit Breaker 25Q14 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10041 | A | Close Circuit Breaker 25Q10 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10042 | I | Power supply to the 25A10 SWITCH ETHERNET (CRS1) | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10043 | R | CRS1 25A10 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10044 | I | Power supply to the 25A14 ETHERNET REPEATER (TBR) | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10045 | R | TBR 25A14 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10046 | I | Power supply to the 25A17 DDU ACE | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10047 | A | Close Circuit Breaker 25Q17 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10048 | R | The DDU is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10049 | I | DDU Software Upload | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10050 | I | Perform the following procedure to upload software on the DDU  | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10051 | I | Ethernet Loop | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10052 | A | Check that the LED on ETH0 of the TBR is flashing | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10053 | R | The TBR has LED on port ETH0 flashing | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10054 | A | For each CRS, check that the LEDs on ports X3 and X4 are flashing | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10055 | R | CRS1 has LEDs on ports X3 and X4 flashing | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10056 | R | CRS2 has LEDs on ports X3 and X4 flashing | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10057 | R | CRS3 has LEDs on ports X3 and X4 flashing | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10058 | A | Check that the TRS has LEDs on ports ETH4 and ETH5 flashing | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10059 | R | The TRS has LEDs on ports ETH4 and ETH5 flashing | | OK | | Anthonia Mabowa - 494131 | TC2 |



| | | | | | | | |
|-------|---|--|--|----|--|--------------------------|-----|
| 10060 | R | Check on the DDU that all Router Switches are available on the network | | OK | | Anthonia Mabowa - 494131 | TC2 |
|-------|---|--|--|----|--|--------------------------|-----|



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 4 – Cabin Control

4.1 Instructions list

4.1.1 020_CAB-Cabin Control

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------|---------|
| 10001 | I | Cabin Control (SPP=020) | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10002 | I | Initial Conditions | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10003 | I | Vehicle test bench should be configured as TC1: 1. TC1 Data plugs 2. MCE should reflect as MPU1 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10004 | I | Shore Supply is connected and ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10005 | I | Car should be prepared | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10006 | I | Cabin should be active | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10007 | I | Use the voltage detector/ magnetic stick to check whether a relay is energized or not | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10008 | I | Normal Mode - Active Cabin | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10009 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2masterkey__1 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10010 | I | Cab Active TC2 Train Line Dev5/2 = END2 90XP14 pin 4 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10011 | R | Read Defined Variable [NI] Dev5/2 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10012 | I | Master Key TC2 Train Line Dev5/17 = END2 90XP14 pin 17 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10013 | R | Read Defined Variable [NI] Dev5/17 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10014 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2keyrelay1__1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10015 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2keyrelay2__1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10016 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2keyrelay3 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10017 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2KeyRelayR4 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | | | |
|-------|---|---|--|----|---|-----------------------------|-----|
| 10018 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10019 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR2 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10020 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR3 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10021 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR4 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10022 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR5 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10023 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2cabinactiveno = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10024 | A | Force [TT] (MPU1)lo_cab_tc2cabdisconnectr1 = 1.0 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10025 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR1 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10026 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR2 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10027 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR3 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10028 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR4 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10029 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR5 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10030 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2cabinactiveno = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10031 | I | Cab Active TC2 Train Line Dev5/2 = END2 90XP14 pin 4 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10032 | R | Read Defined Variable [NI] Dev5/2 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10033 | A | Force [TT] (MPU1)lo_cab_tc2cabdisconnectr1 = 0.0 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10034 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10035 | I | Normal Mode - Non-Active Cabin - 20K2 Memory | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10036 | A | Turn Driver's Master Key 30A1.S1 to Non- Active Cabin Position | | OK | | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|---|-----------------------------|-----|
| 10037 | I | Master Key TC2 Train Line Dev5/17 = END2 90XP14 pin 17 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10038 | R | Read Defined Variable [NI] Dev5/17 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10039 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2masterkey__1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10040 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2keyrelay1__1 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10041 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2keyrelay2__1 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10042 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2keyrelay3 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10043 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2KeyRelayR4 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10044 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10045 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR2 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10046 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR3 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10047 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR4 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10048 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR5 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10049 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2cabinactiveno = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10050 | A | Force [TT] (MPU1)lo_cab_tc2cabdisconnectr2 = 1.0 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10051 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR1 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10052 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR2 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10053 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR3 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10054 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR4 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10055 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2CabinActiveR5 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | |
|-------|---|--|----|---|-----------------------------|-----|
| 10056 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2cabinactiveno = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10057 | A | Release [TT] (MPU1)lo_cab_tc2cabdisconnectr1 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10058 | A | Release [TT] (MPU1)lo_cab_tc2cabdisconnectr2 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10059 | I | Other Cab Active | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10060 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2othercabinactive__1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10061 | I | Cab Selected on Train Line Dev4/1 = END2 90XP14 pin 3 Dev2/1 = COUPLER pin 040 Dev2/2 = COUPLER pin 140 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10062 | A | Force [NI] Dev4/1 = 1.0 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10063 | R | Read Defined Variable [NI] Dev2/1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10064 | R | Read Defined Variable [NI] Dev2/2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10065 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2othercabinactive__1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10066 | I | Cab Selected on Train Train Line Dev4/1 = END2 90XP14 pin 3 Dev2/1 = COUPLER pin 040 Dev2/2 = COUPLER pin 140 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10067 | A | Force [NI] Dev4/1 = 0.0 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10068 | R | Read Defined Variable [NI] Dev2/1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10069 | R | Read Defined Variable [NI] Dev2/2 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10070 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2othercabinactive__1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10071 | I | Backup Mode - Active Cabin | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10072 | A | Turn Switch '27S1' (Backup Mode Position) to 'BACKUP Position | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10073 | A | Turn Driver's Master Key 30A1.S1 to Active Cabin Position | OK | | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | |
|-------|---|---|----|---|-----------------------------|-----|
| 10074 | I | Cab Selected on Train Train Line Dev5/1 = END2 90XP14 pin 3 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10075 | R | Read Defined Variable [NI] Dev5/1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10076 | R | Check Relay "20K1" is Energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10077 | R | Check Relay "20K1a" is Energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10078 | R | Check Relay "20K1b" is Energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10079 | R | Check Relay "20K1c" is Energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10080 | R | Check Relay "20K2" is Energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10081 | R | Check Relay "20K11" is Energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10082 | R | Check Relay "20K12a" is Energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10083 | R | Check Relay "20K12b" is Energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10084 | R | Check Relay "20K10b" is Energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10085 | I | Backup Mode- Non-Active Cabin | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10086 | A | Turn Driver's Master Key 30A1.S1 to Non- Active Cabin Position | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10087 | I | Cab Selected on Train Train Line Dev5/1 = END2 90XP14 pin 3 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10088 | R | Read Defined Variable [NI] Dev5/1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10089 | R | Check Relay "20K1" is De-energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10090 | R | Check Relay "20K1a" is De-energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10091 | R | Check Relay "20K1b" is De-energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10092 | R | Check Relay "20K1c" is De-energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10093 | R | Check Relay "20K2" is De-energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10094 | R | Check Relay "20K11" is De-energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10095 | R | Check Relay "20K12a" is De-energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10096 | R | Check Relay "20K12b" is De-energized | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10097 | R | Check Relay "20K10b" is De-energized | OK | | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|--------------------------|-----|
| 10098 | I | Automatic Start | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10099 | A | Turn Battery Contactor Switch 18S1" to OFF position | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10100 | A | Turn Switch '27S1' (Backup Mode Position) to 'Normal' Position | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10101 | A | Turn Driver's Master Key 30A1.S1 to Active Cabin Position | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10102 | A | Turn Battery Contactor Switch 18S1" to ON position - Allow time for TCMS to start up | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10103 | A | Close Circuit Breaker 84Q1 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10104 | A | Press and hold the Automatic Start Pushbutton 20S1 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10105 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2automaticstartr1 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10106 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2automaticstartr2 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10107 | R | Read Defined Variable [TT] (MPU1)lo_cab_tc2automaticstartr1 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10108 | R | Read Defined Variable [TT] (MPU1)lo_cab_tc2automaticstartr2 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10109 | R | Check that the pushbutton lamp on 20S1 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10110 | A | Release the Automatic Start Pushbutton 20S1 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10111 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2automaticstartr1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10112 | R | Read Defined Variable [TT] (MPU1)li_cab_tc2automaticstartr2 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10113 | R | Read Defined Variable [TT] (MPU1)lo_cab_tc2automaticstartr1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10114 | R | Read Defined Variable [TT] (MPU1)lo_cab_tc2automaticstartr2 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10115 | I | Standby Mode | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10116 | A | Turn Driver's Master Key 30A1.S1 to Non-Active Cabin Position | | OK | | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|---|--------------------------|-----|
| 10117 | A | Press and hold the Standby State pushbutton 20S2 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10118 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2ISMR1__1 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10119 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2ISMR2__1 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10120 | A | Release the Standby State pushbutton 20S2 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10121 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2ISMR1__1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10122 | R | Read Defined Variable [TT] (MPU1)Li_CAB_Tc2ISMR2__1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10123 | A | Force [TT] (MPU1)lo_cab_tc2ismlamp = 1.0 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10124 | R | The Standby State pushbutton lamp 20S2 is ON | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10125 | A | Release [TT] (MPU1)lo_cab_tc2ismlamp | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10126 | R | The Standby State pushbutton lamp 20S2 is OFF | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10127 | A | Turn Driver's Master Key 30A1.S1 to Active Cabin Position | | OK | | Anthonia Mabowa - 494131 | TC2 |



| | | |
|--|--|-----------------------------|
| Serial Tests Report TS240 – TC2 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000007036 Version: A0 | Emission date 19/08/2024 |
|--|--|-----------------------------|

Section 5 – Internal Lighting

5.1 Instructions list

5.1.1 052_LGT-Internal Lighting

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|------------------------------------|---------|
| 10001 | I | Internal Lighting (SPP=052) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10002 | I | Initial Conditions | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10003 | I | Car should be prepared | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10004 | I | Key 30A1.S1 should be in Active Cabin position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10005 | I | Circuit Breakers | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10006 | A | Close Circuit Breaker 52Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10007 | A | Close Circuit Breaker 52Q2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10008 | A | Close Circuit Breaker 52Q3 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10009 | A | Close Circuit Breaker 52Q4 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10010 | A | Close Circuit Breaker 52Q5 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10011 | A | Close Circuit Breaker 52Q6 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10012 | I | Cab Ceiling Lighting | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10013 | A | Turn battery contactor switch 18S1 to OFF position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10014 | A | Wait 3 minutes for cab lights to switch off | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10015 | R | All cabin ceiling lights are OFF (52U40, 52U41,52U42) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10016 | R | Both cab ceiling light pushbutton lamps are OFF (52S3 Left and 52S4 Right) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10017 | A | Push the cab lighting LEFT side button (52S3) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10018 | I | Wait 3 minutes for the lights to turn off. Continue with the following steps while waiting | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10019 | R | Cabin ceiling light 52U40 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|--|------------------------------------|-----|
| 10020 | R | Cabin ceiling light 52U41 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10021 | R | Cabin ceiling light 52U42 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10022 | R | Left pushbutton lamp 52S3 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10023 | R | Right pushbutton lamp 52S4 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10024 | A | Press and hold the cab lighting LEFT side button (52S3) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10025 | R | The intensity of cabin ceiling light 52U40 decreases | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10026 | R | The intensity of cabin ceiling light 52U41 decreases | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10027 | R | The intensity of cabin ceiling light 52U42 decreases | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10028 | A | Release cab lighting LEFT side button (52S3) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10029 | I | After the 180s (3 min) timer is expired | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10030 | R | Cabin ceiling light 52U40 is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10031 | R | Cabin ceiling light 52U41 is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10032 | R | Cabin ceiling light 52U42 is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10033 | R | Left pushbutton lamp 52S3 is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10034 | R | Right pushbutton lamp 52S4 is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10035 | A | Push the cab lighting RIGHT side button (52S4) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10036 | R | Cabin ceiling light 52U40 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10037 | R | Cabin ceiling light 52U41 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10038 | R | Cabin ceiling light 52U42 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10039 | R | Right pushbutton lamp 52S4 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10040 | A | Push the cab lighting RIGHT side button (52S4) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10041 | R | Cabin ceiling light 52U40 is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10042 | R | Cabin ceiling light 52U41 is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|--|------------------------------------|-----|
| 10043 | R | Cabin ceiling light 52U42 is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10044 | R | Right pushbutton lamp 52S4 is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10045 | I | Turn battery contactor switch 18S1 to ON position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10046 | R | In the saloon, all RIGHT side emergency lights are ON on all light modules | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10047 | R | In the saloon, all LEFT side emergency lights are ON on all light modules | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10048 | R | Both cab ceiling light pushbutton lamps are OFF (52S3 Left and 52S4 Right) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10049 | A | Press and hold the cab lighting RIGHT side button (52S4) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10050 | R | The intensity of cabin ceiling light 52U40 decreases | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10051 | R | The intensity of cabin ceiling light 52U41 decreases | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10052 | R | The intensity of cabin ceiling light 52U42 decreases | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10053 | A | Release cab lighting LEFT side button (52S4) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10054 | A | Open Circuit Breaker 52Q6 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10055 | A | Press and hold the Lamp Test pushbutton 84S1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10056 | R | Both cab ceiling light pushbutton lamps are ON (52S3 Left and 52S4 Right) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10057 | A | Release the Lamp Test pushbutton 84S1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10058 | R | Both cab ceiling light pushbutton lamps are OFF (52S3 Left and 52S4 Right) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10059 | A | Close Circuit Breaker 52Q6 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10060 | I | Cleaning Light Command | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10061 | I | Turn battery contactor switch 18S1 to OFF position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10062 | A | Turn Cleaning Staff Lights Switch 52S6 to ON position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|---|------------------------------------|-----|
| 10063 | I | Lighting 33% Train Line Dev5/8 = END2 90XP15 pin 27 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10064 | R | Read Defined Variable [NI] Dev5/8 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10065 | R | The saloon RIGHT side emergency lights (low intensity) are ON on all light modules | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10066 | R | The saloon LEFT side emergency lights (low intensity) are ON on all light modules | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10067 | A | Open Circuit Breaker 52Q5 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10068 | I | Lighting 33% Train Line Dev5/8 = END2 90XP15 pin 27 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10069 | R | Read Defined Variable [NI] Dev5/8 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10070 | R | The saloon RIGHT side emergency lights (low intensity) are OFF on all light modules | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10071 | R | The saloon LEFT side emergency lights (low intensity) are OFF on all light modules | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10072 | A | Close Circuit Breaker 52Q5 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10073 | I | Main Light Command | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10074 | A | Turn Cleaning Staff Lights Switch 52S6 to ON position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10075 | I | Lighting 33% Train Line Dev5/8 = END2 90XP15 pin 27 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10076 | R | Read Defined Variable [NI] Dev5/8 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10077 | R | All saloon emergency lights (low intensity) are ON on all light modules (Left+Right) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10078 | I | Turn battery contactor switch 18S1 to ON position - allow time for TCMS to initialize | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10079 | A | Force [TT] (MPU1)lo_lgt_tc2mainlgtcmd = 1.0 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10080 | I | Lighting 33% Train Line Dev5/8 = END2 90XP15 pin 27 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10081 | R | Read Defined Variable [NI] Dev5/8 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|------------------------------------|-----|
| 10082 | I | Main Lighting Command Train Line Dev5/24 = END2 90XP15 pin 26 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10083 | R | Read Defined Variable [NI] Dev5/24 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10084 | R | The saloon RIGHT side main lighting (high intensity) is ON on all light modules | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10085 | R | The saloon LEFT side main lighting (high intensity) is ON on all light modules | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10086 | A | Release [TT] (MPU1)lo_lgt_tc2mainlgtcmd | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10087 | I | Main Lighting Command Train Line Dev5/24 = END2 90XP15 pin 26 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10088 | R | Read Defined Variable [NI] Dev5/24 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10089 | I | Lighting 33% Train Line Dev5/8 = END2 90XP15 pin 27 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10090 | R | Read Defined Variable [NI] Dev5/8 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10091 | R | All saloon emergency lights (low intensity) are ON on all light modules (Left+Right) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 6 – PACIS System

6.1 Instructions list

6.1.1 054_PIS-PACIS System

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|-----------------------|---------|
| 10001 | I | PACIS System (SPP=054) | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10002 | I | Initial conditions | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10003 | I | Car must be prepared - battery contactor 18S1 closed | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10004 | I | Circuit Breakers | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10005 | A | Close Circuit Breaker 54Q1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10006 | A | Close Circuit Breaker 54Q2 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10007 | A | Close Circuit Breaker 54Q3 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10008 | A | Close Circuit Breaker 54Q10 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10009 | A | Close Circuit Breaker 54Q11 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10010 | A | Close Circuit Breaker 54Q13 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10011 | A | Close Circuit Breaker 54Q15 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10012 | A | Close Circuit Breaker 55Q1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10013 | A | Close Circuit Breaker 55Q2 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10014 | A | Close Circuit Breaker 55Q3 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10015 | I | Train Router Switch 'TRS' | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10016 | R | TRS1 is ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10017 | I | Power Supply to UMC Rack | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10018 | R | All cards on the UMC Rack are ON - PS, EBM, DPC-IOC, NVR, Media Server | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10019 | I | Driver Control Panel | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10020 | R | Driver Control Panel is ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10021 | I | Ethernet Switch 'CRS1' | | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|------|-----------------------|-----|
| 10022 | R | CRS1 is ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10023 | I | DPAL-1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10024 | R | DPAL-1 is ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10025 | I | DPAL-2 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10026 | R | DPAL-2 is ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10027 | I | Impedance of Loudspeaker | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10028 | I | Saloon Speakers Commanded by DPAL-1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10029 | A | Measure the impedance on connector '54XP1_X4' between pins: z32 (+) and z30 (-) | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10030 | R | Impedance Result Max : x <= 24 () | | OK | 22.9 | Sinazo Mkhwa - 529940 | TC2 |
| 10031 | I | Saloon Speakers Commanded by DPAL-2 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10032 | A | Measure the impedance on connector '54XP2_X4' between pins: z32(+) and z30 (-) | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10033 | R | Impedance Result Max : x <= 32 () | | OK | 30.1 | Sinazo Mkhwa - 529940 | TC2 |
| 10034 | I | Front Display 'FRT1' | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10035 | R | The PWR (power) LED is ON on the Front Display FRT1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10036 | I | Lateral Display 'LAT1' | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10037 | R | The PWR (power) LED is ON on the Lateral Display LAT1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10038 | I | Lateral Display 'LAT2' | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10039 | R | The PWR (power) LED is ON on the Lateral Display LAT2 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10040 | I | Interior Display 'INT1' | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10041 | R | The PWR (power) LED is ON on the Interior Display INT1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10042 | I | Interior Display 'INT2' | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10043 | R | The PWR (power) LED is ON on the Interior Display INT2 | | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|--|--------------------------|-----|
| 10044 | I | Data plugs | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10045 | A | Insert and secure data plugs in the TRS and CRS' | | OK | | Sinazo Mkhwa - 529940 | TC2 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 7 – Dead Man

7.1 Instructions list

7.1.1 060_DSD-Dead Man

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|------------------------------------|---------|
| 10001 | I | Dead Man (SPP=60) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10002 | I | Initial conditions | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10003 | I | TC car is in service and cabin should be active | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10004 | A | Position the "Dead Man Override" switch to "Normal" position. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10005 | I | Circuit Breakers | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10006 | A | Close Circuit Breaker 60Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10007 | A | Close Circuit Breaker 30Q3 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10008 | I | Buzzer 60W1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10009 | A | Force [TT] (MPU1)lo_dsd_tc2dmbuzzerr1 = 1.0 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10010 | R | The buzzer 60W1 is ON. A noise coming from the buzzer can be clearly heard in the cabin. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10011 | A | Release [TT] (MPU1)lo_dsd_tc2dmbuzzerr1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10012 | R | The buzzer 60W1 is OFF. No noise coming from buzzer. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10013 | A | Force [TT] (MPU1)lo_dsd_tc2dmbuzzerr2 = 1.0 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10014 | R | The buzzer 60W1 is ON. A noise coming from the buzzer can be clearly heard in the cabin. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10015 | A | Release [TT] (MPU1)lo_dsd_tc2dmbuzzerr2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10016 | R | The buzzer 60W1 is OFF. No noise coming from buzzer. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10017 | I | Dead Man Lamp | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|---|------------------------------------|-----|
| 10018 | A | Position the Running Direction switch to "FORWARD" | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10019 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10020 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr2 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10021 | A | Position the Running Direction switch 30A1.S1 in "Neutral" | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10022 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr1 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10023 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr2 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10024 | R | On the alarm module, check the Dead man deactivated symbol is OFF. |  | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10025 | A | Force [TT] (MPU1)lo_dsd_tc2deadmanlampr1 = 1.0 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10026 | R | On the alarm module, check the Dead man deactivated symbol is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10027 | A | Release [TT] (MPU1)lo_dsd_tc2deadmanlampr1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10028 | R | On the alarm module, check the Dead man deactivated symbol is OFF. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10029 | A | Force [TT] (MPU1)lo_dsd_tc2deadmanlampr2 = 1.0 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10030 | R | On the alarm module, check the Dead man deactivated symbol is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10031 | A | Release [TT] (MPU1)lo_dsd_tc2deadmanlampr2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10032 | R | On alarm module, check the Dead man deactivated symbol is OFF. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10033 | I | DSD function | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10034 | A | Position the Running Direction switch to "FORWARD" | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|---|------------------------------------|-----|
| 10035 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr1 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10036 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr2 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10037 | A | Timer 5.0 S | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10038 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10039 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr2 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10040 | R | On alarm module, check the Dead man deactivated symbol is ON |  | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10041 | A | Press and hold the dead man button 60S3 on the driver desk | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10042 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr1 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10043 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2deadmanr1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10044 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2deadmanr2 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10045 | R | On the alarm module, check the Dead man deactivated symbol is OFF. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10046 | A | Release the dead man button 60S3 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10047 | A | Timer 5.0 S | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10048 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10049 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2deadmanr1 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10050 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2deadmanr2 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10051 | R | On alarm module, check the Dead Man deactivated symbol is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|---|---------------------------------|-----|
| 10052 | A | Press and hold the dead man switch, which is positioned on master controller. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10053 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr1 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10054 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanr1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10055 | R | On the alarm module, check the Dead man deactivated symbol is OFF. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10056 | A | Release the dead man button on the master controller | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10057 | A | Timer 5.0 S | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10058 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10059 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanr1 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10060 | R | On alarm module, check the Dead Man deactivated symbol is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10061 | I | DSD Override indication | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10062 | R | On the alarm module, verify that the Dead Man override (60H2) symbol is OFF. |  | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10063 | A | Press and hold dead man button 60S3 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10064 | A | Position the "Dead Man Override" switch to "Override" position (do not release the dead man device actuated in the previous step). | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10065 | R | On the alarm module, verify that the Dead Man override (60H2) symbol is ON |  | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10066 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanrelayr1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10067 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanoverridr1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10068 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2ebdeadmanoverridr2 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|---|---|----|---|------------------------------------|-----|
| 10069 | A | Release the dead man button | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10070 | R | On the alarm module, verify that the Dead Man override (60H2) symbol is ON |  | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10071 | A | Position the "Dead Man Override" switch to "Normal" position. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10072 | R | On the alarm module, verify that the Dead Man override (60H2) symbol is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10073 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2deadmanoverridr1 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10074 | R | Read Defined Variable [TT] (MPU1)li_dsd_tc2deadmanoverridr2 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10075 | R | On alarm module, check the Dead man deactivated (60H1) symbol is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10076 | A | Position the Running Direction switch 30A1.S1 in "Neutral" | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10077 | R | On alarm module, check the Dead man deactivated symbol is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 8 – External Signaling

8.1 Instructions list

8.1.2 070_SIG_2-Warning Hooters

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|------------------------------------|---------|
| 10001 | I | Warning Hooters SPP=071 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10002 | I | Initial Conditions | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10003 | I | The air in the main pipe should be at least 4 bar | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10004 | I | Start of Test | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10005 | I | The pressure setting of point H1.12 must be set to 4 bar | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10006 | R | Enter the value measured above | | OK | 4.223 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10007 | R | Read Defined Variable [TT] (MPU1)Li_SGL_Tc2WarningHootersR1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10008 | R | Read Defined Variable [TT] (MPU1)Li_SGL_Tc2WarningHootersR2 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10009 | A | Press the foot pedal 57A13.S1 to actuate the horn and maintain it | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10010 | R | Horn sound can be heard at 100m distance from the cab | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10011 | R | Read Defined Variable [TT] (MPU1)Li_SGL_Tc2WarningHootersR1 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10012 | R | Read Defined Variable [TT] (MPU1)Li_SGL_Tc2WarningHootersR2 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10013 | A | Release the foot heater pedal | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|------------------------------------|-----|
| 10014 | R | Horn sound stops | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10015 | R | Read Defined Variable [TT] (MPU1)Li_SGL_Tc2WarningHootersR1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10016 | R | Read Defined Variable [TT] (MPU1)Li_SGL_Tc2WarningHootersR2 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10017 | A | Actuate the low pitch horn by pressing down the valve H1.3.1 under the driver's desk | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10018 | R | The horn sound can be heard in low pitch | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10019 | A | Release the valve H1.3.1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10020 | R | Horn sound stops | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10021 | I | Electric Horn Test | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10022 | A | Press the button 71S1 and maintain it | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10023 | R | The sound of the whistle can be heard at least 20m from the cab | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10024 | R | Read Defined Variable [TT] (MPU1)Li_SGL_Tc2WarningWhistleR1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10025 | R | Read Defined Variable [TT] (MPU1)Li_SGL_Tc2WarningWhistleR2 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10026 | A | Release the button 71S1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10027 | R | Whistle sound stops | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10028 | R | Read Defined Variable [TT] (MPU1)Li_SGL_Tc2WarningWhistleR1 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10029 | R | Read Defined Variable [TT] (MPU1)Li_SGL_Tc2WarningWhistleR2 = 0.0 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |

8.1.1 070_SIG-External Signaling


I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|------------------------------------|---------|
| 10001 | I | External Signalling (SPP=70) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10002 | I | Use the image below for reference throughout the procedure |  | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10003 | I | Initial Conditions | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10004 | A | Turn IES switch on Test bench to ON position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10005 | I | Shore Supply is connected to the car | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10006 | I | TC1 car prepared and cab active | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10007 | I | Circuit Breakers | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10008 | A | Close Circuit Breaker 70Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10009 | A | Close Circuit Breaker 70Q2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10010 | A | Close Circuit Breaker 70Q3 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10011 | A | Close Circuit Breaker 72Q4 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10012 | A | Close Circuit Breaker 75Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10013 | A | Close Circuit Breaker 72Q2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10014 | I | Left Platform and Head Lights | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10015 | A | Check that the following external lights on the LEFT are ON: | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10016 | R | Platform lights 70H12 white LEDs | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10017 | R | Platform lights 70H5 while light | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10018 | R | Head lights 70H3 white light | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10019 | I | Right Platform and Head Lights | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10020 | A | Check that the following external lights on the RIGHT are on: | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | |
|-------|---|---|----|------------------------------------|-----|
| 10021 | R | Platform lights 70H11 white LEDs | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10022 | R | Platform lights 70H6 while light | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10023 | R | Head lights 70H4 white light | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10024 | I | Back Lights | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10025 | A | Turn key 30A1.S1 to Non-Active Cabin Position | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10026 | A | Reset Circuit Breaker 20Q2 (On and Off) | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10027 | R | All white lights, on the LEFT and Right side are OFF | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10028 | R | Left red light 70H7 is ON | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10029 | R | Right red light 70H9 is ON | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10030 | R | Red LEDs on Platform light 70H11 are ON | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10031 | I | Coupled Train | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10032 | A | Turn key 30A1.S1 to Activate Cabin | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10033 | R | All white lights are ON, and red lights are OFF | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10034 | I | Coupling Relay Train Line Dev 1/2 = coupler pin 103 | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10035 | A | Force [NI] Dev1/62 = 1 | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10036 | R | All External lights are OFF | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10037 | I | Coupling Relay Train Line Dev 1/62 = coupler 103 | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10038 | A | Force [NI] Dev1/62 = 0 | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10039 | R | All white lights are ON, and red lights | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10040 | I | Main lights and Dimming | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10041 | A | Switch the External lights switch 70S2 to "Bright Light" position | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10042 | R | The External lights switch 70S2 lamp is ON | OK | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|---|------------------------------------|-----|
| 10043 | R | Read Defined Variable [TT] (MPU1)li_sgl_tc2headlight1 = 0.00 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10044 | R | Read Defined Variable [TT] (MPU1)li_sgl_tc2headlight2 = 0.00 | | OK | 0 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10045 | R | The headlights 70H3 and 70H4 are in bright light configuration | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10046 | A | Switch the External lights switch 70S2 to "Normal" or "Dimmed" position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10047 | R | Read Defined Variable [TT] (MPU1)li_sgl_tc2headlight1 = 1.00 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10048 | R | Read Defined Variable [TT] (MPU1)li_sgl_tc2headlight2 = 1.00 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10049 | R | The External lights switch lamp 70S2 is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10050 | R | The headlights 70H3 and 70H4 are in normal/dimmed configuration | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10051 | I | Sunshade adjustment settings | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10052 | I | To set the limits, it must be done using the appropriate tool (square torx/ screwdriver). The white nut moves the limit down and the red one moves up. |  | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10053 | A | Look at the picture below for upper limit and the lower limit. The yellow line represents the upper limit, and the green one represents the lower limit. |  | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10054 | A | Rotate the red nut with a square torx either clockwise or ant-clockwise until the upper limit is set to the desired position as shown on the picture above. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10055 | A | Turn the Sunshade Control Switch 72S3 to position 1 (Up) and maintain it | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10056 | R | The sunshade stops at the upper position that was set above. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10057 | A | Rotate the white nut with a square torx either clockwise or anti-clockwise until the lower limit is set to the desired position as shown on the picture above. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10058 | A | Turn the Sunshade Control Switch 72S3 to position 2 (down) and maintain it | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |



| | | | | | | | |
|-------|---|--|--|----|--|------------------------------------|-----|
| 10059 | R | The sunshade stops at the lower position that was set above. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
|-------|---|--|--|----|--|------------------------------------|-----|



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 9 – Rescue Mode and Emergency Disconnection

9.1 Instructions list

9.1.1 027_ERM-Rescue Mode and Emergency Disconnection

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|-----------------------|---------|
| 10001 | I | Rescue Mode and Emergency Disconnection (SPP=027) | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10002 | I | Initial Conditions | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10003 | I | Car is powered OFF | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10004 | I | Circuit breaker 61Q1 must be off | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10005 | I | Backup Mode | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10006 | A | Turn Switch 27S1 (Backup Mode Position) to 'BACKUP Position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10007 | A | Turn Driver's Master Key 30A1.S1 to Active Cabin Position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10008 | A | Turn Battery contactor Switch 18S1 to ON position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10009 | I | Backup Mode Train Lines Dev5/33 = END2 90XP15 pin 23 Dev2/67 = Coupler pin 007 Dev2/25 = Coupler pin 107 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10010 | R | Read Defined Variable [NI] Dev5/33 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10011 | R | Read Defined Variable [NI] Dev2/25 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10012 | R | Read Defined Variable [NI] Dev2/67 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10013 | R | Relay 27K1 is energized | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10014 | R | Relay 27K2 is De-energized | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10015 | A | Timer 30.0 S | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10016 | R | Relay 27K2 is energized | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10017 | I | Check that the Backup mode LED 27H2 is ON | TC2 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10018 | A | Turn Driver's Master Key 30A1.S1 to Non-Active Cabin Position | | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|---|--------------------------|-----|
| 10019 | I | Backup Mode Train Lines Dev5/33 = END2 90XP15 pin 23 Dev2/67 = Coupler pin 007 Dev2/25 = Coupler pin 107 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10020 | R | Read Defined Variable [NI] Dev5/33 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10021 | R | Read Defined Variable [NI] Dev2/25 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10022 | R | Read Defined Variable [NI] Dev2/67 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10023 | R | Relay 27K1 is De-energized | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10024 | R | Relay 27K2 is De-energized | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10025 | R | Check that the Backup mode LED 27H2 is OFF | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10026 | A | Turn Driver's Master Key 30A1.S1 to Active Cabin Position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10027 | A | Turn Battery contactor Switch 18S1 to OFF position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10028 | A | Turn Switch '27S1' (Backup Mode Position) to Normal Position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10029 | I | Turn ERTMS Isolation Switch 62S1 to Normal position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10030 | A | Turn Battery contactor Switch 18S1 to ON position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10031 | A | Check continuity between point 20 on Backup State Switch 27S1 and ground | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10032 | R | The points are continuous. | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10033 | I | Backup Mode Train Line Dev5/33 = END2 90XP15 pin 23 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10034 | R | Read Defined Variable [NI] Dev5/33 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10035 | A | Force [TT] (BCU2)LO_SPEED_THRSLD1 = 0.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10036 | I | Emergency Disconnection | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10037 | I | Emergency Disconnection Train Lines Dev5/34 = END2 90XP15 pin 24 Dev2/79 = Coupler pin 019 Dev2/75 = Coupler pin 119 | | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | |
|-------|---|---|----|---|-----------------------|-----|
| 10038 | R | Read Defined Variable [NI] Dev5/34 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10039 | R | Read Defined Variable [NI] Dev2/79 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10040 | R | Read Defined Variable [NI] Dev2/75 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10041 | I | Emergency Brake ERTMS 1 Train Line Dev4/88 = END2 90XP14 pin 18 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10042 | A | Force [NI] Dev4/88 = 1.0 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10043 | I | Emergency Disconnection Train Lines Dev5/34 = END2 90XP15 pin 24 Dev2/79 = Coupler pin 019 Dev2/75 = Coupler pin 119 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10044 | R | Read Defined Variable [NI] Dev5/34 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10045 | R | Read Defined Variable [NI] Dev2/79 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10046 | R | Read Defined Variable [NI] Dev2/75 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10047 | I | Emergency Brake ERTMS 2 Train Line Dev4/80 = END2 90XP14 pin 20 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10048 | A | Force [NI] Dev4/80 = 1.0 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10049 | I | Emergency Disconnection Train Lines Dev5/34 = END2 90XP15 pin 24 Dev2/79 = Coupler pin 019 Dev2/75 = Coupler pin 119 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10050 | R | Read Defined Variable [NI] Dev5/34 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10051 | R | Read Defined Variable [NI] Dev2/79 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10052 | R | Read Defined Variable [NI] Dev2/75 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10053 | I | Emergency Brake ERTMS 1 Train Line Dev4/88 = END2 90XP14 pin 18 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10054 | A | Force [NI] Dev4/88 = 0.0 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10055 | I | Emergency Brake ERTMS 2 Train Line Dev4/80 = END2 90XP14 pin 20 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10056 | A | Force [NI] Dev4/80 = 0.0 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10057 | I | Emergency Disconnection Train Line Dev5/34 = END2 90XP15 pin 24 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10058 | R | Read Defined Variable [NI] Dev5/34 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | |
|-------|---|--|----|---|--------------------------|-----|
| 10059 | I | V<3km/h Train Line Dev4/39 = END2 90XP15 pin 29 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10060 | A | Force [NI] Dev4/39 = 1.0 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10061 | I | Emergency Disconnection Train Line Dev5/34 = END2 90XP15 pin 24 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10062 | R | Read Defined Variable [NI] Dev5/34 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10063 | I | V<3km/h Train Line Dev4/39 = END2 90XP15 pin 29 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10064 | A | Force [NI] Dev4/39 = 0.0 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10065 | I | Emergency Disconnection Train Line Dev5/34 = END2 90XP15 pin 24 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10066 | R | Read Defined Variable [NI] Dev5/34 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10067 | R | Read Defined Variable [TT] (MPU1)li_erm_tc2noemerdiscr1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10068 | R | Read Defined Variable [TT] (MPU1)li_erm_tc2noemerdiscr2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10069 | I | Place ERTMS Isolation Switch in "Isolation" position | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10070 | I | Emergency Disconnection Train Line Dev5/34 = END2 90XP15 pin 24 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10071 | R | Read Defined Variable [NI] Dev5/34 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10072 | A | Release [TT] (BCU2)LO_SPEED_THRSLD1 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10073 | A | Push the blue "Emergency Pantograph Down" pushbutton | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10074 | R | Read Defined Variable [TT] (MPU1)li_erm_tc2noemerdiscr1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10075 | R | Read Defined Variable [TT] (MPU1)li_erm_tc2noemerdiscr2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10076 | I | Emergency Disconnection Train Line Dev5/34 = END2 90XP15 pin 24 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10077 | R | Read Defined Variable [NI] Dev5/34 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10078 | A | Release the "Emergency Pantograph Down" pushbutton | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|--------------------------|-----|
| 10079 | R | Read Defined Variable [TT] (MPU1)li_erm_tc2noemerdiscr1 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10080 | R | Read Defined Variable [TT] (MPU1)li_erm_tc2noemerdiscr2 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10081 | I | Emergency Disconnection Train Line Dev5/34 = END2 90XP15 pin 24 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10082 | R | Read Defined Variable [NI] Dev5/34 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 10 – Driver Desk Illumination

10.1 Instructions list

10.1.1 084_DDK-Driver Desk Illumination

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|------------------------------------|---------|
| 10001 | I | Driver Desk Illumination (SPP=084) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10002 | I | Initial Conditions: | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10003 | I | Car is prepared and cab is active | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10004 | A | Close Circuit Breaker 81Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10005 | I | Indicator Modules | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10006 | R | Check that the Line Indicator Module 81A1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10007 | R | Check that the Pressure gauge 84P1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10008 | R | Check that the light of the Speed Indicator 61A2 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10009 | I | Lamp Test | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10010 | A | Press and hold the Lamp Test pushbutton 84S1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10011 | R | Check that the White Lamp Test pushbutton Lamp 84S1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10012 | R | Check that the White Automatic Start pushbutton lamp 20S1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10013 | R | Check that the Orange Standby State pushbutton lamp 20S2 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10014 | R | Check that the White Pantograph Up/Down pushbutton lamp 21S1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10015 | R | Check that the White Close Main Circuit Breaker pushbutton lamp 22S11 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10016 | R | Check that the Red Open Main Circuit Breaker pushbutton lamp 22S12 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10017 | R | Check that the White Reduced Power lamp 30S2 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|--|---------------------------------|-----|
| 10018 | R | Check that the Red Override Passenger Emergency Alarm pushbutton lamp 44S5 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10019 | R | Check that the Yellow Door Auth Left pushbutton lamp 50S5 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10020 | R | Check that the Yellow Door Auth Right pushbutton lamp 50S6 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10021 | R | Check that the White Door Open Left pushbutton lamp 50S1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10022 | R | Check that the White Door Open Right pushbutton lamp 50S2 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10023 | R | Check that the Blue Door Close Left pushbutton lamp 50S3 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10024 | R | Check that the Blue Door Close Right pushbutton lamp 50S4 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10025 | R | Check that the White Cab Lighting Left Side pushbutton lamp 52S3 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10026 | R | Check that the White Cab Lighting Right Side pushbutton lamp 52S4 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10027 | R | Check that the White Foot Heater pushbutton lamp 57S3 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10028 | R | Check that the Red Front CCTV Event pushbutton lamp 66S1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10029 | R | Check that the White Windscreen Demister pushbutton lamp 72S2 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10030 | I | Use the following image to verify the train status LEDs 84A1 |  | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10031 | R | Check that 31H1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10032 | R | Check that 60H1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10033 | R | Check that 18H1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10034 | R | Check that 44H4 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10035 | R | Check that 44H1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10036 | R | Check that 51H1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10037 | R | Check that 45H2 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|--|---------------------------------|-----|
| 10038 | R | Check that 40H2 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10039 | R | Check that 40H1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10040 | R | Check that 41H1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10041 | R | Check that 60H2 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10042 | R | Check that 27H2 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10043 | R | Check that 62H1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10044 | R | Check that 44H5 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10045 | R | Check that 31H2 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10046 | R | Check that 67H1 is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10047 | A | Release the Lamp Test pushbutton 84S1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10048 | I | Dimmer Switch Adjustment | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10049 | I | Open the driver desk plate on which the dimmer switch 84S2 is located to access the bottom of the dimmer switch. Use the image to identify the trimmer screw which is used to adjust the limits of the dimmer |  | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10050 | A | Adjust the trimmer (potentiometer) to increase the lower limit of the dimmer - allowing the cab lights to dim to a minimum lighting that is still visible and not zero. Then, reassemble the driver desk plate in location | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10051 | A | Press the Lamp Test pushbutton 84S1 and maintain it | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10052 | A | While pressing 84S1, turn the dimmer switch and observe that the brightness of all the following lamps increases and decreases accordingly | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10053 | R | Check that 61A2 (Speed Indicator) can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10054 | R | Check that the Line Indicator Module 81A1 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10055 | R | Check that the Pressure gauge 84P1 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|--|---------------------------------|-----|
| 10056 | R | Check that the Train Status LEDs 84A1 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10057 | R | Check that 84S1 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10058 | R | Check that 20S1 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10059 | R | Check that 20S2 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10060 | R | Check that 21S1 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10061 | R | Check that 22S11 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10062 | R | Check that 22S12 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10063 | R | Check that 30S2 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10064 | R | Check that 44S5 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10065 | R | Check that 50S5 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10066 | R | Check that 50S6 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10067 | R | Check that 50S1 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10068 | R | Check that 50S2 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10069 | R | Check that 50S3 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10070 | R | Check that 50S4 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10071 | R | Check that 52S3 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10072 | R | Check that 52S4 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10073 | R | Check that 57S3 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10074 | R | Check that 66S1 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10075 | R | Check that 67S1 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10076 | R | Check that 72S2 can be dimmed | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 11 – Emergency Brake

11.1 Instructions list

11.1.1 044_UBK-Emergency Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|---------------------------|---------|
| 10001 | I | Emergency Brake (SPP=044) | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10002 | I | Initial Conditions | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10003 | I | No air connected to the vehicle OR main pipe pressure below 6Bar | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10004 | I | No PEAs are activated | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10005 | I | Battery Contactor Switch 18S1 in ON position | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10006 | A | Turn Driver's Master Key 30A1.S1 to Non-Active Cabin Position | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10007 | A | Open and Close (Reset) Circuit breaker 20Q2 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10008 | I | Back Up mode switch 27S1 in Normal position | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10009 | I | Direction Switch 30A1.S2 in "Neutral" position | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10010 | I | Visual Inspection | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10011 | A | Physically and visually inspect all the Disk Break Units (DBU) and brake pads, to ensure they are securely fitted |  | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10012 | R | All the brake DBUs are correctly installed and all the brake pads are correctly installed and locked | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10013 | A | Check the pipe installation | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10014 | R | All the pipes are installed on the vehicle | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10015 | A | Check all the Passenger Emergency Alarm handles, and ensure they are connected to their respective connectors | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10016 | R | All the PEAs are installed and connected | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10017 | I | Circuit Breakers | | OK | | Siphehile Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|---|---------------------------|-----|
| 10018 | A | Close Circuit Breaker 44Q1 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10019 | A | Close Circuit Breaker 44Q2 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10020 | A | Close Circuit Breaker 44Q3 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10021 | A | Close Circuit Breaker 44Q4 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10022 | I | Emergency Brake Loop | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10023 | I | Emergency Brake Loop Train Line Dev2/3 = coupler pin 005 Dev2/4 = coupler pin 105 Dev5/5 = END2 90XP14 pin 8 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10024 | R | Read Defined Variable [NI] Dev2/3 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10025 | R | Read Defined Variable [NI] Dev2/4 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10026 | R | Read Defined Variable [NI] Dev5/5 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10027 | A | Close the Isolation cock to the coupler F2.1/1; and connect the air supply to the vehicle coupling flexible hose F3/1. Turn on the air supply and allow the pressure to reach 7Bar. Check the pressure on test point C1.1 test point: B RTP | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10028 | R | The pressure on test point C 1.1 >=7 Bar | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10029 | I | Emergency Brake Loop Train Line Dev5/5 = END2 90XP14 pin 8 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10030 | R | Read Defined Variable [NI] Dev5/5 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10031 | A | Push the Emergency Brake Mushroom 44S1 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10032 | I | Emergency Brake Loop Train Line Dev2/4 = coupler pin 105 Dev5/5 = END2 90XP14 pin 8 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10033 | R | Read Defined Variable [NI] Dev2/4 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10034 | R | Read Defined Variable [NI] Dev5/5 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10035 | A | Release the Emergency Brake Mushroom 44S1 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10036 | I | Emergency Brake Loop Train Line Dev5/5 = END2 90XP14 pin 8 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10037 | R | Read Defined Variable [NI] Dev5/5 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|---|---|----|---|---------------------------|-----|
| 10038 | I | Coupling | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10039 | I | Coupling Relay Train Line Dev1/62 = coupler pin 103 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10040 | A | Force [NI] Dev1/62 = 1.0 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10041 | R | Read Defined Variable [TT] (MPU1)Li_CPM_Tc2CoupDetec1 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10042 | I | Emergency Brake Loop Train Line Dev2/3 = coupler pin 005 Dev2/4 = coupler pin 105 Dev5/5 = END2 90XP14 pin 8 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10043 | R | Read Defined Variable [NI] Dev2/3 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10044 | R | Read Defined Variable [NI] Dev2/4 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10045 | R | Read Defined Variable [NI] Dev5/5 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10046 | I | Coupling Relay Train Line Dev1/62 = coupler pin 103 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10047 | A | Force [NI] Dev1/62 = 0.0 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10048 | R | Read Defined Variable [TT] (MPU1)Li_CPM_Tc2CoupDetec1 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10049 | I | Emergency Brake Loop Train Line Dev2/4 = coupler pin 105 Dev5/5 = END2 90XP14 pin 8 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10050 | R | Read Defined Variable [NI] Dev2/4 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10051 | R | Read Defined Variable [NI] Dev5/5 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10052 | I | Loop Override | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10053 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2ebloopoverrider1 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10054 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2ebloopoverrider2 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10055 | A | Turn Driver's Master Key 30A1.S1 to Active Cabin Position | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10056 | A | Turn the Emergency Braking Loop Override Switch 44S2 to "Override/Bypass" position | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10057 | A | Check that the Emergency Braking Loop Override Lamp 44H5 is ON |  | OK | | Siphehile Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|---|---|----|---|------------------------------|-----|
| 10058 | I | Emergency Brake Loop Override Train Line Dev5/6 = END2 90XP14 pin 9 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10059 | R | Read Defined Variable [NI] Dev5/6 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10060 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2ebloopoverrider1 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10061 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2ebloopoverrider2 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10062 | A | Return the Emergency Braking Loop Override Switch 44S2 to "Normal" position | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10063 | R | Check that the Emergency Braking Loop Override Lamp 44H5 is OFF |  | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10064 | I | Emergency Brake Loop Override Train Line Dev5/6 = END2 90XP14 pin 9 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10065 | R | Read Defined Variable [NI] Dev5/6 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10066 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2ebloopoverrider1 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10067 | I | Reset Emergency Brake | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10068 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2rearmebrelayr1 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10069 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2rearmebrelayr2 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10070 | I | Turn Direction Switch 30A1.S2 to "Forward" position | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10071 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2rearmebrelayr1 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10072 | I | Emergency Brake Train Line | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10073 | I | Emergency Brake Loop Train Line Dev4/5 = END2 90XP14 pin 8 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10074 | A | Force [NI] Dev4/5 = 1.0 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10075 | A | Force [TT] (MPU1)lo_ubk_tc2emergbraker1 = 1.0 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10076 | A | Press and hold the Dead Man pushbutton 60S3 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10077 | R | Read Defined Variable [TT] | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |

| | | | | | | |
|-------|---|--|-----------------|---|----------------------------|-----|
| | | (MPU1)li_dsd_tc2ebdeadmanrelayr1 = 0.0 | | | | |
| 10078 | A | Ensure the Master Controller S3.3 (3.4) is NOT in Emergency Brake position | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10079 | I | Emergency Brake ERTMS1 Train Line Dev4/88 = END2 90XP14 pin 18 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10080 | A | Force [NI] Dev4/88 = 1.0 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10081 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2emergrelay1 = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10082 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2emergrelay2 = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10083 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2rearmebrelayr1 = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10084 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2rearmebrelayr2 = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10085 | I | Emergency Brake ERTMS2 Train Line Dev4/80 = END2 90XP14 pin 20 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10086 | A | Force [NI] Dev4/80 = 1.0 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10087 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2emergrelay1 = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10088 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2emergrelay2 = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10089 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2rearmebrelayr1 = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10090 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2rearmebrelayr2 = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10091 | I | Emergency Brake Train Line Dev2/84 = coupler pin 038 Dev2/85 = coupler pin 138 Dev5/61 = END2 90XP15 pin 67 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10092 | R | Read Defined Variable [NI] Dev5/61 = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10093 | R | Read Defined Variable [NI] Dev2/84 = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10094 | R | Read Defined Variable [NI] Dev2/85 = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10095 | R | Check that the Emergency Brake Loop Lamp 44H4 is OFF | EB OK | | Siphesihle Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|--|-----------|----|---|------------------------------|-----|
| 10096 | R | Read Defined Variable [TT] (BCU2)LI_NEB = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10097 | A | Force [TT] (MPU1)lo_ubk_tc2emergbraker1 = 0.0 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10098 | I | Emergency Brake Train Line Dev2/84 = coupler pin 038 Dev2/85 = coupler pin 138 Dev5/61 = END2 90XP15 pin 67 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10099 | R | Read Defined Variable [NI] Dev5/61 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10100 | R | Read Defined Variable [NI] Dev2/84 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10101 | R | Read Defined Variable [NI] Dev2/85 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10102 | R | Check that the Emergency Brake Loop Lamp 44H4 is ON | EB | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10103 | A | Force [TT] (MPU1)lo_ubk_tc2emergbraker2 = 1.0 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10104 | I | Emergency Brake Train Line Dev5/61 = END2 90XP15 pin 67 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10105 | R | Read Defined Variable [NI] Dev5/61 = 1.0 | | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10106 | A | Release the Dead Man pushbutton 60S3 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10107 | I | Emergency Brake ERTMS1 Train Line Dev4/88 = END2 90XP14 pin 18 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10108 | A | Force [NI] Dev4/88 = 0.0 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10109 | I | Emergency Brake ERTMS2 Train Line Dev4/80= END2 90XP14 pin 20 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10110 | A | Force [NI] Dev4/80 = 0.0 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10111 | I | Emergency Brake Train Line Dev5/61 = END2 90XP15 pin 67 | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10112 | R | Read Defined Variable [NI] Dev5/61 = 0.0 | | OK | 0 | Siphehile Mchunu - 491465 | TC2 |
| 10113 | A | Turn the ERTMS Isolation switch 62S1 to "Isolation" position | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10114 | A | Turn the Dead Man Override switch 60S1 to "Override" position | | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10115 | I | Emergency Brake Train Line Dev5/61 = END2 90XP15 pin 67 | | OK | | Siphehile Mchunu - 491465 | TC2 |

| | | | | | | |
|-------|---|--|----|---|----------------------------|-----|
| 10116 | R | Read Defined Variable [NI] Dev5/61 = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10117 | I | Emergency Brake Pushbutton | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10118 | A | Push the Emergency Brake Mushroom 44S1 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10119 | I | Emergency Brake Train Line Dev5/61 = END2 90XP15 pin 67 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10120 | R | Read Defined Variable [NI] Dev5/61 = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10121 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2emgcybrkpbr1 = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10122 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2emgcybrkpbr2 = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10123 | A | Check continuity between 93XT104_5 pin 36 and 93XT103 pin 28 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10124 | A | The points are continuous | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10125 | A | Release the Emergency Brake Mushroom 44S1 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10126 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2emgcybrkpbr1 = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10127 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2emgcybrkpbr2 = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10128 | A | Force [TT] (MPU1)lo_ubk_tc2emergbraker2 = 0.0 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10129 | A | Return the Dead Man Override switch 60S1 to "Normal" position | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10130 | A | Return the ERTMS Isolation switch 62S1 to "Normal" position | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10131 | I | Emergency Brake Loop Train Line Dev4/5 = END2 90XP14 pin 8 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10132 | A | Force [NI] Dev4/5 = 0.0 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10133 | A | Turn the Emergency Braking Loop Override Switch 44S2 to "Override/Bypass" position | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10134 | A | Press and hold the Dead Man pushbutton 60S3 | OK | | Siphesihle Mchunu - 491465 | TC2 |

| | | | | | | |
|-------|---|---|----|---|------------------------------|-----|
| 10135 | I | Emergency Brake Train Line Dev5/61 = END2 90XP15 pin 67 | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10136 | R | Read Defined Variable [NI] Dev5/61 = 1.0 | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10137 | A | Release the Dead Man pushbutton 60S3 | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10138 | A | Return the Emergency Braking Loop Override Switch 44S2 to "Normal" position | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10139 | A | Turn Driver's Master Key 30A1.S1 to Non- Active Cabin Position | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10140 | I | Emergency Brake Train Line Dev4/61 = END2 90XP15 pin 67 | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10141 | A | Force [NI] Dev4/61 = 1.0 | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10142 | A | Measure the voltage on terminal block 93XT104_2 at pin 34, and pin 35 | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10143 | R | 110Vdc measured on terminal block 93XT104_2 at pin 34, and pin 35 | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10144 | I | Emergency Brake Train Line Dev4/61 = END2 90XP15 pin 67 | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10145 | A | Force [NI] Dev4/61 = 0.0 | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10146 | I | PEA Loop | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10147 | A | Check all the Passenger Emergency Alarm handles, and ensure they are connected to their respective connectors | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10148 | R | All the PEAs are installed and connected | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10149 | A | Open and Close (Reset) Circuit breaker 20Q2 | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10150 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 Dev2/59 = coupler pin 117 Dev5/62 = END2 90XP15 pin 95 | OK | | Siphehile Mchunu - 491465 | TC2 |
| 10151 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10152 | R | Read Defined Variable [NI] Dev2/59 = 1.0 | OK | 1 | Siphehile Mchunu - 491465 | TC2 |
| 10153 | R | Read Defined Variable [NI] Dev5/62 = 1.0 | OK | 1 | Siphehile Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|---|---|----|---|----------------------------|-----|
| 10154 | A | Turn Driver's Master Key 30A1.S1 to Active Cabin Position | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10155 | R | Check that the PEA Lamp 44H1 is ON |  | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10156 | I | PEA Loop Train Lines Dev5/62 = END2 90XP15 pin 95 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10157 | R | Read Defined Variable [NI] Dev5/62 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10158 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2pealooop = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10159 | I | PEA Loop OTDR Train Line Dev5/7 = END2 90XP14 pin 10 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10160 | R | Read Defined Variable [NI] Dev5/7 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10161 | I | PEA Loop Train Lines Dev4/62 = END2 90XP15 pin 95 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10162 | A | Force [NI] Dev4/62 = 1.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10163 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10164 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10165 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2pealooop = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10166 | I | PEA Loop OTDR Train Line Dev5/7 = END2 90XP14 pin 10 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10167 | R | Read Defined Variable [NI] Dev5/7 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10168 | R | Check that the PEA Lamp 44H1 is OFF |  | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10169 | I | PEA Reset | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10170 | A | Activate the PEA on door 1 (44S11) | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10171 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10172 | R | Read Defined Variable [NI] Dev2/58 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10173 | R | Read Defined Variable [TT] (MPU1)Li_UBK_Tc2StateResetPea = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10174 | A | Turn and hold the PEA Reset Switch 44S6 in Reset position | | OK | | Siphesihle Mchunu - 491465 | TC2 |

| | | | | | | |
|-------|---|---|----|---|-------------------------------|-----|
| 10175 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2restpeaswitch = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10176 | R | Read Defined Variable [TT] (MPU1)lo_ubk_tc2resetpea = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10177 | R | Read Defined Variable [TT] (MPU1)Li_UBK_Tc2StateResetPea = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10178 | A | Release the PEA Reset Switch 44S6 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10179 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2restpeaswitch = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10180 | A | Timer 5.0 S | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10181 | R | Read Defined Variable [TT] (MPU1)Li_UBK_Tc2StateResetPea = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10182 | R | Read Defined Variable [TT] (MPU1)lo_ubk_tc2resetpea = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10183 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10184 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10185 | A | Activate the PEA on door 2 (44S12) | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10186 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10187 | R | Read Defined Variable [NI] Dev2/58 = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10188 | A | Turn the PEA Reset Switch 44S6 to Reset position, and release it | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10189 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10190 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10191 | A | Activate the PEA on door 3 (44S13) | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10192 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10193 | R | Read Defined Variable [NI] Dev2/58 = 0.0 | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10194 | A | Turn the PEA Reset Switch 44S6 to Reset position, and release it | OK | | Siphesihle Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|---|-------------------------------|-----|
| 10195 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10196 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10197 | A | Activate the PEA on door 4 (44S14) | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10198 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10199 | R | Read Defined Variable [NI] Dev2/58 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10200 | A | Turn the PEA Reset Switch 44S6 to Reset position, and release it | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10201 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10202 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10203 | A | Activate the PEA on door 5 (44S15) | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10204 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10205 | R | Read Defined Variable [NI] Dev2/58 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10206 | A | Turn the PEA Reset Switch 44S6 to Reset position, and release it | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10207 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10208 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10209 | A | Activate the PEA on door 6 (44S16) | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10210 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10211 | R | Read Defined Variable [NI] Dev2/58 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10212 | A | Turn the PEA Reset Switch 44S6 to Reset position, and release it | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10213 | I | PEA Loop Train Lines Dev2/58 = coupler pin 017 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10214 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10215 | I | PEA Loop Train Lines Dev4/62 = END2 90XP15 pin 95 | | OK | | Siphesihle Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|----------------------------|-----|
| 10216 | A | Force [NI] Dev4/62 = 0.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10217 | I | PEA Override | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10218 | A | Press and hold the Override PEA pushbutton 44S5 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10219 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2peaoverridebuttr1 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10220 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2peaoverridebuttr2 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10221 | R | Read Defined Variable [TT] (MPU1)lo_ubk_tc2peaoverrider1 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10222 | R | Read Defined Variable [TT] (MPU1)lo_ubk_tc2peaoverrider2 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10223 | R | Check that the Override PEA pushbutton lamp 44S5 turns ON | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10224 | A | Release the Override PEA pushbutton 44S5. | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10225 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2peaoverridebuttr1 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10226 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2peaoverridebuttr2 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10227 | A | Force [TT] (MPU1)lo_ubk_tc2peaoverrider1 = 0.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10228 | A | Force [TT] (MPU1)lo_ubk_tc2peaoverrider2 = 0.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10229 | R | Check that the Override PEA pushbutton lamp 44S5 turns OFF | | OK | | Siphesihle Mchunu - 491465 | TC2 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 12 – Service Brake

12.1 Instructions list

12.1.1 040_SBK-Service Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------|---------|
| 10001 | I | Service Brake (SPP = 040) | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10002 | I | Initial Conditions | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10003 | I | No air supply to the vehicle - pressure in tank <6Bar | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10004 | I | All brake panel cocks are in normal position (not isolated) | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10005 | I | The Service Brake Isolation Switch 40S1 should be in Normal position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10006 | I | Circuit Breakers | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10007 | A | Close Circuit Breaker 40Q2 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10008 | A | Close Circuit Breaker 40Q3 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10009 | A | Close Circuit Breaker 40Q4 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10010 | A | Close Circuit Breaker 40Q5 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10011 | I | Brake Air Supply and Brake Application | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10012 | I | EB Reduced Train Lines Dev2/78 = Coupler pin 031 Dev2/81 = Coupler pin 131 Dev5/51 = END2 90XP15 pin 60 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10013 | R | Read Defined Variable [NI] Dev2/78 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10014 | R | Read Defined Variable [NI] Dev2/81 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10015 | R | Read Defined Variable [NI] Dev5/51 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10016 | I | Brake Applied Train Lines Dev2/36 = Coupler pin 010 Dev2/37 = Coupler pin 110 Dev5/49 = END2 90XP15 pin 50 | | OK | | Carol Gumede - 425280 | TC2 |
| 10017 | R | Read Defined Variable [NI] Dev2/36 = 0.0 | | OK | 0 | Carol Gumede - 425280 | TC2 |
| 10018 | R | Read Defined Variable [NI] Dev2/37 = 0.0 | | OK | 0 | Carol Gumede - 425280 | TC2 |

| | | | | | | | |
|-------|---|---|---|----|---|--------------------------|-----|
| 10019 | R | Read Defined Variable [NI] Dev5/49 = 0.0 | | OK | 0 | Carol Gumede - 425280 | TC2 |
| 10020 | R | Read Defined Variable [TT] (MPU1)li_sbk_tc2brakeairsuppokr1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10021 | R | Read Defined Variable [TT] (MPU1)li_sbk_tc2brakeairsuppokr2 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10022 | R | Read Defined Variable [TT] (BCU2)LI_BRPS_NOK = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10023 | R | Read Defined Variable [TT] (BCU2)LI_BRAKE_NOT_APPLIED = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10024 | R | The Reduced Brake Lamp 40H2 on the Indicator module 84A1 is ON |  | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10025 | A | Close/Isolate the coupler Isolation cock F2.1/1 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10026 | A | Open the Isolation cock F2.2/1 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10027 | A | Connect the air supply to the vehicle main pipe coupling flexible hose F3/1, and switch the supply ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10028 | I | Take note of any air leaks in the pipes or valves | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10029 | A | Allow the pressure to go above 6 bar. The pressure can be checked at the BRTP test point | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10030 | R | BRTP pressure is measured >=6 Bar | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10031 | I | EB Reduced Train Lines Dev2/78 = Coupler pin 031 Dev2/81 = Coupler pin 131 Dev5/51 = END2 90XP15 pin 60 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10032 | R | Read Defined Variable [NI] Dev2/78 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10033 | R | Read Defined Variable [NI] Dev2/81 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10034 | R | Read Defined Variable [NI] Dev5/51 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10035 | I | Brake Applied Train Lines Dev2/36 = Coupler pin 010 Dev2/37 = Coupler pin 110 Dev5/49 = END2 90XP15 pin 50 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10036 | R | Read Defined Variable [NI] Dev2/36 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10037 | R | Read Defined Variable [NI] Dev2/37 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|---|---------------------------------|-----|
| 10038 | R | Read Defined Variable [NI] Dev5/49 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10039 | R | Read Defined Variable [TT] (MPU1)li_sbk_tc2brakeairsupokr1 = 1.0 | | OK | 1 | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10040 | R | Read Defined Variable [TT] (MPU1)li_sbk_tc2brakeairsupokr2 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10041 | R | Read Defined Variable [TT] (BCU2)LI_BRPS_NOK = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10042 | R | Read Defined Variable [TT] (BCU2)LI_BRAKE_NOT_APPLIED = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10043 | R | The Reduced Brake Lamp 40H2 on the Indicator module 84A1 is OFF |  | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10044 | A | Put the Master controller in 100% Traction position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10045 | I | V>5km/h Train Line Dev4/38 = END2 90XP15 pin 28 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10046 | A | Force [NI] Dev4/38 = 1.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10047 | R | Lamp 40H1 on the Indicator module 84A1 is ON |  | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10048 | A | Return the Master controller to Normal position (Coasting) | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10049 | I | V>5km/h Train Line Dev4/38 = END2 90XP15 pin 28 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10050 | A | Force [NI] Dev4/38 = 0.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10051 | R | Lamp 40H1 on the Indicator module 84A1 is OFF |  | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10052 | I | Remote Isolation | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10053 | A | Turn the key 30A1.S1 to Non-active cab position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10054 | R | Read Defined Variable [TT] (BCU2)LI_BRAKE_ISO = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10055 | I | Remote Isolation Train Lines Dev4/50 = END2 90XP15 pin 59 Dev2/38 = Coupler pin 025 Dev2/39 = Coupler pin 125 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10056 | A | Force [NI] Dev4/50 = 1.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | |
|-------|---|---|----|---|--------------------------|-----|
| 10057 | R | Read Defined Variable [NI] Dev2/38 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10058 | R | Read Defined Variable [NI] Dev2/39 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10059 | I | Remote Isolation Train Lines Dev4/50 = END2 90XP15 pin 59 Dev2/38 = Coupler pin 025 Dev2/39 = Coupler pin 125 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10060 | A | Force [NI] Dev4/50 = 0.0 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10061 | R | Read Defined Variable [NI] Dev2/38 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10062 | R | Read Defined Variable [NI] Dev2/39 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10063 | A | Turn the key 30A1.S1 to Active cab position | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10064 | A | Turn the Service Brake Isolation Switch 40S2 to Isolation position | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10065 | R | Read Defined Variable [TT] (MPU1)li_sbk_tc2remoteisoswitchr1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10066 | R | Read Defined Variable [TT] (MPU1)li_sbk_tc2remoteisoswitchr2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10067 | I | EB Reduced Train Lines Dev5/51 = END2 90XP15 pin 60 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10068 | R | Read Defined Variable [NI] Dev5/51 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10069 | A | Force [TT] (MPU1)lo_sbk_tc2isobrake = 1.0 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10070 | R | Read Defined Variable [TT] (BCU2)LI_BRAKE_ISO = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10071 | I | Remote Isolation Train Lines Dev2/39 = Coupler pin 125 Dev5/50 = END2 90XP15 pin 59 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10072 | R | Read Defined Variable [NI] Dev2/39 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10073 | R | Read Defined Variable [NI] Dev5/50 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10074 | R | The Remote Isolation relay valve C1.1_SERC is actuated, and the service brake is isolated (confirm that air is released from the valve) | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10075 | A | Release [TT] (MPU1)lo_sbk_tc2isobrake | OK | | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|---------------------------------|-----|
| 10076 | A | Turn the Service Brake Isolation Switch 40S2 to Normal position | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10077 | I | EB Reduced Train Lines Dev5/51 = END2 90XP15 pin 60 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10078 | R | Read Defined Variable [NI] Dev5/51 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10079 | I | Manual Isolation | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10080 | A | Turn the Manual Isolation Cock C1.3.1 to Isolated position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10081 | I | EB Reduced Train Lines Dev5/51 = END2 90XP15 pin 60 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10082 | R | Read Defined Variable [NI] Dev5/51 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10083 | R | Read Defined Variable [TT] (MPU1)li_sbk_tc2servicebrakedc = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10084 | R | Read Defined Variable [TT] (BCU2)LI_SERVICE_BR_DC = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10085 | A | Turn the Manual Isolation Cock C1.3.1 to Normal position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10086 | I | EB Reduced Train Lines Dev5/51 = END2 90XP15 pin 60 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10087 | R | Read Defined Variable [NI] Dev5/51 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10088 | R | Read Defined Variable [TT] (MPU1)li_sbk_tc2servicebrakedc = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10089 | R | Read Defined Variable [TT] (BCU2)LI_SERVICE_BR_DC = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10090 | I | MCE Fault | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10091 | A | Force [TT] (BCU2)LO_BRK_FLT = 1.0 | | OK | | Carol Gumede - 425280 | TC2 |
| 10092 | R | Read Defined Variable [TT] (MPU1)li_sbk_tc2bcufault = 1.0 | | OK | 1 | Carol Gumede - 425280 | TC2 |
| 10093 | A | Force [TT] (BCU2)LO_BRK_FLT = 0.0 | | OK | | Carol Gumede - 425280 | TC2 |
| 10094 | R | Read Defined Variable [TT] (MPU1)li_sbk_tc2bcufault = 0.0 | | OK | 0 | Carol Gumede - 425280 | TC2 |
| 10095 | A | Release [TT] (BCU2)LO_BRK_FLT | | OK | | Carol Gumede - 425280 | TC2 |
| 10096 | I | Speed sensor test for TC2 | | OK | | Carol Gumede - 425280 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|-------------------------|-----|
| 10097 | A | All connectors from speed sensor (one per axle) is connected to its axle in TC2 car. | | OK | | Carol Gumedede - 425280 | TC2 |
| 10098 | R | Read Defined Variable [TT] (MPU1)BCU2_BcuSpdSensWSP1Flt = 0.0 | | OK | 0 | Carol Gumedede - 425280 | TC2 |
| 10099 | R | Read Defined Variable [TT] (MPU1)BCU2_BcuSpdSensWSP2Flt = 0.0 | | OK | 0 | Carol Gumedede - 425280 | TC2 |
| 10100 | R | Read Defined Variable [TT] (MPU1)BCU2_BcuSpdSensWSP3Flt = 0.0 | | OK | 0 | Carol Gumedede - 425280 | TC2 |
| 10101 | R | Read Defined Variable [TT] (MPU1)BCU2_BcuSpdSensWSP4Flt = 0.0 | | OK | 0 | Carol Gumedede - 425280 | TC2 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 13 – Holding and Parking Brake

13.1 Instructions list

13.1.1 045_PBK-Holding and Parking Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|-----------------------|---------|
| 10001 | I | Holding and Parking Brake (SPP = 045) | | OK | | Carol Gumedé - 425280 | TC2 |
| 10002 | I | Initial Conditions | | OK | | Carol Gumedé - 425280 | TC2 |
| 10003 | A | Using the tools list on the side of your screen, record the serial number of the manometer that will be used during this test | | OK | | Carol Gumedé - 425280 | TC2 |
| 10004 | I | Confirm the presence of air supply to the vehicle. The pressure can be checked at test point BRTP > 4.8 Bar | | OK | | Carol Gumedé - 425280 | TC2 |
| 10005 | I | Ensure that the Parking Brake Switch 45S1 is in "Normal" position | | OK | | Carol Gumedé - 425280 | TC2 |
| 10006 | I | Parking Brake Pressure Switch | | OK | | Carol Gumedé - 425280 | TC2 |
| 10007 | A | Turn the key 30A1.S1 to Active cab position | | OK | | Carol Gumedé - 425280 | TC2 |
| 10008 | A | Check that the pressure on test point C1.11/1 is >4.8 Bar | | OK | | Carol Gumedé - 425280 | TC2 |
| 10009 | R | Read Defined Variable [TT] (BCU2)LI_PARK_BR_RELEASE = 1.0 | | OK | 1 | Carol Gumedé - 425280 | TC2 |
| 10010 | R | Read Defined Variable [TT] (MPU1)BCU2_ParkBrakeRelease = 1.0 | | OK | 1 | Carol Gumedé - 425280 | TC2 |
| 10011 | R | Read Defined Variable [TT] (BCU2)LI_PARK_BR_DC = 0.0 | | OK | 0 | Carol Gumedé - 425280 | TC2 |
| 10012 | R | Read Defined Variable [TT] (MPU1)BCU2_ParkBrakelsolDC = 0.0 | | OK | 0 | Carol Gumedé - 425280 | TC2 |
| 10013 | I | Parking Brake Applied Train Lines Dev2/74 = Coupler pin 018 Dev2/49 = Coupler pin 118 Dev5/58 = END2 90XP15 pin 77 | | OK | | Carol Gumedé - 425280 | TC2 |
| 10014 | R | Read Defined Variable [NI] Dev2/74 = 0.0 | | OK | 0 | Carol Gumedé - 425280 | TC2 |
| 10015 | R | Read Defined Variable [NI] Dev2/49 = 0.0 | | OK | 0 | Carol Gumedé - 425280 | TC2 |
| 10016 | R | Read Defined Variable [NI] Dev5/58 = 0.0 | | OK | 0 | Carol Gumedé - 425280 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|---|-----------------------|-----|
| 10017 | R | Check that the Parking Brake Applied Lamp 45H2 on the indicator module 84A1 is OFF |  | OK | | Carol Gumedé - 425280 | TC2 |
| 10018 | I | Remote Parking Brake Command | | OK | | Carol Gumedé - 425280 | TC2 |
| 10019 | A | Turn the Parking Brake Switch 45S1 to "Parking Brake" position | | OK | | Carol Gumedé - 425280 | TC2 |
| 10020 | R | Confirm that the parking brake is applied, and air is released from electro valve C1.5 | | OK | | Carol Gumedé - 425280 | TC2 |
| 10021 | I | Remote Parking Brake Command Train lines Dev2/86 = Coupler pin 030 Dev2/87 = Coupler pin 130 Dev5/57 = END2 90XP15 pin 68 | | OK | | Carol Gumedé - 425280 | TC2 |
| 10022 | R | Read Defined Variable [NI] Dev2/86 = 1.0 | | OK | 1 | Carol Gumedé - 425280 | TC2 |
| 10023 | R | Read Defined Variable [NI] Dev2/87 = 1.0 | | OK | 1 | Carol Gumedé - 425280 | TC2 |
| 10024 | R | Read Defined Variable [NI] Dev5/57 = 1.0 | | OK | 1 | Carol Gumedé - 425280 | TC2 |
| 10025 | A | Allow the air to reach below 4.8 Bar - verify on test point C1.11/1 | | OK | | Carol Gumedé - 425280 | TC2 |
| 10026 | R | Read Defined Variable [TT] (BCU2)LI_PARK_BR_RELEASE = 0.0 | | OK | 0 | Carol Gumedé - 425280 | TC2 |
| 10027 | R | Read Defined Variable [TT] (MPU1)BCU2_ParkBrakeRelease = 0.0 | | OK | 0 | Carol Gumedé - 425280 | TC2 |
| 10028 | I | Parking Brake Applied Train Lines Dev2/74 = Coupler pin 018 Dev2/49 = Coupler pin 118 Dev5/58 = END2 90XP15 pin 77 | | OK | | Carol Gumedé - 425280 | TC2 |
| 10029 | R | Read Defined Variable [NI] Dev2/74 = 1.0 | | OK | 1 | Carol Gumedé - 425280 | TC2 |
| 10030 | R | Read Defined Variable [NI] Dev2/49 = 1.0 | | OK | 1 | Carol Gumedé - 425280 | TC2 |
| 10031 | R | Read Defined Variable [NI] Dev5/58 = 1.0 | | OK | 1 | Carol Gumedé - 425280 | TC2 |
| 10032 | R | Check that the Parking Brake Applied Lamp 45H2 on the indicator module 84A1 turns ON |  | OK | | Carol Gumedé - 425280 | TC2 |
| 10033 | A | Turn the Parking Brake Switch 45S1 to "Normal" position | | OK | | Carol Gumedé - 425280 | TC2 |
| 10034 | I | Remote Parking Brake Command Train lines Dev2/86 = Coupler pin 030 Dev2/87 = Coupler pin 130 | | OK | | Carol Gumedé - 425280 | TC2 |

| | | | | | | | |
|-------|---|---|----|---|-----------------------|-----|--|
| | | Dev5/57 = END2 90XP15 pin 68 | | | | | |
| 10035 | R | Read Defined Variable [NI] Dev2/86 = 0.0 | OK | 0 | Carol Gumedé - 425280 | TC2 | |
| 10036 | R | Read Defined Variable [NI] Dev2/87 = 0.0 | OK | 0 | Carol Gumedé - 425280 | TC2 | |
| 10037 | R | Read Defined Variable [NI] Dev5/57 = 0.0 | OK | 0 | Carol Gumedé - 425280 | TC2 | |
| 10038 | I | Parking Brake Manual Isolation | OK | | Carol Gumedé - 425280 | TC2 | |
| 10039 | A | Turn the Parking Brake Isolation cock C1.3.2 to "Isolated" position | OK | | Carol Gumedé - 425280 | TC2 | |
| 10040 | R | Read Defined Variable [TT] (BCU2)LI_PARK_BR_DC = 1.0 | OK | 1 | Carol Gumedé - 425280 | TC2 | |
| 10041 | R | Read Defined Variable [TT] (MPU1)BCU2_ParkBrakelsolDC = 1.0 | OK | 1 | Carol Gumedé - 425280 | TC2 | |
| 10042 | R | Read Defined Variable [TT] (MPU1)li_pbk_tc2parkbrakeisol = 1.0 | OK | 1 | Carol Gumedé - 425280 | TC2 | |
| 10043 | I | Parking Brake Applied Train Lines Dev2/74 = Coupler pin 018 Dev2/49 = Coupler pin 118 Dev5/58 = END2 90XP15 pin 77 | OK | | Carol Gumedé - 425280 | TC2 | |
| 10044 | R | Read Defined Variable [NI] Dev2/74 = 0.0 | OK | 0 | Carol Gumedé - 425280 | TC2 | |
| 10045 | R | Read Defined Variable [NI] Dev2/49 = 0.0 | OK | 0 | Carol Gumedé - 425280 | TC2 | |
| 10046 | R | Read Defined Variable [NI] Dev5/58 = 0.0 | OK | 0 | Carol Gumedé - 425280 | TC2 | |
| 10047 | A | Return the Parking Brake Isolation cock C1.3.2 to "Normal" position | OK | | Carol Gumedé - 425280 | TC2 | |
| 10048 | R | Read Defined Variable [TT] (BCU2)LI_PARK_BR_DC = 0.0 | OK | 0 | Carol Gumedé - 425280 | TC2 | |
| 10049 | R | Read Defined Variable [TT] (MPU1)BCU2_ParkBrakelsolDC = 0.0 | OK | 0 | Carol Gumedé - 425280 | TC2 | |
| 10050 | R | Read Defined Variable [TT] (MPU1)li_pbk_tc2parkbrakeisol = 0.0 | OK | 0 | Carol Gumedé - 425280 | TC2 | |
| 10051 | I | Parking Brake Applied Train Lines Dev2/74 = Coupler pin 018 | OK | | Carol Gumedé - 425280 | TC2 | |
| 10052 | R | Read Defined Variable [NI] Dev2/74 = 1.0 | OK | 1 | Carol Gumedé - 425280 | TC2 | |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 14 – Passenger Doors

14.1 Instructions list

14.1.1 050_DOR-Passenger Doors

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------|---------|
| 10001 | I | Passenger Doors (SPP=050) | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10002 | I | Initial Conditions: | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10003 | A | Turn Driver's Master Key 30A1.S1 to Active Cabin Position | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10004 | I | Car Should be Prepared (closed battery contacts) | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10005 | I | Cab door windows should be closed | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10006 | I | Cab doors should be closed and unlocked | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10007 | I | Cab Door Windows | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10008 | A | Open and close both the LEFT and RIGHT cab door windows | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10009 | R | The LEFT cab door window opens and closes correctly | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10010 | R | The RIGHT cab door window opens and closes correctly | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10011 | I | Cabin Doors | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10012 | A | Open all 3 cab doors (LEFT, RIGHT, and saloon access) and close them | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10013 | R | The LEFT cab door can open fully and close shut | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10014 | R | The RIGHT cab door can open fully and close shut | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10015 | R | The saloon access door can open fully and close shut | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10016 | A | Lock the 3 doors | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10017 | R | The LEFT cab door lock is functioning correctly and the door cannot be opened | | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|--|-----------------------|-----|
| 10018 | R | The RIGHT cab door lock is functioning correctly and the door cannot be opened | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10019 | R | The Saloon access door lock is functioning correctly and the door cannot be opened | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10020 | A | Unlock the doors | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10021 | A | Repeat the open, close and lock operations from the outside of the vehicle | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10022 | R | Both cab doors can be opened, closed and locked from the outside | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10023 | I | External access locks | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10024 | I | Ensure Door 1 and Door 2 are closed | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10025 | A | Insert a square key into the external access lock of Door 1, and unlock the door | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10026 | R | The door is unlocked and can be opened freely | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10027 | A | Close the door, and lock the external access lock with the square key | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10028 | R | The door is locked and can no longer be opened manually | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10029 | A | Insert a square key into the external access lock of Door 2, and unlock the door | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10030 | R | The door is unlocked and can be opened freely | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10031 | A | Close the door, and lock the external access lock with the square key | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10032 | R | The door is locked and can no longer be opened manually | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10033 | I | Circuit Breakers | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10034 | A | Close Circuit Breaker 50Q1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10035 | R | DCU 1 is powered ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10036 | R | Check on the DDU that DCU1 is online | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10037 | A | Close Circuit Breaker 50Q2 | | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|--|-----------------------|-----|
| 10038 | R | DCU 2 is powered ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10039 | R | Check on the DDU that DCU2 is online | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10040 | A | Close Circuit Breaker 50Q3 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10041 | R | DCU 3 is powered ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10042 | R | Check on the DDU that DCU3 is online | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10043 | A | Close Circuit Breaker 50Q4 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10044 | R | DCU 4 is powered ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10045 | R | Check on the DDU that DCU4 is online | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10046 | A | Close Circuit Breaker 50Q5 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10047 | R | DCU 5 is powered ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10048 | R | Check on the DDU that DCU5 is online | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10049 | A | Close Circuit Breaker 50Q6 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10050 | R | DCU 6 is powered ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10051 | R | Check on the DDU that DCU6 is online | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10052 | A | Close Circuit Breaker 50Q7 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10053 | I | Car ID Code | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10054 | A | Using the Door Status screen on the DDU, check that all the doors on TC2 are available - as in the picture below |  | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10055 | R | All doors are available | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10056 | I | Left Side Doors | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10057 | I | Door Authorization | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10058 | I | V<3km/h Train Line Dev4/39 = END2 90XP15 pin 29 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10059 | A | Force [NI] Dev4/39 = 1.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10060 | A | Switch Door Authorization Selector 50S7 to DRIVER | | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | |
|-------|---|--|----|---|--------------------------|-----|
| 10061 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2ertmsauthdoorr1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10062 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2ertmsauthdoorr2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10063 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2authdoorpleft = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10064 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2doorauthdlefr1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10065 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2doorauthdlefr2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10066 | I | Door Auth Left Train Lines Dev2/56 = Coupler pin 009 Dev2/57 = Coupler pin 124 Dev5/64 = END2 90XP15 pin 85 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10067 | R | Read Defined Variable [NI] Dev2/56 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10068 | R | Read Defined Variable [NI] Dev2/57 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10069 | R | Read Defined Variable [NI] Dev5/64 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10070 | A | Press the Doors LEFT Side Authorization button 50S5 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10071 | R | Check that the YELLOW LEFT Side Authorization pushbutton lamp 50S5 turns ON | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10072 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2authdoorpleft = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10073 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2doorauthdlefr1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10074 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2doorauthdlefr2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10075 | I | Door Auth Left Train Lines Dev2/56 = Coupler pin 009 Dev2/57 = Coupler pin 124 Dev5/64 = END2 90XP15 pin 85 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10076 | R | Read Defined Variable [NI] Dev2/56 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10077 | R | Read Defined Variable [NI] Dev2/57 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10078 | R | Read Defined Variable [NI] Dev5/64 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10079 | A | Turn Driver's Master Key 30A1.S1 to NON-Active Cabin Position | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | |
|-------|---|---|----|---|--------------------------|-----|
| 10080 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2doorauthdlefr1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10081 | A | Turn Driver's Master Key 30A1.S1 to Active Cabin Position | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10082 | I | Door Open | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10083 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2opendoorplefr1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10084 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2opendoorplefr2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10085 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2opendoorlgtlefr1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10086 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2opendoorlgtlefr2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10087 | A | Press the LEFT side Door Open pushbutton 50S1 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10088 | R | Check that the WHITE LEFT Side Door Open pushbutton lamp 50S1 turns ON | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10089 | R | Check that doors 1, 3 and 5 (LEFT SIDE) open | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10090 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2opendoorleft = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10091 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2opendoorplefr1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10092 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2opendoorplefr2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10093 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2opendoorlgtlefr1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10094 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2opendoorlgtlefr2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10095 | I | Door Closing | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10096 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2closedoorplefr1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10097 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2closedoorplefr2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | |
|-------|---|---|----|---|-----------------------|-----|
| 10098 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2closedoorlgtlefr1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10099 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2closedoorlgtlefr2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10100 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2closedoorlineleft = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10101 | I | Door Close Left Train Lines Dev2/50 = Coupler pin 004 Dev2/51 = Coupler pin 137 Dev5/60 = END2 90XP15 pin 79 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10102 | R | Read Defined Variable [NI] Dev2/50 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10103 | R | Read Defined Variable [NI] Dev2/51 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10104 | R | Read Defined Variable [NI] Dev5/60 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10105 | A | Press the LEFT side Door Close pushbutton 50S3 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10106 | R | Check that the BLUE LEFT Side Door Close pushbutton lamp 50S3 turns ON | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10107 | R | Check that doors 1, 3 and 5 (LEFT SIDE) close | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10108 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2closedoorpblefr1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10109 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2closedoorpblefr2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10110 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2closedoorlgtlefr1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10111 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2closedoorlgtlefr2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10112 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2closedoorlineleft = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10113 | I | Door Close Left Train Lines Dev2/50 = Coupler pin 004 Dev2/51 = Coupler pin 137 Dev5/60 = END2 90XP15 pin 79 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10114 | R | Read Defined Variable [NI] Dev2/50 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | |
|-------|---|---|----|---|-----------------------|-----|
| 10115 | R | Read Defined Variable [NI] Dev2/51 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10116 | R | Read Defined Variable [NI] Dev5/60 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10117 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2doorauthdlefr1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10118 | I | Right Side Doors | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10119 | I | Door Authorization | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10120 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2authdoorpbright = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10121 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2doorauthdrihtr1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10122 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2doorauthdrihtr2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10123 | I | Door Auth Right Train Lines Dev2/54 = Coupler pin 024 Dev2/64 = Coupler pin 109 Dev5/56 = END2 90XP15 pin 84 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10124 | R | Read Defined Variable [NI] Dev2/54 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10125 | R | Read Defined Variable [NI] Dev2/64 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10126 | R | Read Defined Variable [NI] Dev5/56 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10127 | A | Press the Doors RIGHT Side Authorization button 50S6 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10128 | R | Check that the YELLOW RIGHT Side Authorization pushbutton lamp 50S6 turns ON | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10129 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2authdoorpbright = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10130 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2doorauthdrihtr1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10131 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2doorauthdrihtr2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10132 | I | Door Auth Right Train Lines Dev2/54 = Coupler pin 024 Dev2/64 = Coupler pin 109 Dev5/56 = END2 90XP15 pin 84 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10133 | R | Read Defined Variable [NI] Dev2/54 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | |
|-------|---|---|----|---|-----------------------|-----|
| 10134 | R | Read Defined Variable [NI] Dev2/64 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10135 | R | Read Defined Variable [NI] Dev5/56 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10136 | A | Turn Driver's Master Key 30A1.S1 to NON-Active Cabin Position | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10137 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2doorauthdrihtr1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10138 | A | Turn Driver's Master Key 30A1.S1 to Active Cabin Position | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10139 | I | Door Open | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10140 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2opendoorpbright1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10141 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2opendoorpbright2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10142 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2opendoorlgtright1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10143 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2opendoorlgtright2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10144 | A | Press the RIGHT side Door Open pushbutton 50S2 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10145 | R | Check that the WHITE RIGHT Side Door Open pushbutton lamp 50S2 turns ON | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10146 | R | Check that doors 2, 4 and 6 (RIGHT SIDE) open | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10147 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2opendoorright = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10148 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2opendoorpbright1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10149 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2opendoorpbright2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10150 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2opendoorlgtright1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | |
|-------|---|--|----|---|-----------------------|-----|
| 10151 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2opendoorlgrightr2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10152 | I | Door Closing | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10153 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2closedoorpbright1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10154 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2closedoorpbright2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10155 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2closedoorlgrightr1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10156 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2closedoorlgrightr2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10157 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2closedoorlineright = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10158 | I | Door Close Right Train Lines Dev2/52 = Coupler pin 037 Dev2/53 = Coupler pin 104 Dev5/59 = END2 90XP15 pin 78 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10159 | R | Read Defined Variable [NI] Dev2/52 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10160 | R | Read Defined Variable [NI] Dev2/53 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10161 | R | Read Defined Variable [NI] Dev5/59 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10162 | A | Press the RIGHT side Door Close pushbutton 50S4 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10163 | R | Check that the BLUE RIGHT Side Door Close pushbutton lamp 50S4 turns ON | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10164 | R | Check that doors 2, 4 and 6 (RIGHT SIDE) close | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10165 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2closedoorpbright1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10166 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2closedoorpbright2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10167 | R | Read Defined Variable [TT] | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|--|----|---|-------------------------|-----|--|
| | | (MPU1)lo_dor_tc2closedoorlgrightr1 = 1.0 | | | | | |
| 10168 | R | Read Defined Variable [TT] (MPU1)lo_dor_tc2closedoorlgrightr2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 | |
| 10169 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2closedoorlineright = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 | |
| 10170 | I | Door Close Right Train Lines Dev2/52 = Coupler pin 037 Dev2/53 = Coupler pin 104 Dev5/59 = END2 90XP15 pin 78 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10171 | R | Read Defined Variable [NI] Dev2/52 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 | |
| 10172 | R | Read Defined Variable [NI] Dev2/53 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 | |
| 10173 | R | Read Defined Variable [NI] Dev5/59 = 1.0 | OK | 1 | Ntobeko Ndlovu - 421595 | TC2 | |
| 10174 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2doorauthdrihtr1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 | |
| 10175 | I | Closing Conditions | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10176 | A | Press the Doors LEFT Side Authorization button 50S5 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10177 | I | Door Close Left Train Line Dev5/60 = END2 90XP15 pin 79 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10178 | R | Read Defined Variable [NI] Dev5/60 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 | |
| 10179 | A | Press the Doors RIGHT Side Authorization button 50S4 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10180 | I | Door Close Right Train Lines Dev5/59 = END2 90XP15 pin 78 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10181 | R | Read Defined Variable [NI] Dev5/59 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 | |
| 10182 | A | Press the LEFT side Door Open pushbutton 50S1 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10183 | A | Press the RIGHT side Door Open pushbutton 50S2 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10184 | I | V>5km/h Train Line Dev4/38 = END2 90XP15 pin 28 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10185 | A | Force [NI] Dev4/38 = 1.0 | OK | | Sinazo Mkhwa - 529940 | TC2 | |

| | | | | | | |
|-------|---|---|----|---|----------------------------|-----|
| 10186 | R | Read Defined Variable [TT] (MPU1)li_rec_tc2thresholdfive1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10187 | R | Read Defined Variable [TT] (MPU1)li_rec_tc2thresholdfive2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10188 | I | Door Close Right Train Lines Dev5/59 = END2 90XP15 pin 78 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10189 | R | Read Defined Variable [NI] Dev5/59 = 1.0 | OK | 1 | Ntobeko Ndlovu - 421595 | TC2 |
| 10190 | I | Door Close Left Train Line Dev5/60 = END2 90XP15 pin 79 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10191 | R | Read Defined Variable [NI] Dev5/60 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10192 | R | Check that all the Doors Close | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10193 | I | V>5km/h Train Line Dev4/38 = END2 90XP15 pin 28 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10194 | A | Force [NI] Dev4/38 = 0.0 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10195 | R | Read Defined Variable [TT] (MPU1)li_rec_tc2thresholdfive1 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10196 | R | Read Defined Variable [TT] (MPU1)li_rec_tc2thresholdfive2 = 0.0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10197 | I | ERTMS Control | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10198 | A | Switch Door Authorization Selector 50S7 to ERTMS | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10199 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2ertmsauthdoor1 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10200 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2ertmsauthdoor2 = 1.0 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10201 | I | Left Doors | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10202 | I | ERTMS Auth Left Train Line Dev4/86 = END2 90XP15 pin 44 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10203 | A | Force [NI] Dev4/86 = 1.0 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10204 | R | Check that the YELLOW LEFT Side Authorization pushbutton lamp 50S5 turns ON | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10205 | A | Force [TT] (MPU1)lo_dor_tc2distertmsauthleftr1 = 1.0 | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | |
|-------|---|--|----|-----------------------|-----|
| 10206 | A | Force [TT] (MPU1)lo_dor_tc2distertmsauthlefr2 = 1.0 | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10207 | A | Force [TT] (MPU1)lo_dor_tc2opendoorleft = 1.0 | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10208 | R | Check that doors 1, 3 and 5 (LEFT SIDE) open | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10209 | A | Release [TT] (MPU1)lo_dor_tc2opendoorleft | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10210 | R | Check that doors 1, 3 and 5 (LEFT SIDE) close | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10211 | A | Press the LEFT side Door Open pushbutton 50S1 | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10212 | R | Check that doors 1, 3 and 5 (LEFT SIDE) open | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10213 | I | ERTMS Auth Left Train Line Dev4/86 = END2 90XP15 pin 44 | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10214 | A | Force [NI] Dev4/86 = 0.0 | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10215 | A | Press the LEFT side Door Close pushbutton 50S3 | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10216 | R | Check that doors 1, 3 and 5 (LEFT SIDE) close | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10217 | A | Release [TT] (MPU1)lo_dor_tc2distertmsauthlefr1 | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10218 | A | Release [TT] (MPU1)lo_dor_tc2distertmsauthlefr2 | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10219 | I | Right Doors | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10220 | I | ERTMS Auth Right Train Line Dev4/87 = END2 90XP15 pin 47 | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10221 | A | Force [NI] Dev4/87 = 1.0 | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10222 | R | Check that the YELLOW RIGHT Side Authorization pushbutton lamp 50S6 turns ON | OK | Sinazo Mkhwa - 529940 | TC2 |
| 10223 | A | Force [TT] (MPU1)lo_dor_tc2distertmsauthright1 = 1.0 | OK | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|---|-----------------------|-----|
| 10224 | A | Force [TT] (MPU1)lo_dor_tc2distertmsauthrightr2 = 1.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10225 | A | Force [TT] (MPU1)lo_dor_tc2opendoorright = 1.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10226 | R | Check that doors 2, 4 and 6 (RIGHT SIDE) open | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10227 | A | Release [TT] (MPU1)lo_dor_tc2opendoorright | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10228 | R | Check that doors 2, 4 and 6 (RIGHT SIDE) close | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10229 | A | Press the RIGHT side Door Open pushbutton 50S2 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10230 | R | Check that doors 2, 4 and 6 (RIGHT SIDE) open | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10231 | I | ERTMS Auth Right Train Line Dev4/87 = END2 90XP15 pin 47 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10232 | A | Force [NI] Dev4/87 = 0.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10233 | R | Check that doors 2, 4 and 6 (RIGHT SIDE) close | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10234 | A | Release [TT] (MPU1)lo_dor_tc2distertmsauthrightr1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10235 | A | Release [TT] (MPU1)lo_dor_tc2distertmsauthrightr2 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10236 | I | Opening Gap, Safety Loop and Obstacle Detection | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10237 | A | Close Circuit Breaker 51Q1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10238 | A | Check that the Door Safety Loop Indicator lamp 51H1 is ON |  | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10239 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2alldoorsclosedr1 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10240 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2alldoorsclosedr2 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10241 | I | Safety Doors Loop Train Line Dev2/60 = Coupler pin 016 Dev2/61 = Coupler pin 116 | | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|---|---|----|---|-----------------------|-----|
| 10242 | R | Read Defined Variable [NI] Dev2/60 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10243 | R | Read Defined Variable [NI] Dev2/61 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10244 | I | Doors Open Train Line Dev2/82 = Coupler pin 029 Dev2/83 = Coupler pin 129 Dev5/55 = END2 90XP15 pin 66 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10245 | R | Read Defined Variable [NI] Dev2/82 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10246 | R | Read Defined Variable [NI] Dev2/83 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10247 | R | Read Defined Variable [NI] Dev5/55 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10248 | I | Safety Doors Loop Train Line Dev4/89 = END2 90XP25 pin 96 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10249 | A | Force [NI] Dev4/89 = 1.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10250 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2alldoorsclosedr1 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10251 | R | Read Defined Variable [TT] (MPU1)li_dor_tc2alldoorsclosedr2 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10252 | I | Safety Doors Loop Train Line Dev2/60 = Coupler pin 016 Dev2/61 = Coupler pin 116 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10253 | R | Read Defined Variable [NI] Dev2/60 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10254 | R | Read Defined Variable [NI] Dev2/61 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10255 | I | Doors Open Train Line Dev2/82 = Coupler pin 029 Dev2/83 = Coupler pin 129 Dev5/55 = END2 90XP15 pin 66 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10256 | R | Read Defined Variable [NI] Dev2/82 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10257 | R | Read Defined Variable [NI] Dev2/83 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10258 | R | Read Defined Variable [NI] Dev5/55 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10259 | A | Check that the Door Safety Loop Indicator lamp 51H1 is OFF |  | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10260 | I | Door 1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10261 | I | ERTMS Auth Left Train Line Dev4/86 = END2 90XP15 pin 44 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10262 | A | Force [NI] Dev4/86 = 1.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|------|-----------------------|-----|
| 10263 | A | Force [TT] (MPU1)lo_dor_tc2distertmsauthlefr1 = 1.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10264 | A | Force [TT] (MPU1)lo_dor_tc2distertmsauthlefr2 = 1.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10265 | A | Force [TT] (MPU1)lo_dor_tc2opendoorleft = 1.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10266 | R | Check that the door opens in 3 sec (+1/-0) | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10267 | R | Check that the GREEN leds on both sides of the door blink while the door opens [Safety Request: Prasa8-05] | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10268 | I | Doors Open Train Line Dev2/82 = Coupler pin 029 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10269 | R | Read Defined Variable [NI] Dev2/82 = 1.0 | | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10270 | I | Door Opening Gap | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10271 | A | Measure the opening gap of the door. (The measurement must be done at the BOTTOM of the door). | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10272 | R | Door 1 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1393 | Sinazo Mkhwa - 529940 | TC2 |
| 10273 | A | Measure the opening gap of the door. (The measurement must be done at the TOP of the door). | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10274 | R | Door 1 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1402 | Sinazo Mkhwa - 529940 | TC2 |
| 10275 | A | Measure the opening gap of the door. (The measurement must be done in the MIDDLE of the door). | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10276 | R | Door 1 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1397 | Sinazo Mkhwa - 529940 | TC2 |
| 10277 | I | Door 3 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10278 | I | Door Opening Gap | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10279 | A | Measure the opening gap of the door. (The measurement must be done at the BOTTOM of the door). | | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|------|--------------------------|-----|
| 10280 | R | Door 3 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1394 | Sinazo Mkhwa - 529940 | TC2 |
| 10281 | A | Measure the opening gap of the door. (The measurement must be done at the TOP of the door). | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10282 | R | Door 3 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1405 | Sinazo Mkhwa - 529940 | TC2 |
| 10283 | A | Measure the opening gap of the door. (The measurement must be done in the MIDDLE of the door). | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10284 | R | Door 3 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1400 | Sinazo Mkhwa - 529940 | TC2 |
| 10285 | I | Door 5 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10286 | I | Door Opening Gap | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10287 | A | Measure the opening gap of the door. (The measurement must be done at the BOTTOM of the door). | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10288 | R | Door 5 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1394 | Sinazo Mkhwa - 529940 | TC2 |
| 10289 | A | Measure the opening gap of the door. (The measurement must be done at the TOP of the door). | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10290 | R | Door 5 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1404 | Sinazo Mkhwa - 529940 | TC2 |
| 10291 | A | Measure the opening gap of the door. (The measurement must be done in the MIDDLE of the door). | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10292 | R | Door 5 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1398 | Sinazo Mkhwa - 529940 | TC2 |
| 10293 | A | Release [TT] (MPU1)lo_dor_tc2opendoorleft | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10294 | R | Check if ALL left doors closes in 3 sec (+1/-0) | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10295 | R | Check that the RED leds on both sides of the door blink while the door closes [Safety Request: Prasa8-05] | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10296 | I | Doors Open Train Line Dev2/82 = Coupler pin 029 | | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | |
|-------|---|--|----|------|-----------------------|-----|
| 10297 | R | Read Defined Variable [NI] Dev2/82 = 0 | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10298 | A | Release [TT] (MPU1)lo_dor_tc2distertmsauthlefr1 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10299 | A | Release [TT] (MPU1)lo_dor_tc2distertmsauthlefr2 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10300 | I | ERTMS Auth Left Train Line Dev4/86 = END2 90XP15 pin 44 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10301 | A | Force [NI] Dev4/86 = 0 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10302 | I | Door 2 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10303 | I | ERTMS Auth Right Train Line Dev4/87 = END2 90XP15 pin 47 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10304 | A | Force [NI] Dev4/87 = 1 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10305 | A | Force [TT] (MPU1)lo_dor_tc2distertmsauthright1 = 1 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10306 | A | Force [TT] (MPU1)lo_dor_tc2distertmsauthright2 = 1 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10307 | A | Force [TT] (MPU1)lo_dor_tc2opendoorright = 1 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10308 | R | Check that the door opens in 3 sec (+1/-0) | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10309 | R | Check that the GREEN leds on both sides of the door blink while the door opens [Safety Request: Prasa8-05] | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10310 | I | Doors Open Train Line Dev2/82 = Coupler pin 029 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10311 | R | Read Defined Variable [NI] Dev2/82 = 1 | OK | 1 | Sinazo Mkhwa - 529940 | TC2 |
| 10312 | I | Door Opening Gap | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10313 | A | Measure the opening gap of the door. (The measurement must be done at the BOTTOM of the door). | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10314 | R | Door 2 gap Result Min/Max : 1390<= x <= 1410 (mm) | OK | 1393 | Sinazo Mkhwa - 529940 | TC2 |
| 10315 | A | Measure the opening gap of the door. (The measurement must be done at the TOP of the door). | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | |
|-------|---|--|----|------|--------------------------|-----|
| 10316 | R | Door 2 gap Result Min/Max : 1390<= x <= 1410 (mm) | OK | 1400 | Sinazo Mkhwa - 529940 | TC2 |
| 10317 | A | Measure the opening gap of the door. (The measurement must be done in the MIDDLE of the door). | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10318 | R | Door 2 gap Result Min/Max : 1390<= x <= 1410 (mm) | OK | 1397 | Sinazo Mkhwa - 529940 | TC2 |
| 10319 | I | Door 4 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10320 | I | Door Opening Gap | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10321 | A | Measure the opening gap of the door. (The measurement must be done at the BOTTOM of the door). | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10322 | R | Door 4 gap Result Min/Max : 1390<= x <= 1410 (mm) | OK | 1394 | Sinazo Mkhwa - 529940 | TC2 |
| 10323 | A | Measure the opening gap of the door. (The measurement must be done at the TOP of the door). | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10324 | R | Door 4 gap Result Min/Max : 1390<= x <= 1410 (mm) | OK | 1403 | Sinazo Mkhwa - 529940 | TC2 |
| 10325 | A | Measure the opening gap of the door. (The measurement must be done in the MIDDLE of the door). | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10326 | R | Door 4 gap Result Min/Max : 1390<= x <= 1410 (mm) | OK | 1399 | Sinazo Mkhwa - 529940 | TC2 |
| 10327 | I | Door 6 | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10328 | I | Door Opening Gap | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10329 | A | Measure the opening gap of the door. (The measurement must be done at the BOTTOM of the door). | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10330 | R | Door 6 gap Result Min/Max : 1390<= x <= 1410 (mm) | OK | 1394 | Sinazo Mkhwa - 529940 | TC2 |
| 10331 | A | Measure the opening gap of the door. (The measurement must be done at the TOP of the door). | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10332 | R | Door 6 gap Result Min/Max : 1390<= x <= 1410 (mm) | OK | 1402 | Sinazo Mkhwa - 529940 | TC2 |
| 10333 | A | Measure the opening gap of the door. (The measurement must be done in the | OK | | Sinazo Mkhwa - 529940 | TC2 |

| | | | | | | | |
|-------|---|---|----|------|--------------------------|-----|--|
| | | MIDDLE of the door). | | | | | |
| 10334 | R | Door 6 gap Result Min/Max : 1390<= x <= 1410 (mm) | OK | 1397 | Sinazo Mkhwa - 529940 | TC2 | |
| 10335 | I | Obstacle Detection | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10336 | I | ERTMS Auth Left Train Line Dev4/86 = END2 90XP15 pin 44 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10337 | A | Force [NI] Dev4/86 = 1.0 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10338 | A | Force [TT] (MPU1)lo_dor_tc2distertmsauthlefr1 = 1.0 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10339 | A | Force [TT] (MPU1)lo_dor_tc2distertmsauthlefr2 = 1.0 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10340 | A | Position an obstacle on the floor in the centre of each and every door closing line | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10341 | A | Release [TT] (MPU1)lo_dor_tc2opendoorright | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10342 | A | Release [TT] (MPU1)lo_dor_tc2opendoorleft | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10343 | R | All doors will hit the obstacles, reopen and try to close again 3 times. On the third attempt ALL doors will stop and stand ajar - free to be opened manually | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10344 | A | Force [TT] (MPU1)lo_dor_tc2opendoorright = 1.0 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10345 | A | Force [TT] (MPU1)lo_dor_tc2opendoorleft = 1.0 | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10346 | A | Remove the obstacles | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10347 | A | Release [TT] (MPU1)lo_dor_tc2opendoorright | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10348 | A | Release [TT] (MPU1)lo_dor_tc2opendoorleft | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10349 | R | Check if ALL doors closes in 3 sec (+1/-0) | OK | | Sinazo Mkhwa - 529940 | TC2 | |
| 10350 | R | Check that the RED leds on both sides of the door blink while the door closes | OK | | Sinazo Mkhwa - 529940 | TC2 | |

| | | | | | | | |
|-------|---|--|--|----|---|--------------------------|-----|
| | | [Safety Request: Prasa8-05] | | | | | |
| 10351 | I | Doors Open Train Line Dev2/82 = Coupler pin 029 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10352 | R | Read Defined Variable [NI] Dev2/82 = 0.0 | | OK | 0 | Sinazo Mkhwa - 529940 | TC2 |
| 10353 | A | Release [TT] (MPU1)lo_dor_tc2distertmsauthrightr1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10354 | A | Release [TT] (MPU1)lo_dor_tc2distertmsauthrightr2 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10355 | A | Release [TT] (MPU1)lo_dor_tc2distertmsauthlefr1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10356 | A | Release [TT] (MPU1)lo_dor_tc2distertmsauthlefr2 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10357 | I | Safety Doors Loop Train Line Dev4/89 = END2 90XP25 pin 96 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10358 | A | Force [NI] Dev4/89 = 0.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10359 | I | ERTMS Auth Right Train Line Dev4/87 = END2 90XP15 pin 47 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10360 | A | Force [NI] Dev4/87 = 0.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10361 | I | V<3km/h Train Line Dev4/39 = END2 90XP15 pin 29 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10362 | A | Force [NI] Dev4/39 = 0.0 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10363 | A | Switch Door Authorization Selector 50S7 to DRIVER | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10364 | I | End of test | | OK | | Sinazo Mkhwa - 529940 | TC2 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 15 – HVAC Air Conditioning

15.1 Instructions list

15.1.2 057_HVA_SME-HVAC_SME

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|----------|---------|
| 10001 | I | HVA_057 Air Conditioning | | NE | | | TC2 |
| 10002 | I | Initial conditions | | NE | | | TC2 |
| 10003 | A | Car Should be Prepared with CVS running and 400V ac available in the car | | NE | | | TC2 |
| 10004 | I | HVAC Electronic Power Supply | | NE | | | TC2 |
| 10005 | A | Close Circuit Breaker 13Q1 and 13Q5 | | NE | | | TC2 |
| 10006 | A | Allow the HVAC to initialize and check on the DDU if the HVAC is online | | NE | | | TC2 |
| 10007 | I | Checking 400Vac | | NE | | | TC2 |
| 10008 | A | Close Circuit Breaker 57Q1 | | NE | | | TC2 |
| 10009 | A | Disconnect connector 57XP4_X5, use multimeter and Measure 400Vac between phase a1, a2 and b1 | | NE | | | TC2 |
| 10010 | R | 400Vac measured between all phases | | NE | | | TC2 |
| 10011 | A | On same connector 57XP4_X5, with a phasemeter, check the correct Phase Rotation between points a1- Phase L1, a2- Phase L2 and b1- Phase L3. | | NE | | | TC2 |
| 10012 | R | The phase rotation is correct between all three phases | | NE | | | TC2 |
| 10013 | A | Normalize connector 57XP4_X5 | | NE | | | TC2 |
| 10014 | I | HVAC inhib | | NE | | | TC2 |
| 10015 | A | Force [TT] (MPU1)lo_hva_tc2hvacinhibr1__1 = 1.0 | | NE | | | TC2 |
| 10016 | A | Force [TT] (MPU1)lo_hva_tc2hvacinhibr2__1 = 1.0 | | NE | | | TC2 |
| 10017 | I | 50% HVAC restriction | | NE | | | TC2 |
| 10018 | A | Force [TT] NRG_HvacTc2Cab50Cmd = 0 | | NE | | | TC2 |

| | | | | | | |
|-------|---|--|---|----|--|-----|
| 10019 | A | Force [TT] NRG_HvacTc250Cmd = 0 | | NE | | TC2 |
| 10020 | I | Saloon HVAC | | NE | | TC2 |
| 10021 | A | Close Circuit Breaker 57Q2 | | NE | | TC2 |
| 10022 | R | HVAC unit turns ON and starts to work | | NE | | TC2 |
| 10023 | I | HVAC web portal | | NE | | TC2 |
| 10024 | I | Connect the laptop to the HVAC maintenance software using web browser. Enter the following IP address on the web browser 10.136.xxx.28 xxx represents the train number Login: maint Password: maint |  | NE | | TC2 |
| 10025 | R | On status tab, Active mode is off for both cab and saloon |  | NE | | TC2 |
| 10026 | A | Go to Alarms tab and clear all the alarms for saloon and cabin | | NE | | TC2 |
| 10027 | I | Full "Self test" saloon | | NE | | TC2 |
| 10028 | I | For the following tests make sure on the webHMI tab you change controller to be controlled by webHMI and not MPU |  | NE | | TC2 |
| 10029 | A | Before running the full test, please click on reset test to reset the previous results. | | NE | | TC2 |
| 10030 | A | Select Full-Test on the Saloon HVAC |  | NE | | TC2 |
| 10031 | R | All saloon HVAC units work according to the mode described in the "ACTIVE MODE" on the status tab | | NE | | TC2 |
| 10032 | R | When the test is complete, please check if the status is showing as "TEST PASS" and the test took 3 mins +/- 2 seconds for each mode. | | NE | | TC2 |
| 10033 | I | Forced Mode (Saloon HVAC) | | NE | | TC2 |
| 10034 | I | During all tests Walk through the whole car and physically check (feel) that the HVAC is functioning as desired | | NE | | TC2 |
| 10035 | I | Go to maintenance tab to force the following modes |  | NE | | TC2 |
| 10036 | I | Cooling Mode | | NE | | TC2 |

| | | | | | | |
|-------|---|--|--|----|--|-----|
| 10037 | A | Select forced Cooling mode on the Saloon HVAC and let it run for 5 mins | | NE | | TC2 |
| 10038 | R | All HVAC units are cooling | | NE | | TC2 |
| 10039 | I | Heating Mode | | NE | | TC2 |
| 10040 | A | Select forced Heating mode on the Saloon HVAC and let it run for 5 mins | | NE | | TC2 |
| 10041 | R | All HVAC units are heating | | NE | | TC2 |
| 10042 | I | Cabin Footrest Heater Test | | NE | | TC2 |
| 10043 | I | Use the tools list to record the serial number of the Infrared Thermometer that will be used in the next section | | NE | | TC2 |
| 10044 | A | Close Circuit Breaker 57Q3 | | NE | | TC2 |
| 10045 | R | The Foot Heater pushbutton white lamp 57S3 is OFF | | NE | | TC2 |
| 10046 | R | Foot Heater is Off (UDM) | | NE | | TC2 |
| 10047 | A | Press the Foot Heater Pushbutton 57S3 | | NE | | TC2 |
| 10048 | R | The Foot Heater pushbutton white lamp 57S3 is ON | | NE | | TC2 |
| 10049 | R | Read Defined Variable [TT] (MPU1)li_hva_tc2fotheaterfault__1 = 0.0 | | NE | | TC2 |
| 10050 | R | Foot Heater is ON (allow some time for it to heat up and confirm with Infrared Thermometer that it is heating up) | | NE | | TC2 |
| 10051 | A | Once verified working, press the Foot Heater Pushbutton 57S3 | | NE | | TC2 |
| 10052 | R | The Foot Heater pushbutton white lamp 57S3 is OFF | | NE | | TC2 |
| 10053 | R | Read Defined Variable [TT] (MPU1)li_hva_tc2fotheaterfault__1 = 0.0 | | NE | | TC2 |
| 10054 | R | Foot Heater is OFF (allow some time for it to cool down and confirm with Infrared Thermometer that it is cooling down) | | NE | | TC2 |

| | | | | | | |
|-------|---|---|---|----|--|-----|
| 10055 | A | Check that the Footrest can go up by slightly pressing the adjusting pedal. | | NE | | TC2 |
| 10056 | R | The Footrest is adjustable, it can go up. | | NE | | TC2 |
| 10057 | A | Check that the Footrest can go down by pressing the adjusting pedal. Ensure the other foot applies force on the Footrest | | NE | | TC2 |
| 10058 | R | The Footrest is adjustable, it can go down. | | NE | | TC2 |
| 10059 | I | Cab Hvac | | NE | | TC2 |
| 10060 | I | Full "Self test" Cab | | NE | | TC2 |
| 10061 | A | Before running the full test, please click on reset test to reset the previous results. |  | NE | | TC2 |
| 10062 | A | Select Full test on the Cab HVAC | | NE | | TC2 |
| 10063 | R | The cab HVAC works according to the mode described in the "ACTIVE MODE" on the status tab | | NE | | TC2 |
| 10064 | R | When the test is complete, please check if the status is showing as "TEST PASS" and the test took 3 mins +/- 2 seconds for each mode. | | NE | | TC2 |
| 10065 | I | Forced Mode (Cabin HVAC) | | NE | | TC2 |
| 10066 | I | For the coming test, check(feel) that the air coming through the supply air duct in the cabin is as desired "VENT/COOL or HEAT" | | NE | | TC2 |
| 10067 | I | Go to maintenance tab to force the following modes |  | NE | | TC2 |
| 10068 | I | Cooling Mode | | NE | | TC2 |
| 10069 | A | Select forced Cooling mode on the Cabin HVAC and let it run for 5 mins | | NE | | TC2 |
| 10070 | R | All HVAC ducts in the cab are cooling | | NE | | TC2 |
| 10071 | I | Heating Mode | | NE | | TC2 |
| 10072 | R | Select forced heating mode on the Cabin HVAC and let it run for 5 mins | | NE | | TC2 |
| 10073 | R | All HVAC ducts in the cab are heating | | NE | | TC2 |

| | | | | | | |
|-------|---|--|---|----|--|-----|
| 10074 | I | HVAC Faults | | NE | | TC2 |
| 10075 | A | In the maintenance software, select the "Alarms" tab | | NE | | TC2 |
| 10076 | A | Ensure there are no active faults on the HVAC for Cabin and Saloon. Use the highlighted drop down to navigate between saloon and cabin. |  | NE | | TC2 |
| 10077 | R | No active faults identified on the HVAC unit | | NE | | TC2 |
| 10078 | I | Air Flow Measure | | NE | | TC2 |
| 10079 | I | Using the tools list on the side of your screen, log the serial number of the anemometer used | | NE | | TC2 |
| 10080 | A | Turn the cab ventilation control switch 57S1 to high speed position | | NE | | TC2 |
| 10081 | A | Check that the windshield air outlet is open | | NE | | TC2 |
| 10082 | A | On the left side diffuser, put an anemometer in the middle of the air diffuser directly in contact with the grill | | NE | | TC2 |
| 10083 | A | Record the average air speed over 30 s | | NE | | TC2 |
| 10084 | R | Average air speed Read Undefined Value : x (m/s) | | NE | | TC2 |
| 10085 | A | On the right side diffuser, put the anemometer in the middle of air diffuser directly in contact with the grill | | NE | | TC2 |
| 10086 | A | Record the average air speed over 30s | | NE | | TC2 |
| 10087 | R | Average air speed Read Undefined Value : x (m/s) | | NE | | TC2 |
| 10088 | A | Compare the two recorded air speeds, left and right. the values should be within 15% of each other. If the difference is greater than 15%, check that the flexible duct going to windshield diffuser is not squeezed. | | NE | | TC2 |
| 10089 | R | Difference between left-right air flow is within 15% | | NE | | TC2 |
| 10090 | A | Turn the Cab Ventilation Control Switch 57S1 to OFF position | | NE | | TC2 |

| | | | | | | | |
|-------|---|--|--|----|--|--|-----|
| 10091 | R | Cabin HVAC turned OFF | | NE | | | TC2 |
| 10092 | A | Release [TT] (MPU1)lo_hva_tc2hvacinhibr1__1 | | NE | | | TC2 |
| 10093 | A | Release [TT] (MPU1)lo_hva_tc2hvacinhibr2__1 | | NE | | | TC2 |
| 10094 | A | Release [TT] NRG_HvacTc2Cab50Cmd | | NE | | | TC2 |
| 10095 | A | Release [TT] NRG_HvacTc250Cmd | | NE | | | TC2 |
| 10096 | I | END TEST | | NE | | | TC2 |

15.1.1 057_HVA-HVAC_TK

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|---------------------------------|---------|
| 10001 | I | Initial conditions | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10002 | A | Car Should be Prepared | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10003 | I | Power Supply | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10004 | A | Remove Connector 57XP1_5 from HVAC Panel | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10005 | A | Close Circuit Breaker 57Q2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10006 | A | Force [TT] (MPU1)lo_hva_tc2hvacinhibr1__1 = 0.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10007 | A | Force [TT] (MPU1)lo_hva_tc2hvacinhibr2__1 = 0.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10008 | R | Check battery voltage (above 80Vdc) between points 11 and 9 of the connector 57XP1_5 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10009 | A | Force [TT] (MPU1)lo_hva_tc2hvacinhibr2__1 = 1.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10010 | R | Check 0Vdc between points 11 and 9 of the connector 57XP1_5 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10011 | A | Force [TT] (MPU1)lo_hva_tc2hvacinhibr1__1 = 1.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10012 | R | Check 0Vdc between points 11 and 9 of the connector 57XP1_5 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10013 | R | Check 0Vdc between points 10 and 9 of the connector 57XP1_5 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10014 | A | Force [TT] (MPU1)lo_hva_tc2hvacinhibr2__1 = 0.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10015 | A | Force [TT] (MPU1)lo_hva_tc2emergventil__1 = 1.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10016 | R | Check 0Vdc between points 11 and 9 of the connector 57XP1_5 | | OK | | Siphesihle Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|----|---------------------------------|-----|
| 10017 | R | Check battery voltage (above 80Vdc) between points 10 and 9 of the connector 57XP1_5 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10018 | A | Release [TT] (MPU1)lo_hva_tc2emergventil__1 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10019 | A | Release [TT] (MPU1)lo_hva_tc2hvacinhibr1__1 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10020 | A | Release [TT] (MPU1)lo_hva_tc2hvacinhibr2__1 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10021 | A | Put Back the Connector 57XP1_5 from HVAC Panel | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10022 | I | HVAC Electronic Power Supply | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10023 | A | Close Circuit Breaker F1 on the HVAC Panel | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10024 | A | Turn the control switch to AUTO position on the HVAC Panel | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10025 | R | The HVAC electronic is ON | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10026 | A | Open Circuit Breaker F1 on the HVAC Panel | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10027 | R | The HVAC electronic is OFF | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10028 | A | Close Circuit Breaker F1 on the HVAC Panel | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10029 | I | Software Upload |  | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10030 | I | Follow the procedure in the document below to upload software onto the HVAC electronic |  | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10031 | I | Sensor's Grade | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10032 | I | Each temperature sensor has calibrated grade information. The sensor must be setup with this information. | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10033 | A | The label with sensor grade information is found inside the HVAC frame, near the filter. Inside the train, open the ceiling filter access, rotate a damper and read the label. | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10034 | R | Sensor grade for HVAC Return Air (RAS) is: | | OK | 2L | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|---|---|----|----|---------------------------------|-----|
| 10035 | R | Sensor grade for HVAC Duct Air (DAS) is: | | OK | 6H | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10036 | R | Sensor grade for HVAC Fresh Air (FAS) is: | | OK | 7L | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10037 | R | Sensor grade for HVAC Duct Air 2 (DAS2) is: | | OK | 8L | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10038 | A | In the maintenance software, select the "Application settings" page and click the "Sensors" tab | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10039 | A | Enter the data found on the label for each grade. Then, click "Save settings" |  | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10040 | A | Open Circuit Breaker F1 on the HVAC Panel | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10041 | I | Checking 400Vac | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10042 | A | Ensure that the 400Vac Shore Supply is connected to the vehicle, else connect it | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10043 | A | Close Circuit Breaker 57Q1 | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10044 | A | Measure 400Vac in the Terminal Block next to the connector '57XP1_10. A / '57XP1_10. B' on the HVAC Panel | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10045 | R | 400Vac measured | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10046 | A | On the HVAC Panel check 400Vac between points L1- Phase R, L2- Phase S, L3- Phase T | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10047 | R | 400Vac is measured between each of the phases | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10048 | A | On the HVAC Panel, with a phasemeter, check the correct Phase Rotation between points L1- Phase R, L2- Phase S and L3- Phase T. | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10049 | R | The phase rotation is correct between all three phases | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10050 | I | Using the tools list on the side of your screen, log the details of the phasemeter used | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10051 | I | Saloon HVAC | | OK | | Siphehlehle Mchunu - 491465 | TC2 |
| 10052 | A | Close Circuit Breaker F1 on the HVAC Panel | | OK | | Siphehlehle Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|---|---|----|--|----------------------------|-----|
| 10053 | R | HVAC unit turns ON and starts to work | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10054 | I | Reconnect the laptop to the HVAC maintenance software using HCU Finder | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10055 | R | The Exhaust fans are Turned Off (Confirm on Forced tab that Actual exhauster speed is OFF) |  | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10056 | I | Forced Mode (Saloon HVAC) | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10057 | I | For the next sections, walk through the whole car and physically check (feel) that the HVAC is functioning as desired |  | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10058 | I | In the maintenance software, select the 'Forced' tab, and use the "Required working mode" drop down box to force the following modes: | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10059 | I | Ventilation Mode | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10060 | A | Force Ventilation mode on the Saloon HVAC | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10061 | R | All saloon HVAC units work in Ventilation mode. Not heating/cooling | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10062 | R | The Exhaust fans are Turned OFF | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10063 | I | Cooling Mode | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10064 | A | Force Cooling mode on the Saloon HVAC | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10065 | R | All saloon HVAC units work in Cooling mode | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10066 | R | The Exhaust fans are Turned OFF | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10067 | I | Heating Mode | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10068 | A | Force Heating mode on the Saloon HVAC | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10069 | R | All saloon HVAC units work in Heating mode | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10070 | R | The Exhaust fans are Turned OFF | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10071 | I | Automatic Mode | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10072 | A | Force Self-Test on the Saloon HVAC | | OK | | Siphesihle Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|----------------------------|-----|
| 10073 | R | All saloon HVAC units work according to the mode described in the "Actual working mode" | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10074 | R | The Exhaust fans are Turned OFF | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10075 | I | Cabin Footrest Heater Test | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10076 | I | Use the tools list on the side of your screen, to record the serial number of the Infrared Thermometer that will be used in the next section | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10077 | A | Close Circuit Breaker 57Q3 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10078 | R | The Foot Heater pushbutton white lamp 57S3 is OFF | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10079 | R | Foot Heater is Off (UDM) | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10080 | A | Press the Foot Heater Pushbutton 57S3 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10081 | R | The Foot Heater pushbutton white lamp 57S3 is ON | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10082 | R | Read Defined Variable [TT] (MPU1)li_hva_tc2footheaterfault__1 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10083 | R | Foot Heater is ON (allow some time for it to heat up and confirm with the Infrared Thermometer that it is heating up) | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10084 | A | Once verified working, press the Foot Heater Pushbutton 57S3 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10085 | R | The Foot Heater pushbutton white lamp 57S3 is OFF | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10086 | R | Read Defined Variable [TT] (MPU1)li_hva_tc2footheaterfault__1 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10087 | R | Foot Heater is OFF (allow some time for it to cool down and confirm with the Infrared Thermometer that it is cooling down) | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10088 | A | Check that the Footrest can go up by slightly pressing the adjusting pedal | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10089 | R | The Footrest is adjustable, it can go up. | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10090 | A | Check that the Footrest can go down by pressing the adjusting pedal. Ensure the | | OK | | Siphesihle Mchunu - 491465 | TC2 |

| | | | | | | |
|-------|---|---|---|----|---------------------------|-----|
| | | other foot applies force on the Footrest | | | | |
| 10091 | R | The Footrest is adjustable, it can go down. | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10092 | I | Forced Mode (Cabin HVAC) |  | OK | Siphehile Mchunu - 491465 | TC2 |
| 10093 | I | In the maintenance software, select the 'Forced' tab, and use the "Required working mode" drop down box to force the following modes: | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10094 | I | Ventilation Mode | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10095 | A | Force Ventilation mode on the Cab HVAC | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10096 | R | The Cab HVAC works in Ventilation mode. Not heating/cooling | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10097 | I | Cooling Mode | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10098 | A | Force Cooling mode on the Cab HVAC | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10099 | R | The Cab HVAC works in Cooling mode | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10100 | I | Heating Mode | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10101 | A | Force Heating mode on the Cab HVAC | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10102 | R | The Cab HVAC works in Heating mode | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10103 | I | Automatic Mode | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10104 | A | Force Automatic mode on the Cab HVAC | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10105 | R | The Cab HVAC works in Automatic mode - according to the mode described in the "Actual working mode" | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10106 | I | HVAC Faults | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10107 | A | In the maintenance software, select the "Alarms / Warnings" tab |  | OK | Siphehile Mchunu - 491465 | TC2 |
| 10108 | A | Ensure there are no active faults on the HVAC | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10109 | R | No active faults identified on the HVAC unit | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10110 | I | Air Flow Measure | | OK | Siphehile Mchunu - 491465 | TC2 |
| 10111 | I | Using the tools list on the side of your screen, log the details of the anemometer | | OK | Siphehile Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|------|----------------------------|-----|
| | | used | | | | | |
| 10112 | A | Check that the windshield air outlet is open | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10113 | A | On the left side diffuser, put an anemometer in the middle of the air diffuser directly in contact with the grill | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10114 | A | Record the average air speed over 30 s | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10115 | R | Average air speed | | OK | 2.82 | Siphesihle Mchunu - 491465 | TC2 |
| 10116 | A | On the right-side diffuser, put the anemometer in the middle of air diffuser directly in contact with the grill | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10117 | A | Record the average air speed over 30s | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10118 | R | Average air speed | | OK | 4.08 | Siphesihle Mchunu - 491465 | TC2 |
| 10119 | A | Compare the two recorded air speeds, left and right. the values should be within 15% of each other. If the difference is greater than 15%, check that the flexible duct going to windshield diffuser is not squeezed. | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10120 | R | Difference between left-right air flow is within 15% | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10121 | R | Cabin HVAC turned OFF | | OK | | Siphesihle Mchunu - 491465 | TC2 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 16 – Fire Protection

16.1 Instructions list

16.1.1 067_FSD-Fire Protection

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------|---------|
| 10001 | I | Fire Protection System (SPP=067) | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10002 | I | Initial conditions | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10003 | I | Car Should be Prepared | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10004 | I | Fire Detection Control | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10005 | I | Fire Detection Train Lines Dev4/76 = END2 90XP14 pin 21 Dev2/7 = END1 Coupler pin 008 Dev2/33 = END1 Coupler pin 108 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10006 | A | Force [NI] Dev4/76 = 1.0 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10007 | R | Read Defined Variable [NI] Dev2/7 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10008 | R | Read Defined Variable [NI] Dev2/33 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10009 | A | Check on the Alarm Module that the Fire Alarm 67H1 is illuminated | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10010 | I | Fire Detection Train Lines Dev4/76 = END2 90XP14 pin 21 Dev2/7 = END1 Coupler pin 008 Dev2/33 = END1 Coupler pin 108 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10011 | A | Force [NI] Dev4/76 = 0.0 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10012 | R | Read Defined Variable [NI] Dev2/7 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10013 | R | Read Defined Variable [NI] Dev2/33 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10014 | A | Check on the Alarm Module that the Fire Alarm 67H1 is OFF | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10015 | I | Continuity Check | | OK | | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|--|--------------------------|-----|
| 10016 | A | Check the continuity between the two provided points of the line below | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10017 | A | From: [(local: +END2 connector - 90XP13.b (pin 4))] to: [-67A1 (local: +END2 connector -90XP13.a (pin 7))] | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10018 | A | From: [(local: +END2 connector - 90XP13.b (pin 5))] to: [-67A1 (local: +END2 connector -90XP13.a (pin 8))] | | OK | | Anthonia Mabowa - 494131 | TC2 |

Section 17 – Driving Command

17.1 Instructions list

17.1.1 030_DRC-Driving Command

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|--------------------------|---------|
| 10001 | I | Driving Command (SPP=30/31) | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10002 | I | Initial conditions | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10003 | I | Cabin should be active | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10004 | A | Ensure all the doors are closed | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10005 | A | Ensure that there is air connected to the main pipe | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10006 | A | Force [TT] (BCU1)li_mp_ps_ok = 1.0 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10007 | I | Circuit Breakers | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10008 | A | Close Circuit Breaker "30Q1" | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10009 | A | Close Circuit Breaker "30Q2" | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10010 | A | Close Circuit Breaker "30Q3" | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10011 | A | Close Circuit Breaker "31Q1" | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10012 | I | Direction Selector Switch | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10013 | I | Set the Running Direction Switch 30A1.S2 to "Neutral" position | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10014 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dsnozeror1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10015 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dsnozeror2 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10016 | I | Set the Running Direction Switch 30A1.S2 to "Reverse" position | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10017 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dsnozeror1 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10018 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dsnozeror2 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10019 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dsreverser1 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | | |
|-------|---|---|----|---|-----------------------------|-----|
| 10020 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dsreverser2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10021 | I | Reverse Train lines Dev2/28 = coupler pin 011 Dev2/29 = coupler pin 132 Dev5/78 = END2 90XP15 pin 30 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10022 | R | Read Defined Variable [NI] Dev2/28 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10023 | R | Read Defined Variable [NI] Dev2/29 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10024 | R | Read Defined Variable [NI] Dev5/78 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10025 | I | Set the Running Direction Switch 30A1.S2 to "Forward" position | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10026 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dsnozeror1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10027 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dsreverser1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10028 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dsreverser2 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10029 | R | Read Defined Variable [NI] Dev2/28 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10030 | I | Reverse Train lines Dev2/28 = coupler pin 011 Dev2/29 = coupler pin 132 Dev5/78 = END2 90XP15 pin 30 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10031 | R | Read Defined Variable [NI] Dev2/29 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10032 | R | Read Defined Variable [NI] Dev5/78 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10033 | I | Forward Train lines Dev2/26 = coupler pin 032 Dev2/27 = coupler pin 111 Dev5/35 = END2 90XP15 pin 25 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10034 | R | Read Defined Variable [NI] Dev2/26 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10035 | R | Read Defined Variable [NI] Dev2/27 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10036 | R | Read Defined Variable [NI] Dev5/35 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10037 | I | Set the Running Direction Switch 30A1.S2 to "Neutral" position | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10038 | R | Read Defined Variable [NI] Dev2/26 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10039 | I | Forward Train lines Dev2/26 = coupler pin 032 | OK | | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | | |
|-------|---|---|----|---|--------------------------|-----|--|
| | | Dev2/27 = coupler pin 111 Dev5/35 = END2 90XP15 pin 25 | | | | | |
| 10040 | R | Read Defined Variable [NI] Dev2/27 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 | |
| 10041 | R | Read Defined Variable [NI] Dev5/35 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 | |
| 10042 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dsnozeror1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 | |
| 10043 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dsreverser1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 | |
| 10044 | I | Driving Mode | OK | | Anthonia Mabowa - 494131 | TC2 | |
| 10045 | A | Turn the Driving Mode Switch 30S1 to "Speed" position | OK | | Anthonia Mabowa - 494131 | TC2 | |
| 10046 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit1r1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 | |
| 10047 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit1r2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 | |
| 10048 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit2r1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 | |
| 10049 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit2r2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 | |
| 10050 | A | Turn the Driving Mode Switch 30S1 to "Effort" position | OK | | Anthonia Mabowa - 494131 | TC2 | |
| 10051 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit1r1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 | |
| 10052 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit3r1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 | |
| 10053 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit2r1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 | |
| 10054 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit2r2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 | |
| 10055 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit4r1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 | |
| 10056 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit4r2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 | |
| 10057 | A | Turn the Driving Mode Switch 30S1 to "Depot" position | OK | | Anthonia Mabowa - 494131 | TC2 | |

| | | | | | | |
|-------|---|--|----|---|-----------------------------|-----|
| 10058 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit1r1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10059 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit1r2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10060 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit2r1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10061 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit3r1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10062 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit4r1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10063 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit4r2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10064 | A | Turn the Driving Mode Switch 30S1 to "Couple/Wash" position | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10065 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit1r1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10066 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit2r1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10067 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit3r1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10068 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit3r2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10069 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit4r1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10070 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2dmodebit4r2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10071 | I | Reduced Power | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10072 | A | Press and hold the Reduced Power Pushbutton 30S2 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10073 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2reducedpowerr1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10074 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2reducedpowerr2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10075 | A | Release the Reduced Power Pushbutton 30S2 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10076 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2reducedpowerr1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | |
|-------|---|--|----|------|-----------------------------|-----|
| 10077 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2reducedpowerr2 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10078 | A | Force [TT] (MPU1)lo_drc_tc2reducedlampr1 = 1.0 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10079 | R | Check that the Reduced Power Pushbutton lamp is ON | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10080 | A | Release [TT] (MPU1)lo_drc_tc2reducedlampr1 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10081 | R | Check that the Reduced Power Pushbutton lamp is OFF | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10082 | A | Force [TT] (MPU1)lo_drc_tc2reducedlampr2 = 1.0 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10083 | R | Check that the Reduced Power Pushbutton lamp is ON | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10084 | A | Release [TT] (MPU1)lo_drc_tc2reducedlampr2 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10085 | R | Check that the Reduced Power Pushbutton lamp is OFF | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10086 | I | Master Controller Traction / No Brake | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10087 | I | The Master Controller should be in "OFF" position | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10088 | R | Read Min/Max [TT] (MPU1)ai_drc_tc2mcpositionch1 : 5479<= x <= 6369 | OK | 5920 | Anthonia Mabowa - 494131 | TC2 |
| 10089 | R | Read Min/Max [TT] (MPU1)ai_drc_tc2mcpositionch2 : 5479<= x <= 6369 | OK | 5968 | Anthonia Mabowa - 494131 | TC2 |
| 10090 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mncnoastr1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10091 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mncnoastr2 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10092 | I | No Brake Train lines Dev2/32 = coupler pin 039 Dev2/8 = coupler pin 139 Dev5/82 = 90XP15 pin 32 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10093 | R | Read Defined Variable [NI] Dev2/32 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10094 | R | Read Defined Variable [NI] Dev2/8 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | |
|-------|---|---|----|-------|----------------------------|-----|
| 10095 | R | Read Defined Variable [NI] Dev5/82 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10096 | R | Read Defined Variable [TT] (MPU1)BCU2_BcuTINoBr = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10097 | I | Ensure that the blue mushroom is released | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10098 | A | Turn Emergency Braking Loop Override Switch 44S2 to BYPASS | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10099 | I | Emergency Brake Train Line Dev 4/61 = 90XP15 pin 67 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10100 | A | Force [NI] Dev4/61 = 1.0 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10101 | R | Read Defined Variable [NI] Dev2/84 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10102 | R | Read Defined Variable [NI] Dev2/85 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10103 | A | Turn the Traction Interlock Override Switch 31S1 to "Override" position | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10104 | R | Check that the indicator lamp 31H1 is ON | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10105 | I | Emergency Brake Train Loop Dev 4/61 = 90XP15 pin 67 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10106 | A | Force [NI] Dev4/61 = 0.0 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10107 | R | Read Defined Variable [NI] Dev2/84 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10108 | R | Read Defined Variable [NI] Dev2/85 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10109 | A | Turn the Emergency Braking Loop Override Switch 44S2 to NORMAL | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10110 | A | Check that the indicator lamp 31H1 is OFF | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10111 | A | Place the Master Controller in "100% Traction" position | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10112 | R | Read Min/Max [TT] (MPU1)ai_drc_tc2mcpositionch1 : 29183<= x <= 31102 | OK | 30816 | Anthonia Mabowa - 494131 | TC2 |
| 10113 | R | Read Min/Max [TT] (MPU1)ai_drc_tc2mcpositionch2 : 29183<= x <= 31102 | OK | 30880 | Anthonia Mabowa - 494131 | TC2 |
| 10114 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mctrack1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | |
|-------|---|--|----|-------|-------------------------------|-----|
| 10115 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mctractonr2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10116 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcnoastr1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10117 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcnoastr2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10118 | I | No Brake Train line Dev2/32 = coupler pin 039 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10119 | R | Read Defined Variable [NI] Dev2/32 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10120 | R | Read Defined Variable [TT] (MPU1)BCU2_BcuTINoBr = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10121 | R | Read Defined Variable [TT] (MPU1)BCU2_BcuTITract = 1.0 | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10122 | I | Traction Train lines Dev2/30 = coupler pin 026 Dev2/31 = coupler pin 126 Dev5/41 = END2 90XP15 pin 31 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10123 | R | Read Defined Variable [NI] Dev2/30 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10124 | R | Read Defined Variable [NI] Dev2/31 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10125 | R | Read Defined Variable [NI] Dev5/81 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10126 | A | Place the Master Controller in "100% Service Brake" position | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10127 | R | Read Min/Max [TT] (MPU1)ai_drc_tc2mcpositionch1 : 29183<= x <= 31102 | OK | 30816 | Anthonia Mabowa - 494131 | TC2 |
| 10128 | R | Read Min/Max [TT] (MPU1)ai_drc_tc2mcpositionch2 : 29183<= x <= 31102 | OK | 30880 | Anthonia Mabowa - 494131 | TC2 |
| 10129 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcbraker1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10130 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcbraker2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10131 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mctractonr1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10132 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mctractonr2 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | |
|-------|---|--|----|-------|-----------------------------|-----|
| 10133 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcnoastr1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10134 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcemergencybraker1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10135 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcemergencybraker2 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10136 | I | No Brake Train lines Dev2/32 = coupler pin 039 Dev2/8 = coupler pin 139 Dev5/82 = 90XP15 pin 32 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10137 | R | Read Defined Variable [NI] Dev2/32 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10138 | R | Read Defined Variable [NI] Dev2/8 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10139 | R | Read Defined Variable [NI] Dev5/82 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10140 | I | Traction Train lines Dev2/30 = coupler pin 026 Dev2/31 = coupler pin 126 Dev5/81 = END2 90XP15 pin 31 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10141 | R | Read Defined Variable [NI] Dev2/30 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10142 | R | Read Defined Variable [NI] Dev2/31 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10143 | R | Read Defined Variable [NI] Dev5/81 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10144 | R | Read Defined Variable [TT] (MPU1)BCU2_BcuTINoBr = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10145 | R | Read Defined Variable [TT] (MPU1)BCU2_BcuTITract = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10146 | A | Place the Master Controller in "Emergency Brake" position | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10147 | R | Read Min/Max [TT] (MPU1)ai_drc_tc2mcpositionch1 : 29183<= x <= 31102 | OK | 30816 | Anthonia Mabowa - 494131 | TC2 |
| 10148 | R | Read Min/Max [TT] (MPU1)ai_drc_tc2mcpositionch2 : 29183<= x <= 31102 | OK | 30864 | Anthonia Mabowa - 494131 | TC2 |
| 10149 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcbraker1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10150 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcbraker2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | |
|-------|---|--|----|------|-----------------------------|-----|
| 10151 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcnoastr1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10152 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcemergencybraker1 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10153 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcemergencybraker2 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10154 | A | Place the Master Controller in "OFF" position | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10155 | R | Read Min/Max [TT] (MPU1)ai_drc_tc2mcpositionch1 : 5479<= x <= 6369 | OK | 5920 | Anthonia Mabowa - 494131 | TC2 |
| 10156 | R | Read Min/Max [TT] (MPU1)ai_drc_tc2mcpositionch2 : 5479<= x <= 6369 | OK | 5968 | Anthonia Mabowa - 494131 | TC2 |
| 10157 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcnoastr1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10158 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcbraker1 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10159 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2mcbraker2 = 0.0 | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10160 | I | Traction Interlock | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10161 | I | Traction Interlock Override | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10162 | I | Traction Interlock Train lines Dev2/34 = coupler pin 006 Dev2/35 = coupler pin 106 Dev5/83 = END2 90XP15 pin 41 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10163 | R | Read Defined Variable [NI] Dev2/34 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10164 | R | Read Defined Variable [NI] Dev2/35 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10165 | R | Read Defined Variable [NI] Dev5/83 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10166 | I | Traction Interlock Bypass Train Line Dev5/4 = END2 90XP14 pin 6 | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10167 | R | Read Defined Variable [NI] Dev5/4 = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10168 | R | Read Defined Variable [TT] (BCU2)LI_NOT_INHIB = 1.0 | OK | 1 | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|---|-----------------------------|-----|
| 10169 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2tractintoverrider1 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10170 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2tractintoverrider2 = 1.0 | | OK | 1 | Anthonia Mabowa - 494131 | TC2 |
| 10171 | R | Check that the Indicator Lamp 31H2 is ON |  | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10172 | A | Turn the Traction Interlock Override Switch 31S1 to "Normal" position | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10173 | I | Traction Interlock Train lines Dev2/34 = coupler pin 006 Dev2/35 = coupler pin 106 Dev5/83 = END2 90XP15 pin 41 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10174 | R | Read Defined Variable [NI] Dev2/34 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10175 | R | Read Defined Variable [NI] Dev2/35 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10176 | R | Read Defined Variable [NI] Dev5/83 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10177 | I | Traction Interlock Bypass Train Line Dev5/4 = END2 90XP14 pin 6 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10178 | R | Read Defined Variable [NI] Dev5/4 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10179 | R | Read Defined Variable [TT] (BCU2)LI_NOT_INHIB = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10180 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2tractintoverrider1 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10181 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2tractintoverrider2 = 0.0 | | OK | 0 | Anthonia Mabowa - 494131 | TC2 |
| 10182 | R | Check that the Indicator Lamp 31H2 is OFF |  | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10183 | I | Traction Interlock Relay | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10184 | A | Open Circuit Breaker "30Q1" | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10185 | A | Open Circuit Breaker "30Q2" | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10186 | I | Set the Running Direction Switch 30A1.S2 to "Forward" position | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10187 | I | Safety Doors Loop Train Line Dev4/89 = END2 90XP15 pin 96 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10188 | A | Force [NI] Dev4/89 = 1.0 | | OK | | Anthonia Mabowa - 494131 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|---|-------------------------------|-----|
| 10189 | A | Force [TT] (MPU1)lo_drc_tc2tractionloopr1 = 1.0 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10190 | I | Emergency Brake Loop Train Line Dev4/5 = END2 90XP14 pin 9 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10191 | A | Force [NI] Dev4/5 = 1.0 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10192 | A | Force [TT] (MPU1)lo_ubk_tc2emergbraker1 = 1.0 | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10193 | A | Turn the Dead Man Override Switch 60S1 to "Override" position | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10194 | A | Turn the ERTMS Isolation switch 62S1 to "Isolation" position | | OK | | Anthonia Mabowa - 494131 | TC2 |
| 10195 | I | Traction Interlock Train lines Dev5/83 = END2 90XP15 pin 41 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10196 | R | Read Defined Variable [NI] Dev5/83 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10197 | R | Read Defined Variable [TT] (MPU1)li_ubk_tc2emergrelay1 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10198 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2tractionauthorr1 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10199 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2tractionauthorr2 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10200 | R | Check that the Indicator Lamp 31H1 is ON |  | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10201 | A | Press and Activate the Mushroom switch 44S1 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10202 | R | Check that the Indicator Lamp 31H1 is OFF | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10203 | A | Release the Mushroom switch 44S1 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10204 | R | Check that the Indicator Lamp 31H1 is ON |  | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10205 | A | Place the Master Controller in "100% Traction" position | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10206 | I | Traction Train lines Dev5/81 = END2 90XP15 pin 31 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10207 | R | Read Defined Variable [NI] Dev5/81 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10208 | A | Place the Master Controller in "Neutral" position | | OK | | Siphesihle Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|---|---|----|---|----------------------------|-----|
| 10209 | A | Close Circuit Breaker "30Q1" | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10210 | A | Close Circuit Breaker "30Q2" | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10211 | I | Set the Running Direction Switch 30A1.S2 to "Neutral" position | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10212 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2tractionauthorr1 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10213 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2tractionauthorr2 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10214 | I | Traction Interlock Train lines Dev5/83 = END2 90XP15 pin 41 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10215 | R | Read Defined Variable [NI] Dev5/83 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10216 | R | Check Indicator Lamp 31H1 is OFF |  | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10217 | A | Release [TT] (MPU1)lo_drc_tc2tractionloopr1 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10218 | A | Force [TT] (MPU1)lo_drc_tc2tractionloopr2 = 1.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10219 | I | Set the Running Direction Switch 30A1.S2 to "Reverse" position | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10220 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2tractionauthorr1 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |
| 10221 | R | Check Indicator Lamp 31H1 is ON |  | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10222 | I | Traction Authorization at V>5km/h | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10223 | I | Safety Doors Loop Train Line Dev4/89 = END2 90XP15 pin 96 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10224 | A | Force [NI] Dev4/89 = 0.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10225 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2tractionauthorr1 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10226 | I | V>5km/h Train Line Dev4/38 = END2 90XP15 pin 28 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10227 | A | Force [NI] Dev4/38 = 1.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10228 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2tractionauthorr1 = 0.0 | | OK | 0 | Siphesihle Mchunu - 491465 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|-------------------------------|-----|
| 10229 | I | PEA Loop Train Line Dev4/62 = END2 90XP15 pin 95 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10230 | A | Force [NI] Dev4/62 = 1.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10231 | R | Read Defined Variable [TT] (MPU1)li_drc_tc2tractionauthorr1 = 1.0 | | OK | 1 | Siphesihle Mchunu - 491465 | TC2 |
| 10232 | I | PEA Loop Train Line Dev4/62 = END2 90XP15 pin 95 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10233 | A | Force [NI] Dev4/62 = 0.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10234 | I | V>5km/h Train Line Dev4/38 = END2 90XP15 pin 28 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10235 | A | Force [NI] Dev4/38 = 0.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10236 | I | Emergency Brake Loop Train Line Dev4/5 = END2 90XP14 pin 9 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10237 | A | Force [NI] Dev4/5 = 0.0 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10238 | A | Release [TT] (MPU1)lo_ubk_tc2emergbraker1 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10239 | A | Release [TT] (MPU1)lo_drc_tc2tractionloopr2 | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10240 | I | Set the Running Direction Switch 30A1.S2 to "Normal" position | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10241 | A | Turn the Dead Man Override Switch 60S1 to "Normal" position | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10242 | A | Turn the ERTMS Isolation switch 62S1 to "Normal" position | | OK | | Siphesihle Mchunu - 491465 | TC2 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 18 – Train-Ground Communication

18.1 Instructions list

18.1.1 062_ETC-ERTMS

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|---------------------------------|---------|
| 10001 | I | ERTMS (SPP=062) | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10002 | A | Ensure Circuit Breaker 62Q1 is OPEN | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10003 | I | DMI Power Supply | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10004 | A | Use the following procedure to perform Electrical check on the DMI power supply  | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10005 | A | Close Circuit Breaker 62Q1 | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10006 | R | The ERTMS Display Unit (MMI) is powered ON | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10007 | A | Place the ERTMS Isolation Switch 62S1 in Isolation position | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10008 | R | The ERTMS Display Unit (MMI) is powered OFF | | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10009 | I | DMI Software Upload | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10010 | A | Use the following procedure to upload the DMI software  | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10011 | I | Emergency Brake By ERTMS | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10012 | I | Emergency Brake ERTMS Train lines Dev4/88 =END2 Emergency Brake ERTMS 1 | | OK | | Carol Gumede - 425280 | TC2 |
| 10013 | A | Force [NI] Dev4/88 = 1.0 | | OK | | Carol Gumede - 425280 | TC2 |
| 10014 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk1r1 = 0.0 | | OK | 0 | Carol Gumede - 425280 | TC2 |
| 10015 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk1r2 = 0.0 | | OK | 0 | Carol Gumede - 425280 | TC2 |
| 10016 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk2r1 = 1.0 | | OK | 1 | Carol Gumede - 425280 | TC2 |
| 10017 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk2r2 = 1.0 | | OK | 1 | Carol Gumede - 425280 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|---|-------------------------|-----|
| 10018 | I | Emergency Brake ERTMS Train lines Dev4/80 =END2 Emergency Brake ERTMS 2 | | OK | | Carol Gumedede - 425280 | TC2 |
| 10019 | A | Force [NI] Dev4/80 = 1.0 | | OK | | Carol Gumedede - 425280 | TC2 |
| 10020 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk1r1 = 0.0 | | OK | 0 | Carol Gumedede - 425280 | TC2 |
| 10021 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk1r2 = 0.0 | | OK | 0 | Carol Gumedede - 425280 | TC2 |
| 10022 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk2r1 = 0.0 | | OK | 0 | Carol Gumedede - 425280 | TC2 |
| 10023 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk2r2 = 0.0 | | OK | 0 | Carol Gumedede - 425280 | TC2 |
| 10024 | A | Force [NI] Dev4/88 = 0.0 | | OK | | Carol Gumedede - 425280 | TC2 |
| 10025 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk1r1 = 1.0 | | OK | 1 | Carol Gumedede - 425280 | TC2 |
| 10026 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk1r2 = 1.0 | | OK | 1 | Carol Gumedede - 425280 | TC2 |
| 10027 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk2r1 = 0.0 | | OK | 0 | Carol Gumedede - 425280 | TC2 |
| 10028 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk2r2 = 0.0 | | OK | 0 | Carol Gumedede - 425280 | TC2 |
| 10029 | A | Force [NI] Dev4/80 = 0.0 | | OK | | Carol Gumedede - 425280 | TC2 |
| 10030 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk1r1 = 1.0 | | OK | 1 | Carol Gumedede - 425280 | TC2 |
| 10031 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk1r2 = 1.0 | | OK | 1 | Carol Gumedede - 425280 | TC2 |
| 10032 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk2r1 = 1.0 | | OK | 1 | Carol Gumedede - 425280 | TC2 |
| 10033 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsebk2r2 = 1.0 | | OK | 1 | Carol Gumedede - 425280 | TC2 |
| 10034 | I | ERTMS Bypass/Reset | | OK | | Carol Gumedede - 425280 | TC2 |
| 10035 | I | ERTMS Bypass Train Lines Dev2/5 = coupler pin 036 Dev2/6 = coupler pin 136 Dev5/8 = END2 train line | | OK | | Carol Gumedede - 425280 | TC2 |
| 10036 | R | Read Defined Variable [NI] Dev2/5 = 1.0 | | OK | 1 | Carol Gumedede - 425280 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|---|-------------------------|-----|
| 10037 | R | Read Defined Variable [NI] Dev2/6 = 1.0 | | OK | 1 | Carol Gumede - 425280 | TC2 |
| 10038 | R | Read Defined Variable [NI] Dev5/88 = 1.00 | | OK | 1 | Ntobeko Ndlovu - 421595 | TC2 |
| 10039 | A | Turn cab key 30A1.S1 to non-active cab position | | OK | | Carol Gumede - 425280 | TC2 |
| 10040 | R | Read Defined Variable [NI] Dev2/5 = 0.0 | | OK | 0 | Carol Gumede - 425280 | TC2 |
| 10041 | R | Read Defined Variable [NI] Dev2/6 = 0.0 | | OK | 0 | Carol Gumede - 425280 | TC2 |
| 10042 | R | Read Defined Variable [NI] Dev5/88 = 0.00 | | OK | 0 | Carol Gumede - 425280 | TC2 |
| 10043 | A | Turn cab key 30A1.S1 to active cab position | | OK | | Carol Gumede - 425280 | TC2 |
| 10044 | A | Place the ERTMS Isolation Switch 62S1 in Normal position | | OK | | Carol Gumede - 425280 | TC2 |
| 10045 | R | Read Defined Variable [NI] Dev2/5 = 0.0 | | OK | 0 | Carol Gumede - 425280 | TC2 |
| 10046 | R | Read Defined Variable [NI] Dev5/88 = 0.00 | | OK | 0 | Carol Gumede - 425280 | TC2 |
| 10047 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsbypassr1 = 0.0 | | OK | 0 | Carol Gumede - 425280 | TC2 |
| 10048 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsbypassr2 = 0.0 | | OK | 0 | Carol Gumede - 425280 | TC2 |
| 10049 | R | The indicator Lamp 62H1 is OFF |  | OK | | Carol Gumede - 425280 | TC2 |
| 10050 | A | Place the ERTMS Isolation Switch 62S1 in Isolation position | | OK | | Carol Gumede - 425280 | TC2 |
| 10051 | R | Read Defined Variable [NI] Dev2/5 = 1.0 | | OK | 1 | Carol Gumede - 425280 | TC2 |
| 10052 | R | Read Defined Variable [NI] Dev5/88 = 1.00 | | OK | 1 | Ntobeko Ndlovu - 421595 | TC2 |
| 10053 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsbypassr1 = 1.0 | | OK | 1 | Carol Gumede - 425280 | TC2 |
| 10054 | R | Read Defined Variable [TT] (MPU1)li_ets_tc2ertmsbypassr2 = 1.0 | | OK | 1 | Carol Gumede - 425280 | TC2 |
| 10055 | R | The indicator Lamp 62H1 is ON |  | OK | | Carol Gumede - 425280 | TC2 |
| 10056 | A | Place the ERTMS Isolation Switch 62S1 in Normal position | | OK | | Carol Gumede - 425280 | TC2 |
| 10057 | I | Eurobalise Antenna Cable | | OK | | Carol Gumede - 425280 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|--|-----------------------|-----|
| 10058 | A | Check continuity between [Inter-car (LOCAL: +END2; Connector -90XR10) and Eurobalise Antenna (LOCAL: +UCA; connector -62XP3_X1] according to the image |  | OK | | Sinazo Mkhwa - 529940 | TC2 |
| 10059 | R | Eurobalise Antenna cable is correctly configured | | OK | | Sinazo Mkhwa - 529940 | TC2 |

18.1.2 063_065_COM-Train-Ground Communication

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|---------------------------------|---------|
| 10001 | I | Train-Ground Communication (SPP=063; 065) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10002 | A | Turn Driver Key 30A1.S1 to Active Cab position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10003 | I | UHF Radio | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10004 | I | Using the tool list on the side of your screen, note the serial number of the antenna cable tester used in this procedure | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10005 | I | Tester Calibration | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10006 | I | PERFORM THIS CALIBRATION BEFORE TESTING EACH CABLE | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10007 | A | Select "preset", then Set the test frequency by selecting "FREQ/DIST" then setting the start and stop frequency, select "calibrate", then "Full 1-port" then Calibrate the Antenna cable tester using the 0.5m extension cable and the T-calibration unit. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10008 | I | Antenna Cable | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10009 | A | Ensure the frequency range is 450MHz - 470MHz; Connect the UHF antenna cable to the measuring cable and note the resulting waveform | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10010 | A | Save the waveform result with the following name: TS#(#-Train number)_TC2_UHF | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10011 | R | The maximum peak of the waveform is = Result Max : x <= 1.5 () | | OK | 1.26 | Siphesihle Mchunu - 491465 | TC2 |
| 10012 | A | Normalize the UHF antenna cable | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10013 | I | Power Supply | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10014 | A | Close Circuit Breaker 63Q2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10015 | R | Check that the UHF Radio is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|--|------------------------------------|-----|
| 10016 | R | Check that the UHF hand held is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10017 | A | press the volume buttons '+' and '-' on the top of the radio, and endure that the sound level increases and decreases accordingly | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10018 | A | Open Circuit Breaker 63Q2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10019 | R | Check that the UHF Radio is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10020 | A | Close Circuit Breaker 63Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10021 | A | Turn the UHF Radio Emergency Supply switch 63S1 to the "Emergency" position, and release it | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10022 | R | Check that the UHF Radio is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10023 | I | After 10 minutes, the UHF Radio should go OFF. Proceed to the next set of steps and validate the next line after 10 minutes. When the Radio goes off, Close 63Q2 to switch on the radio, then continue with the test | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10024 | R | After 10 minutes the UHF Radio turns OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10025 | I | GSMR Radio | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10026 | I | Power Supply GSM_RADIO | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10027 | A | Close Circuit Breaker 65Q2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10028 | R | Check that the GSM Radio is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10029 | A | press the volume buttons '+' and '-' on top of the radio handheld, and endure that the sound level increases and decreases accordingly | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10030 | A | Open Circuit Breaker 65Q2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10031 | R | Check that the GSM Radio is OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10032 | A | Close Circuit Breaker 65Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10033 | A | Turn the GSM Radio Emergency Supply switch 65S1 to the "Emergency" position, and release it | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10034 | R | Check that the GSM Radio is ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|------|---------------------------------|-----|
| 10035 | I | After 10 minutes, the GSM Radio should go OFF. Proceed to the next set of steps and validate the next line after 10 minutes. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10036 | R | After 10 minutes the GSM Radio turns OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10037 | I | Antenna Cable | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10038 | A | Set the tester frequency range to 876MHz - 960MHz then Recalibrate the Antenna cable tester | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10039 | A | Connect the GSMR antenna cable to the measuring cable and note the resulting waveform | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10040 | R | The maximum peak of the waveform is = Result Max : $x \leq 2 ()$ | | OK | 1.69 | Siphesihle Mchunu - 491465 | TC2 |
| 10041 | A | Save the waveform result with the following name: TS#(#-Train number)_TC2_ GSMR | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10042 | A | Normalize the GSMR antenna cable | | OK | | Siphesihle Mchunu - 491465 | TC2 |
| 10043 | I | HMI Power On | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10044 | I | Proceed with the following steps after the Radio has turned OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10045 | A | Close Circuit Breaker 65Q2 - allow time for the Radio to turn ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10046 | A | Turn Driver Key 30A1.S1 to Non-Active Cab position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10047 | A | Reset (Off then On) Circuit Breaker 20Q2 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10048 | R | The GSMR HMI Screen turns OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10049 | A | Turn the GSM Radio Emergency Supply switch 65S1 to the "Emergency" position, and release it | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10050 | R | The GSMR HMI Screen turns ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10051 | A | Open Circuit Breaker 65Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10052 | R | The GSMR HMI Screen turns OFF | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10053 | A | Turn Driver Key 30A1.S1 to Active Cab position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |

| | | | | | | | |
|-------|---|--|---|----|--|------------------------------------|-----|
| 10054 | R | The GSMR turns ON | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10055 | A | Close Circuit Breaker 65Q1 | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10056 | I | Software Installation | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10057 | A | Follow the below procedure to install software onto the GSMR |  | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10058 | A | Ensure that Deadman is not overridden, set the direction switch to Forward position | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10059 | R | After Deadman trips, GSMR HMI reports DSD Alert! and the GSMR buzzer can be heard | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10060 | I | Handset and Loudspeaker Volume | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10061 | A | Pick up the GSM-R handset. On the GSM-R, press the "11" key | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10062 | R | On the GSM-R MMI, volume symbol flashes above the "11" key. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10063 | A | Adjust the volume using the arrow upward (louder) or arrow downward (quieter) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10064 | R | The sound change is audible (in the handset and visible on MMI) immediately | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10065 | A | On the GSM-R, press the "11" key. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10066 | R | On the GSM-R MMI, volume symbol is no longer flashing above the "11" key. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10067 | A | Hang up the GSM-R handset. On GSM-R M, Press the "11" key. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10068 | R | On the GSM-R MMI, volume symbol flashes above the "11" key. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10069 | A | Adjust the volume using the arrow upward (louder) or arrow downward (quieter) | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10070 | R | The sound change is audible (in the loudspeaker located in the ceiling and visible on MMI) immediately | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
| 10071 | A | On the GSM-R, press the "11" key. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |



| | | | | | | | |
|-------|---|---|--|----|--|------------------------------------|-----|
| 10072 | R | On the GSM-R M, volume symbol is no longer flashing above the "11" key. | | OK | | Goitsemodimo Kgatitswe - 526511 | TC2 |
|-------|---|---|--|----|--|------------------------------------|-----|



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 19 – Vehicle Normalization

19.1 Instructions list

19.1.1 NORM-Vehicle Normalization

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|--------------------------|---------|
| 10001 | I | Initial Conditions | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10002 | I | This inspection must be performed by the EPU/Acting EPU Manager on shift | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10003 | I | The VFT procedures are all completed | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10004 | I | Vehicle Normalization Check | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10005 | R | On LV1 all Circuit Breakers are installed and secured | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10006 | R | On LV1 all Switches and Buttons are installed properly | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10007 | R | On LV1 all Relays and Timers are installed and secured | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10008 | R | On LV1 all Dataplugs are installed, tightened and earth braids are fastened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10009 | R | On LV1 BRIOMs are properly installed | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10010 | R | On LV1 all UMC Rack cards are installed properly | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10011 | R | On LV1 all Connectors are tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10012 | R | On LV1 there are no missing components, device, wiring or connectors. | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10013 | R | On LV2 the MCE is installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10014 | R | On LV2 the GSMR-Radio is installed and properly tightened and its connectors are tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10015 | R | On LV2 the UHF-Radio is installed and properly tightened and its connectors are tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10016 | R | On LV2 OTDR is installed and properly tightened, and its connectors are tightened. | | OK | | Mlungisi Madela - 529927 | TC2 |

| | | | | | | | |
|-------|---|---|---|----|--|--------------------------|-----|
| 10017 | A | On LV2 CPM is installed and properly tightened, and its connectors are tightened. | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10018 | R | On LV2 all Circuit Breakers are installed and secured | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10019 | R | On LV2 all Connectors are tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10020 | R | On LV2 there are no missing components, device, wiring or connectors. | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10021 | A | On the Driver's Desk, all Switches and Buttons are installed properly. Refer to the image |  | OK | | Mlungisi Madela - 529927 | TC2 |
| 10022 | R | On the Driver's Desk, DDU is installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10023 | R | On the Driver's Desk, ERTMS HMI is installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10024 | R | On the Driver's Desk, GSMR HMI and Handset are installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10025 | R | On the Driver's Desk, Speedometer is installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10026 | R | On the Driver's Desk, Pressure Gauge is installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10027 | R | On the Driver's Desk, Alarm Module is installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10028 | R | On the Driver's Desk, Voltage/Traction Indicator is installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10029 | R | On the Driver's Desk, Master Controller is installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10030 | R | On the UDM, all connectors are tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10031 | R | On the UDR, Wiper Controller is properly installed | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10032 | R | On the UDL, BRIOMs are properly installed | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10033 | R | CPM is properly installed and secured | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10034 | R | Driver Foot Heater is properly installed | | OK | | Mlungisi Madela - 529927 | TC2 |

| | | | | | | | |
|-------|---|---|--|----|--|--------------------------|-----|
| 10035 | R | On the Cab Ceiling, Lights are all properly installed | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10036 | R | On the Cab Ceiling, Speakers are all properly installed | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10037 | R | On the Cab Ceiling, Fire Detector is properly installed and secured | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10038 | R | On the Cab Ceiling, Frontal Camera is properly installed | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10039 | R | All DCUs are properly installed and secured | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10040 | R | All Internal Displays are properly installed and secured | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10041 | R | All Light Covers are properly installed | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10042 | R | All Saloon Cameras are properly installed | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10043 | R | All PEAs and PEIs are properly installed | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10044 | R | On LV7 all Dataplugs are installed, tightened and earth braids are fastened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10045 | R | On HC Cubicle the Controller is installed and properly tightened and its connectors are tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10046 | R | On the LVB, all Relays and Timers are installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10047 | R | On the LVB, all Circuit Breakers are installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10048 | R | On the Underframe, CVS Agate is installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10049 | R | On the Underframe, Speed Sensors are installed and properly tightened | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10050 | R | On the Underframe, Battery Box cables are properly connected | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10051 | R | ALL underframe covers are normalised | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10052 | R | On END1 the Octopus cables are disconnected from the coupler and properly stored. | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10053 | R | On END2 the Octopus cables are disconnected from the car and properly | | OK | | Mlungisi Madela - 529927 | TC2 |

| | | | | | | | |
|-------|---|--|--|----|--|--------------------------|-----|
| | | stored. | | | | | |
| 10054 | R | The Test Bench is switched OFF and Octopus is disconnected and properly stored | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10055 | R | ALL P.Os of this car are closed | | OK | | Mlungisi Madela - 529927 | TC2 |
| 10056 | I | End Of Test | | OK | | Mlungisi Madela - 529927 | TC2 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

Section 20 – Report summaries

20.1 Results status

| Test Instruction Sheet | Compliant | Incomplete | Non-compliant |
|---|-----------|------------|---------------|
| Vehicle Normalization | X | | |
| Train-Ground Communication | X | | |
| TCMS Network | X | | |
| Service Brake | X | | |
| Rescue Mode and Emergency Disconnection | X | | |
| Passenger Doors | X | | |
| PACIS System | X | | |
| Internal Lighting | X | | |
| HVAC Air Conditioning | X | | |
| Holding and Parking Brake | X | | |
| Fire Protection | X | | |
| External Signalling | X | | |
| Energy Distribution | X | | |
| Emergency Brake | X | | |
| Driving Command | X | | |
| Driver Desk Illumination | X | | |
| Dead Man | X | | |
| Cabin Control | X | | |

20.2 Tools used

| Function | Tool name | Tool number | Next Calibration date |
|----------|-------------|--------------|-----------------------|
| 015_NRG | NPhasemètre | Phasemeter | 8/25/2024 |
| 040_SBK | Manometro | Manometer | 10/29/2024 |
| 045_PBK | Manometro | Manometer | 10/29/2024 |
| 057_HVA | NAnémomètre | Anemometer 1 | 8/25/2024 |



Serial Tests Report
TS240 – TC2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000007036
Version: A0

Emission date
19/08/2024

| | | | |
|-----------|------------|--------------|------------|
| 067_FSD | Multimetro | Multimeter 4 | 8/23/2024 |
| 070_SIG_2 | Manometro | Manometer | 10/29/2024 |

| Vehicle | Equipment | Expected version | Version loaded |
|---------|-----------|------------------|----------------|
| TC2 | | | |