

PROJECT	CUSTOMER	VEHICLE
Xtrapolis-PRASA	PRASA	306 – M1 – VPT

RTR Vehicle Pre-Testing TS306 M1 Report  
 GIB0000008797



	CREATED	VERIFIED	APPROVED	DISTRIBUTION
<b>Name</b>	Tshegofatso SETSHOGWE	Lindani NGUBANE	Kgomotso NKOANA	Confidentiality Category <i>Restricted</i> <i>Project</i> <i>Normal</i> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/>
<b>Date</b>	23/10/2025	23/10/2025	23/10/2025	Control Category <i>Controlled</i> <i>Not Controlled</i> <input checked="" type="checkbox"/> <input type="checkbox"/>
<b>Signature</b>				Language <b>EN</b>

This report has been automatically generated from TES version 1

### Table of modifications

Rev	Date	Modifications Content	Writer
A0	23/10/2025	Creation	Tshegofatso SETSHOGWE

### Internal validations

	Name	Function	Date	Signature
<b>Creator</b>	Tshegofatso SETSHOGWE	EPU Manager	23/10/2025	X  Tshegofatso SETSHOGWE EPU Manager
<b>Verifier</b>	Lindani NGUBANE	Serial Test Manager	23/10/2025	X  Lindani NGUBANE Serial Test Manager
<b>Approver</b>	Kgomotso NKOANA	Test Expert	23/10/2025	X  Kgomotso NKOANA Test Expert

### Execution Plan

<b>Start Date</b>	11/10/2025
<b>End Date</b>	01/10/2025

## Contents

---

### **Section 1 - Purpose / Objectives**

### **Section 2 – Protective Bonding and Return Current**

#### 2.1 Instructions list

##### 2.1.1 Protective Bonding and Return Current

### **Section 3 – Reflectometry**

#### 3.1 Instructions list

##### 3.1.1 Network Cabling Integrity

### **Section 4 – Config**

#### 4.1 Instructions list

##### 4.1.1 Vehicle Configuration

### **Section 5 – Traction Motors**

#### 5.1 Instructions list

##### 5.1.1 Traction Motors

### **Section 6 - Report summaries**

#### 6.1 Results status

#### 6.2 Tools used

## Section 1 – Purpose / Objectives

---

### 1. Protective Bonding

The objective of this procedure is to verify the return path of the current to the ground.

### 2. Reflectometry

The objective of this procedure is to verify the integrity of the ethernet cables.

### 3. Config

The objective of this procedure is to set up car ID for specific systems such as fire and to verify wiring to the speed sensors and OTDR.

### 4. Traction motors

The objective of this procedure is to verify the wiring configuration of the motors. This is to ensure that all the motors are wired the same and shall rotate in the same direction in operation



Serial Tests Report  
TS306 – M1 -VPT  
RTR Vehicle Pre-Testing Report

Document Reference  
GIB0000008797  
Version: A0

Emission date  
23/10/2025



Serial Tests Report  
TS306 – M1 -VPT  
RTR Vehicle Pre-Testing Report

Document Reference  
GIB0000008797  
Version: A0

Emission date  
23/10/2025

## Section 2 – Protective Bonding and Return Current

---

### 2.1 Instructions list

### 2.1.1 Protective Bonding and Return Current

I - Information      A - Action      R - Result      NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Return Circuit: Car Body to Ground		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10002	I	The purpose of this test is to confirm that the car body of each car in the train is connected to ground via the earthing brush which will ensure that current from the overhead wire is returned to the substation without damage to equipment or risk of electric shock		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10003	A	Use the Tool List to record the serial number of the Ohmmeter that will be used in this test		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10004	A	Ensure that the current setpoint is 50A and voltage <50V (applicable for all impedance measurement) on the ohmmeter device to be used for the test.		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10005	I	For all impedance measurements of the car body to ground the positive terminal shall be connected to the car body and the negative terminal to the rail		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10006	I	For all other impedance measurements the positive terminal shall be connected to the tested subject and the negative terminal to the car body shell		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10007	A	Visually identify and inspect that the earthing cables of the 1st and 2nd axle of the 1st and 2nd Bogie Frame are properly connected to the axle brushes		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10008	A	Disconnect from the axle box the earthing cable of the 1st and 2nd axle of the 1st and 2nd Bogie Frame of the M1 car		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10009	R	All the earthing cables of the M1 car are disconnected		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10010	A	Connect the earthing cable of the 1st axle in the 1st Bogie Frame		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10011	R	Only the earthing cable of the 1st axle of the 1st Bogie Frame is connected		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10012	A	Using an ohmmeter measure the impedance between the car body to rail		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10013	R	ImpedanceResult Max : $x \leq 0.05$ (Ohms)		OK	0.0047	Paseka Ditlhakanyane 491468 01.10.2025	M1

10014	A	Disconnect the earthing cable of the 1st axle of the 1st bogie frame		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10015	R	Earthing cable disconnected		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10016	A	Connect the earthing cable of the 2nd axle in the 1st Bogie Frame		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10017	R	Only the earthing cable of the 2nd axle of the 1st Bogie Frame is connected		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10018	A	Using an ohmmeter measure the impedance between the car body to rail		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10019	R	ImpedanceResult Max : $x \leq 0.05$ (Ohms)		OK	0.0051	Paseka Ditlhakanyane 491468 01.10.2025	M1
10020	R	Earthing cable disconnected		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10021	A	Disconnect the earthing cable of the 2nd axle of the 1st bogie frame		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10022	I	Earthing of Equipment on the Underframe		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10023	A	Connect the earthing cable of the 1st axle in the 2nd Bogie Frame		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10024	R	Only the earthing cable of the 1st axle of the 2nd Bogie Frame is connected		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10025	A	Using an ohmmeter measure the impedance between the car body to rail		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10026	R	ImpedanceResult Max : $x \leq 0.05$ (Ohms)		OK	0.0044	Paseka Ditlhakanyane 491468 01.10.2025	M1
10027	A	Disconnect the earthing cable of the 1st axle of the 2nd bogie frame		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10028	R	Earthing cable disconnected		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10029	A	Connect the earthing cable of the 2nd axle in the 2nd Bogie Frame		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10030	R	Only the earthing cable of the 1st axle of the 2nd Bogie Frame is connected		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10031	A	Using an ohmmeter measure the impedance between the car body to rail		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1

10032	R	ImpedanceResult Max : $x \leq 0.05$ (Ohms)	OK	0.0043	Paseka Ditlhakanyane 491468 01.10.2025	M1
10033	A	Reconnect all earthing cables of the 1st and 2nd axle of the 1st and 2nd Bogie Frame	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10034	R	All earthing cables connected on the 1st and 2nd Bogie Frame	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10035	A	Visually inspect that the earthing cable connecting the Traction Inverter Case to M1 car body is properly connected and related bolts are correctly torqued	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10036	R	Traction Inverter Case visually grounded and torque is correctly marked	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10037	A	Using an ohmmeter measure the impedance between the Traction Inverter Case and the car body	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10038	R	ImpedanceResult Max : $x \leq 0.05$ (Ohms)	OK	0.0047	Paseka Ditlhakanyane 491468 01.10.2025	M1
10039	A	Visually inspect that the earthing cable connecting the Line Inductor Case to M4 car body is properly connected and related bolts are correctly torqued	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10040	R	Line Inductor Case visually grounded and torque is correctly marked	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10041	A	Using an ohmmeter measure the impedance between the Line Inductor Case and the car body	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10042	R	ImpedanceResult Max : $x \leq 0.05$ (Ohms)	OK	0.0052	Paseka Ditlhakanyane 491468 01.10.2025	M1
10043	A	Visually inspect that the earthing cable connecting the Traction Motors of the 1st and 2nd axle of the 1st Bogie Frame to the car body is properly connected and related bolts are correctly torqued	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10044	R	Traction Motors visually grounded and torque is correctly marked	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10045	A	Using an ohmmeter measure the impedance between the Traction Motors of the 1st and 2nd axle of the 1st Bogie Frame and the car body	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10046	R	ImpedanceResult Max : $x \leq 0.05$ (Ohms)	OK	0.0046	Paseka Ditlhakanyane 491468 01.10.2025	M1
10047	A	Visually inspect that the earthing cable connecting the Traction Motors of the 1st and 2nd axle of the 2nd Bogie Frame to the car body is properly connected and related bolts are correctly torqued	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1

10048	R	Traction Motors visually grounded and torque is correctly marked		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10049	A	Using an ohmmeter measure the impedance between the Traction Motors of the 1st and 2nd axle of the 2nd Bogie Frame and the car body		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10050	R	ImpedanceResult Max : $x \leq 0.05$ (Ohms)		OK	0.0042	Paseka Ditlhakanyane 491468 01.10.2025	M1
10051	I	Earthing of Equipment on the Roof		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10052	A	Visually inspect that the earthing cable connecting the 1st Braking Resistor Box to M1 car body is properly connected and related bolts are correctly torqued		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10053	R	1st Braking Resistor Box visually grounded and torque is correctly marked		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10054	A	Using an ohmmeter measure the impedance between the 1st Braking Resistor Box and the car body		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10055	R	ImpedanceResult Max : $x \leq 0.05$ (Ohms)		OK	0.0043	Paseka Ditlhakanyane 491468 01.10.2025	M1
10056	A	Visually inspect that the earthing cable connecting the Saloon HVAC to M1 car body is properly connected and related bolts are correctly torqued		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10057	R	Saloon HVAC visually grounded and torque is correctly marked		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10058	A	Using an ohmmeter measure the impedance between the Saloon HVAC and the car body		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10059	R	ImpedanceResult Max : $x \leq 0.05$ (Ohms)		OK	0.0045	Paseka Ditlhakanyane 491468 01.10.2025	M1
10060	A	Visually inspect that the earthing cable connecting the 2nd Braking Resistor Box to M1 car body is properly connected and related bolts are correctly torqued		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10061	R	2nd Braking Resistor Box visually grounded and torque is correctly marked		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10062	A	Using an ohmmeter measure the impedance between the 2nd Braking Resistor Box and the car body		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10063	R	ImpedanceResult Max : $x \leq 0.05$ (Ohms)		OK	0.0044	Paseka Ditlhakanyane 491468 01.10.2025	M1



Serial Tests Report  
TS306 – M1 -VPT  
RTR Vehicle Pre-Testing Report

Document Reference  
GIB0000008797  
Version: A0

Emission date  
23/10/2025

## Section 3 – Reflectometry

---

### 3.1 Instructions list

### 3.1.1 Network Cabling Integrity

I - Information      A - Action      R - Result      NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Network Cabling Integrity Test		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10002	I	It is necessary to check the network cables to ensure that they have been installed correctly to improve the overall operation of the system.		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10003	I	The Cable Analyzer Module DSX-5000 will be used to validate cabling		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10004	I	First time user should register as a new Operator on the DSX-5000. Check on the manual on how to register as a new Operator. <a href="#">[8-0-27-308046_DSX 5000 User Manual.pdf]</a>		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10005	I	When saving the tests results for each line, it should be named by its trainset number (X) and the test code ( Indicated in the test step). i.e. TS021_M1_P01 for PACIS and TS021_M1_T01 for TCMS.		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10006	I	TCMS cabling		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10007	A	From: [25A10 SWITCH ETHERNET (CRS1) (Local: +LV3; Connector: 25XP10_X4)] to: [25A11 SWITCH ETHERNET (CRS2) (Local: +LV3; Connector: 25XP11_X3)]  NOTE: Cable is crossed TSX_M1_T01		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10008	A	From: [25A11 Ethernet Switch (Local: +LV3; Connector: 25XP11_X4)] to: [Intercar (Local: +END2; Connector: 90XP32.all)]  NOTE: Cable is straight TSX_M1_T02		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10009	A	From: [25A14 TBR-M1 (Local: +LV3; Connector: 25XP14_ETH1)] to: [Intercar (Local: +END2; Connector: 90XP32.al)]  NOTE: Cable is crossed TSX_M1_T03		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10010	A	From: [25A10 Ethernet Switch (Local: +LV3; Connector: 25XP10_X5)] to: [(Local: +END2; Connector: 90XP31.el)]  NOTE: Cable is crossed TSX_M1_T04		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1

10011	A	From: [25A14 TBR-M1 (Local: +LV3; Connector: 25XP14_ETH0)] to: [Intercar (Local: +END1; Connector: 90XP21.AI)]  NOTE: Cable is crossed TSX_M1_T05	OK	Paseka Ditlhakanyane 491468 01.10.2025	M1
10012	A	From: [25A10 Ethernet Switch (Local: +LV3; Connector: 25XP10_X3)] to: [(Local: +END1; Connector: 90XP21.AI)]  NOTE: Cable is crossed TSX_M1_T06	OK	Paseka Ditlhakanyane 491468 01.10.2025	M1
10013	A	From: [(Local: +END1; Connector: 90XR22.AI)] to: [Intercar (Local: +END2; Connector: 90XP31.all)]  NOTE: Cable is straight TSX_M1_T07	OK	Paseka Ditlhakanyane 491468 01.10.2025	M1
10014	A	From: [(Local: +END1; Connector: 90XR22.AI)] to: [Intercar (Local: +END2; Connector: 90XP31.al)]  NOTE: Cable is straight TSX_M1_T08	OK	Paseka Ditlhakanyane 491468 01.10.2025	M1
10015	I	Pacis cabling	OK	Paseka Ditlhakanyane 491468 01.10.2025	M1
10016	A	From: [(Local: +END1; Connector: 90XR22.EI)] to: [Intercar (Local: +END2; Connector: -90XP31.ell)]  NOTE: Cable is straight TSX_M1_P01	OK	Paseka Ditlhakanyane 491468 01.10.2025	M1
10017	A	From: [54A11 SWITCH ETHERNET (CRS2) (Local: +LV6; Connector: 54XP11_X8)] to: [(Local: +END1; Connector: 90XR21.EI)]  NOTE: Cable is straight TSX_M1_P02	OK	Paseka Ditlhakanyane 491468 01.10.2025	M1
10018	A	From: [54A10 SWITCH ETHERNET (CRS1) (Local: +LV6; Connector: 54XP10_X7)] to: [(Local: +END2; Connector: 90XP32.ell)]  NOTE: Cable is crossed TSX_M1_P03	OK	Paseka Ditlhakanyane 491468 01.10.2025	M1
10019	A	From: [54A10 CRS1 (Local: +LV6; Connector 54XP10_X8)] to: [54A11 CRS2 (Local: +LV6; Connector 54XP11_X7)]  NOTE: Cable is crossed TSX_M1_P04	OK	Paseka Ditlhakanyane 491468 01.10.2025	M1
10020	A	All cables have been validated on M1	OK	Tshegofatso Setshogwe 404572 25.10.2025	M1



Serial Tests Report TS306 – M1 -VPT RTR Vehicle Pre-Testing Report	Document Reference GIB0000008797 Version: A0	Emission date 23/10/2025
--	--	-----------------------------

10021	R	Download all the results from Fluke and save them on PC with folder name "M1_TSxx"		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
-------	---	--	--	----	--	--	----



Serial Tests Report  
TS306 – M1 -VPT  
RTR Vehicle Pre-Testing Report

Document Reference  
GIB0000008797  
Version: A0

Emission date  
23/10/2025

## Section 4 – Config

---

### 4.1 Instructions list

#### 4.1.1 Vehicle Configuration

I - Information      A - Action      R - Result      NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Configuration Checks		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10002	A	Check continuity on all pins of End 1 connector 90XP15 & 90XP14 to ground		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10003	R	There is no continuity		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10004	A	Check continuity on all pins of End 2 connector 90XP15 & 90XP14 to ground		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10005	R	There is no continuity		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10006	I	Fire Detection_67		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10007	I	Smoke Detector Address Configuration		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10008	A	Remove and configure the Smoke Detector 67A2 (+PA1) according to the figure attached.		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10009	A	Reconnect Smoke Detector 67A2		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10010	A	Remove and configure the Smoke Detector 67A3 (+PA3) according to the figure below		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10011	I	Line Heat Detection		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10012	A	Measure the resistance between point 1 and point 4 of the connector 67XP3_11		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10013	R	About 700 Ohms measured Result Min/Max : 550<= x<= 700 ()		OK	565.5	Paseka Ditlhakanyane 491468 01.10.2025	M1
10014	A	Reconnect Smoke Detector 67A3		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10015	I	OTDR LOOP		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10016	I	Check continuity on the following points:		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1



10017	A	From : [ +IV1(local: +END1 Connector 90XR23.B(pin1))] to: [ (local: +END2 Connector -93XR833.B (pin 1))]	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10018	A	From : [ -IV1 (local: +END1 Connector 90XR23.B(pin2))] to: [ (local: +END2 Connector -93XR833.B (pin 2))]	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1

## Section 5 – Traction Motors

---

### 5.1 Instructions list

### 5.1.1 Traction Motors

I - Information      A - Action      R - Result      NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Traction Motors (SPP = 11)		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10002	I	Ensure all the CONNECTORS are fully ASSEMBLED before running a continuity test.		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10003	I	The following test is used to confirm the wiring of the traction motors.		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10004	I	SAFETY NOTICE: It is important to ensure that there is no 400Vac power supply on the vehicle.		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10005	A	Switch OFF the 400Vac power supply at the source and disconnect the supply cables from the vehicle		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10006	R	There is no 400Vac available on the vehicle		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10007	I	Visual Inspection		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10008	I	For motor 1 and motor 2 connect 11XR1 and 11XR2 and visually inspect that the following cables are connected. From - 11XR1 connector to -11M1 motor and - 11XR2 connector to -11M2 motor respectively. NOTE: the cable configuration should be straight, none should cross the other.		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10009	I	Motor 2		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10010	R	[ -11XR2 connector (local: UND - 11XP2_2.X1 pin 1)] connected to: [ - 11XT2 motor terminals (U) -11M2 ].		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10011	R	[ -11XR2 connector (local: UND - 11XP2_2.X2 pin 1)] connected to: [ - 11XT2 motor terminals (V) -11M2 ].		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10012	R	[ -11XR2 connector (local: UND - 11XP2_2.X3 pin 1)] connected to: [ - 11XT2 motor terminals (W) -11M2 ].		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10013	R	-11M2 Motor terminals PE connected to - 11GND2.		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10014	I	Motor 1		OK		Paseka Ditlhakanyane 491468 01.10.2025	M1

10015	R	[ -11XR1 connector (local: UND - 11XP1_2.X1 pin 1)] connected to: [ -11XT1 motor terminals (U) -11M1].	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10016	R	[ -11XR1 connector (local: UND - 11XP1_2.X2 pin 1)] connected to: [ -11XT1 motor terminals (V) -11M1].	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10017	R	[ -11XR1 connector (local: UND - 11XP1_2.X3 pin 1)] connected to: [ -11XT1 motor terminals (W) -11M1].	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10018	R	-11M1 Motor terminals PE connected to -11GND1.	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10019	I	Visual Inspection	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10020	I	For motor 3 and motor 4 connect 11XR3 and 11XR4 and visually inspect that the following cables are connected. From -11XR3 connector to -11M3 motor and -11XR4 connector to -11M4 motor respectively. NOTE: the cable configuration should be straight, none should cross the other	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10021	I	Motor 3	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10022	R	[ -11XR3 connector (local: UND - 11XP3_2.X1 pin 1)] connected to: [ -11XT3 motor terminals (U) -11M3].	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10023	R	[ -11XR3 connector (local: UND - 11XP3_2.X2 pin 1)] connected to: [ -11XT3 motor terminals (V) -11M3].	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10024	R	[ -11XR3 connector (local: UND - 11XP3_2.X3 pin 1)] connected to: [ -11XT3 motor terminals (W) -11M3].	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10025	R	-11M3 Motor terminals PE connected to -11GND3	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10026	I	Motor 4	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10027	R	[ -11XR4 connector (local: UND - 11XP4_2.X1 pin 1)] connected to: [ -11XT4 motor terminals (U) -11M4].	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10028	R	[ -11XR4 connector (local: UND - 11XP4_2.X2 pin 1)] connected to: [ -11XT4 motor terminals (V) -11M4].	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10029	R	[ -11XR4 connector (local: UND - 11XP4_2.X3 pin 1)] connected to: [ -11XT4 motor terminals (W) -11M4].	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1
10030	R	-11M4 Motor terminals PE connected to -11GND4.	OK		Paseka Ditlhakanyane 491468 01.10.2025	M1



Serial Tests Report  
TS306 – M1 -VPT  
RTR Vehicle Pre-Testing Report

Document Reference  
GIB0000008797  
Version: A0

Emission date  
23/10/2025



Serial Tests Report  
TS306 – M1 -VPT  
RTR Vehicle Pre-Testing Report

Document Reference  
GIB0000008797  
Version: A0

Emission date  
23/10/2025

## Section 6 – Report summaries

---

### 6.1 Results status

Test Instruction Sheet	Compliant	Incomplete	Non-compliant
Protective Bonding and Return Current	X		
Reflectometry	X		
Config	X		
Traction Motors	X		

### 6.2 Tools used

Function	Tool name	Tool number	Next Calibration date
012_PB	Megger	Megger	8/11/2026
025_NET	Cable Analyser DSX5000	Fluke machine_Gibela	12/31/2025