

| PROJECT | CUSTOMER | VEHICLE |
|------------------|----------|----------------|
| X'trapolis-PRASA | PRASA | 314 – M4 – VFT |

RTR Vehicle Functional Static Testing TS314 M4 Report
 GIB0000008922




| | CREATED | VERIFIED | APPROVED | DISTRIBUTION |
|------------------|---------------------|-----------------|-----------------|---|
| Name | Nhlakanipho MASONDO | Lindani NGUBANE | Kgomotso NKOANA | Confidentiality Category <i>Restricted</i> <i>Project</i> <i>Normal</i> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> |
| Date | 03/12/2025 | 03/12/2025 | 03/12/2025 | Control Category <i>Controlled</i> <i>Not Controlled</i> <input checked="" type="checkbox"/> <input type="checkbox"/> |
| Signature | | | | Language EN |

This report has been automatically generated from TES version 1.

Table of modifications

| Rev | Date | Modifications Content | Writer |
|-----|------------|-----------------------|---------------------|
| A0 | 03/12/2025 | Creation | Nhlakanipho MASONDO |

Internal validations

| | Name | Function | Date | Signature |
|-----------------|---------------------|---------------------|------------|--|
| Creator | Nhlakanipho MASONDO | EPU Manager | 03/12/2025 | X  Nhlakanipho MASONDO EPU Manager |
| Verifier | Lindani NGUBANE | Serial Test Manager | 03/12/2025 | X  Lindani NGUBANE Serial Test Manager |
| Approver | Kgomotso NKOANA | Test Expert | 03/12/2025 | X  Kgomotso NKOANA Test Expert |

Execution Plan

| | |
|-------------------|------------|
| Start Date | 20/11/2025 |
| End Date | 23/11/2025 |

Contents

Section 1 - Purpose / Objectives

Section 2 – Energy Distribution

- 2.1 Instructions list
 - 2.1.1 Energy Distribution

Section 3 – TCMS Network

- 3.1 Instructions list
 - 3.1.1 TCMS Network

Section 4 – Cabin Control

- 4.1 Instructions list
 - 4.1.1 Cabin Control

Section 5 – Internal Lighting

- 5.1 Instructions list
 - 5.1.1 Internal Lighting

Section 6 – PACIS System

- 6.1 Instructions list
 - 6.1.1 PACIS System

Section 7 – Train Ground Communication

- 7.1 Instructions list
 - 7.1.1 ERTMS

Section 8 – Rescue Mode and Emergency Disconnection

- 8.1 Instructions list
 - 8.1.1 Rescue Mode and Emergency Disconnection

Section 9 – Emergency Brake

- 9.1 Instructions list
 - 9.1.1 Emergency Brake

Section 10 – Service Brake

- 10.1 Instructions list
 - 10.1.1 Service Brake



Section 11 – Holding and Parking Brake

11.1 Instructions list

11.1.1 Holding and Parking Brake

Section 12 – Passenger Doors

12.1 Instructions list

12.1.1 Passenger Doors

Section 13 – HVAC Air Conditioning

13.1 Instructions list

13.1.1 HVAC_TK

13.1.2 HVAC_SME

Section 14 – Fire Protection

14.1 Instructions list

14.1.1 Fire Protection

Section 15 – Traction and Electric Brake

15.1 Instructions list

15.1.1 Traction and Electric Brake

Section 16 – Vehicle Normalization

16.1 Instructions list

16.1.1 Vehicle Normalization

Section 17 - Report summaries

17.1 Results status

17.2 Tools used

Section 1 – Purpose / Objectives

1. Energy Distribution

Ensure the distribution of 110Vdc and 400Vac through the vehicle from the battery and Auxiliary converter

2. TCMS Network

Verify the working of the TCMS network and its core elements, i.e TRS, CRS.

3. Cabin Control

Verify the cabin control functions in both normal and backup modes, their commanding of the train lines, and the TCMS response to each function.

4. Internal Lighting

Verify the working of all internal lighting functions.

5. PACIS System

Verify power supply to all PACIS network equipment.

6. Train-Ground Communication

Setup the Train-to-ground systems and verify correct installation of the antennas by VSWR test.

7. Rescue Mode and Emergency Disconnection

The objective of this procedure is to verify the correct operation of the emergency disconnection function, as well as the correct activation of the Back-Up mode.

10. Emergency Brake

The objective of this procedure is to verify all electrical components of the Emergency braking system.

11. Service Brake

The objective of this procedure is to verify all electrical components of the Service brake system.

12. Holding and Parking Brake

The objective of this procedure is to verify all electrical components of the Parking/holding brake system.

13. Passenger Doors

The objective of this procedure is to ensure the proper operation of the train doors.

14. Air Conditioning

Verify the voltage distribution to and correct operation of the HVAC system

15. Fire protection

The objective of this procedure is to verify the configuration of the fire detection units, as well as the presence of the safety resistor in the auxiliary converter.

16. Traction and Electric Brake

The objective of this procedure is to verify all the train lines associated with the traction and electric brake systems of the train

18. Vehicle Normalization

The objective of this procedure is to ensure that all connectors, panels and covers are normalized.



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025

Section 2 – Energy Distribution

2.1 Instructions list

2.1.1 Energy Distribution

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | Energy Distribution (SPP=015) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10002 | I | Initial Conditions | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10003 | I | All the Circuit Breakers should be OPEN | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10004 | I | Test bench should be connected but with no power supply | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10005 | I | NO 400Vac should be connected to the car | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10006 | A | Close Circuit Breaker 15Q3 (Normal Line) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10007 | I | Voltage Isolation 110Vdc | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10008 | I | 230Vac and 400Vac Circuit breakers | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10009 | A | Close Circuit Breaker 13Q1 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10010 | A | Close the circuit breaker 13Q3 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10011 | I | Normal and Permanent Power Supply | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10012 | I | 110Vdc Permanent Train Line Apply 110Vdc on -93XT304_1 pin 4 to simulate Permanent Train Line | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10013 | A | Apply 110Vdc on the Normal Line using the external power supply | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10014 | A | Measure 110Vdc between 90XR50.X1/1 (+) and 90XR50.X2/1 (-) (intercar connector). [Normal line] | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10015 | I | Permanent Line Circuit Breakers | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |

| | | | | | |
|-------|---|---|----|--|----|
| 10016 | A | Close Circuit Breaker 15Q4 for battery voltage above 80Vdc and close it(permanent Line) | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10017 | I | 230Vac Circuit Breakers | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10018 | A | Close Circuit Breaker 13Q2 | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10019 | A | Close Circuit Breaker 13Q3 | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10020 | I | 230Vac and 400Vac Voltage Supply | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10021 | A | Apply 400Vac to the Vehicle, either on End1 or End2 | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10022 | A | Perform a phase rotation measurement on Connector 90XR62 between phases U(X3),V(X2),W(X1) and ensure the rotation is in the correct direction | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10023 | R | Phase rotation between U,V,W is correct | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10024 | A | Perform a phase rotation measurement on Connector 90XR52 between phases U(X1),V(X2),W(X3) and ensure the rotation is in the correct direction | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10025 | R | Phase rotation between U,V,W is correct | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10026 | A | Check 230Vac between points L and N of socket -13XT1 | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10027 | R | 230Vac present | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10028 | A | Check 230Vac between points L and N of socket -13XT2 | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10029 | R | 230Vac present | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10030 | A | Remove connector 57XP1_10 | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10031 | A | Remove connector 93XP150 | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10032 | A | Close circuit breaker 34Q1 and 57Q1 | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10033 | A | Check 400Vac +-5% tolerance between Phases (W,V,U) on connector 57XP1_10 (10.b1,10a2,10a1) | OK | Dilikani Ngubane 526515 21.11.2025 | M4 |

| | | | | | | | |
|-------|---|---|--|----|--|--|----|
| 10034 | R | 400Vac +- 5% tolerance is measured between all three phases of 57XP1_10 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10035 | A | Check 400Vac +-5% tolerance between Phases (W,V,U) on connector 93XP150 (E2,E3,E1) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10036 | R | 400Vac +- 5% tolerance is measured between all three phases on connector 93XP150 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10037 | A | Put back connector 57XP1_10 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10038 | A | Put back connector 93XP150 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10039 | A | Switch off the 400Vac power supply from the socket | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10040 | I | Auxiliary Converters Command | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10041 | A | Battery Connection Train Lines Measure continuity between END 1 90XR14 pin 30 END 2 90XP24 pin 30 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10042 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10043 | A | Battery Disconnection Train Lines Measure continuity between END 1 90XR14 pin 31 END 2 90XP24 pin 31 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10044 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10045 | A | IES StatusTrain Lines Measure continuity between END 1 90XR15 pin 61 END 2 90XP25 pin 61 and END 1 90XR15 pin 62 END 2 90XP25 pin 62 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10046 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS314 – M4 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000008922 Version: A0 | Emission date 03/12/2025 |
|---|--|-----------------------------|



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025

Section 3 – TCMS Network

3.1 Instructions list

3.1.1 TCMS Network

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | TCMS Network (SPP=25) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10002 | I | Initial conditions | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10003 | I | Vehicle test bench should be configured as TC1: 1. TC1 Dataplugs 2. MCE switch set to TC1 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10004 | A | 110Vdc supply to the Normal Train line is ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10005 | I | Power Supply to the Router Switches | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10006 | I | Power supply to the 25A10 SWITCH ETHERNET (CRS1) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10007 | A | Close Circuit Breaker 25Q10 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10008 | R | CRS1 25A10 is ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10009 | I | Power supply to the 25A11 SWITCH ETHERNET (CRS2) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10010 | A | Close Circuit Breaker 25Q11 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10011 | R | CRS2 25A11 is ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10012 | I | Power supply to the 25A14 ETHERNET REPEATER (TBR) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10013 | A | Close Circuit Breaker 25Q14 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10014 | R | TBR 25A14 is ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10015 | A | Close Circuit Breaker 25Q6 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |

| | | | | | | | |
|-------|---|---|--|----|--|--|----|
| 10016 | A | Close Circuit Breaker 25Q7 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10017 | I | Ethernet Loop | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10018 | A | For each CRS, check that the Ethernet Loop LEDs are flashing | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10019 | R | CRS1 has LEDs on ports X3 and X4 flashing | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10020 | R | CRS2 has ONLY LED on port X4 flashing | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10021 | R | Check on the Test Bench DDU that all Router Switches are available on the network | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10022 | I | Power Supply to the BRIOMS | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10023 | I | Power supply to the 25A6 BRIOM 40/10 ETH 6 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10024 | R | BRIOM 25A6 is ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10025 | A | Check visually that ground braid is connected to BRIOM | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10026 | I | Power supply to the 25A7 BRIOM 40/10 ETH 7 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10027 | R | BRIOM 25A7 is ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10028 | A | Check visually that ground braid is connected to BRIOM | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025

Section 4 – Cabin Control

4.1 Instructions list

4.1.1 Cabin Control

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Cabin Control (SPP=020) | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10002 | I | Train Lines | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10003 | A | Cab Selected on Train - Train Lines Measure continuity between END1 90XR14 pin 3 END2 90XP24 pin 3 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10004 | R | Both pins are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10005 | A | Cab Active TC1 Train Lines Measure continuity between END1 90XR14 pin 4 END2 90XP24 pin 4 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10006 | R | Both pins are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10007 | A | Cab Active TC2 Train Lines Measure continuity between END1 90XR14 pin 5 END2 90XP24 pin 5 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10008 | R | Both pins are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10009 | A | Master Key TC1 Train Lines Measure continuity between END1 90XR14 pin 17 END2 90XP24 pin 17 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10010 | R | Both pins are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |

Section 5 – Internal Lighting

5.1 Instructions list

5.1.1 Internal Lighting

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | Internal Lighting (SPP=52) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10002 | I | Initial Conditions | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10003 | I | 110Vdc Normal line is ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10004 | I | Cleaning Lighting Command | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10005 | A | 110Vdc Permanent Train Line Apply 110V on 93XT304_1 pin 4 to simulate permanent supply | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10006 | A | Close Circuit Breaker 52Q3 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10007 | A | Close Circuit Breaker 52Q4 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10008 | A | Close Circuit Breaker 52Q5 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10009 | R | All saloon emergency lights (low intensity) are OFF on all light modules (Left + Right). | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10010 | A | Turn Cleaning Staff Lights Switch 52S6 to ON position | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10011 | R | All saloon emergency lights (low intensity) are "ON" on all light modules (Left + Right). | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10012 | A | Reset Circuit Breaker 52Q5 (Open and Close) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |



| | | | | | | | |
|-------|---|---|--|----|--|--|----|
| 10013 | A | Close Circuit Breaker 52Q1 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10014 | A | Close Circuit Breaker 52Q2 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10015 | R | All saloon emergency lights (low intensity) are "ON" on all light modules (Left + Right). | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025

Section 6 – PACIS System

6.1 Instructions list

6.1.1 PACIS System

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|--|---------|
| 10001 | I | PACIS System IO (SPP=054) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10002 | I | Initial conditions | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10003 | I | 110Vdc Normal line is connected and ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10004 | I | Circuit Breakers | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10005 | A | Close Circuit Breaker 54Q1 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10006 | A | Close Circuit Breaker 54Q2 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10007 | A | Close Circuit Breaker 54Q10 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10008 | A | Close Circuit Breaker 54Q11 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10009 | A | Close Circuit Breaker 55Q2 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10010 | A | Close Circuit Breaker 55Q3 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10011 | R | All 'Pacis System' circuit breakers are closed | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10012 | I | Power Supply of Router Switches | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10013 | I | Ethernet Switch CRS1 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10014 | R | CRS1 is ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10015 | I | Ethernet Switch CRS2 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10016 | R | CRS2 is ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | | | |
|-------|---|--|--|----|------|--|----|
| 10017 | I | DPAI-1 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10018 | R | DPAI-1 is ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10019 | I | DPAI-2 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10020 | R | DPAI-2 is ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10021 | I | Lateral Display 'LAT1' | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10022 | R | The PWR (power) LED is "ON" on the Lateral Display 'LAT1'. | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10023 | I | Lateral Display 'LAT2' | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10024 | R | The PWR (power) LED is "ON" on the Lateral Display 'LAT2'. | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10025 | I | Interior Display 'INT1' | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10026 | R | The PWR (power) LED is "ON" on the Interior Display 'INT1'. | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10027 | I | Interior Display 'INT2' | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10028 | R | The PWR (power) LED is "ON" on the Interior Display 'INT2' is ON. | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10029 | I | Impedance of Loudspeaker | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10030 | I | Saloon Speakers Commanded by DPAI-1 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10031 | A | Measure the impedance connector '54XP1_X4' between pins: z32(+) and z30 (-). | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10032 | R | ImpedanceResult Max : x <= 32.00 (Ohm) | | OK | 31.1 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10033 | I | Saloon Speakers Commanded by DPAI-2 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10034 | A | Measure the impedance connector '54XP2_X4' between pins: z32(+) and z30 (-). | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS314 – M4 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000008922 Version: A0 | Emission date 03/12/2025 |
|---|--|-----------------------------|

| | | | | | | | |
|-------|---|--|--|----|------|--|----|
| 10035 | R | ImpedanceResult Max : x <= 32.00 (Ohm) | | OK | 31.1 | Mphato Mphahlele 480716 21.11.2025 | M4 |
|-------|---|--|--|----|------|--|----|

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025

Section 7 – Train Ground Communication

7.1 Instructions list

7.1.1 ERTMS

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|---|---------------|--------------|--------------------------------------|---------|
| 10001 | I | ERTMS (SPP=062) | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10002 | A | ERTMS Bypass Train Lines Check continuity between END1 90XR14 pin 11 END2 90XP24 pin 11 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10003 | R | Both pins are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10004 | A | Emergency Brake ERTMS 1 Train Lines Check continuity between END1 90XR14 pin 18 END2 90XP24 pin 18 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10005 | R | Both pins are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10006 | I | Emergency Brake ERTMS 2 Train Lines Check continuity between END1 90XR14 pin 20 END2 90XP24 pin 20 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10007 | R | Both pins are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10008 | I | Eurobalise Antenna Cable | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10009 | A | Check continuity between [Inter-car (LOCAL: +END1; Connector -90XR10) and Inter-car (LOCAL: +END2; connector -90XP20)] according to the image below. |  | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10010 | R | Eurobalise Antenna cable is correctly configured | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

Section 8 – Rescue Mode and Emergency Disconnection

8.1 Instructions list

8.1.1 Rescue Mode and Emergency Disconnection

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Rescue Mode and Emergency Disconnection (SPP=027) | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10002 | I | Backup Mode | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10003 | R | Points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10004 | A | Check continuity on Timer 27D1 between points A4 and B3 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10005 | A | Backup Mode Train Lines Check continuity between END1 90XR15 pin23 END2 90XP25 pin 23 and 27K1 A1 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10006 | R | All points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10007 | A | Check continuity between 27K1 A2 and Ground | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10008 | R | The points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10009 | I | Emergency Disconnection | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10010 | A | Emergency Disconnection Train Lines Check continuity between END1 90XR15 pin24 END2 90XP25 pin 24 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10011 | R | All points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025

Section 9 – Emergency Brake

9.1 Instructions list

9.1.1 Emergency Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|--|---------------|--------------|--|---------|
| 10001 | I | Emergency Brake (SPP=044) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10002 | I | Initial Conditions | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10003 | I | No PEAs are activated | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10004 | I | 110Vdc Normal power supply should be connected to the vehicle and ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10005 | I | Visual Inspection | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10006 | A | Physically and visually inspect all the Disk Break Units (DBU) and brake pads, to ensure they are securely fitted. |  | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10007 | R | All the brake DBUs are correctly installed, and all the brake pads are correctly installed and locked. | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10008 | A | Check the piping installation | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10009 | R | All the pipes are installed on the vehicle | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10010 | A | Check all the Passenger Emergency Alarm handles, and ensure they are connected to their respective connectors | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10011 | R | All the PEAs are installed and connected | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10012 | I | Train Lines | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10013 | A | Emergency Brake Loop Train Lines Check continuity between END1 90XR24 pin 8 END2 90XP34 pin 8 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10014 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10015 | A | Emergency Brake Loop Override Train Lines Check continuity between | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |

| | | | | | | | |
|-------|---|--|--|----|--|--------------------------------------|----|
| | | END1 90XR24 pin 9 END2 90XP34 pin 9 | | | | | |
| 10016 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10017 | I | Emergency Brake Train Line Check continuity between END1 90XR25 pin 67 END2 90XP35 pin 67 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10018 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10019 | A | PEA Loop OTDR Train Lines Check continuity between END1 90XR24 pin 10 END2 90XP34 pin 10 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10020 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10021 | A | PEA Loop Train Lines Check continuity between END1 90XR25 pin 95 END2 90XP35 pin95 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10022 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10023 | A | Close Circuit breaker 44Q1 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS314 – M4 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000008922 Version: A0 | Emission date 03/12/2025 |
|---|--|-----------------------------|



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS314 – M4 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000008922 Version: A0 | Emission date 03/12/2025 |
|---|--|-----------------------------|

Section 10 – Service Brake

10.1 Instructions list

10.1.1 Service Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|--|---------------|--------------|--|---------|
| 10001 | I | Service Brake (SPP=040) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10002 | I | Initial Conditions | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10003 | I | No air supply to the vehicle | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10004 | I | All brake panel cocks are in normal position (not isolated) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10005 | I | 110Vdc Normal power supply should be connected to the vehicle and ON | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10006 | I | Follow the procedure in the document below to upload software onto the TBCU electronic. [16-31-51-335717_TBCU Software Upload.pdf] |  | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10007 | I | Power Supply | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10008 | A | Remove the connector 10XR12_XCB2 from the propulsion box | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10009 | A | Close Circuit Breaker 33Q1, 33Q3 and 33Q5 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10010 | A | Check the voltage on connector 10XR12_XCB2 between pins 4 (+) and 69 (-) ; 4(+) and 67(-); and 5(+) and 68(-) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10011 | R | Battery Voltage (above 80Vdc) is measured on connector 10XR12_XCB2 between pins 4 (+) and 69 (-) ; 4(+) and 67(-); and 5(+) and 68(-) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10012 | A | Open Circuit Breaker 33Q1 and 33Q3, Replace connector 10XR12_XCB2 on the propulsion box, and Close Circuit breaker 33Q1 and 33Q3 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10013 | A | Remove the connector -40XP2_C2_16 from pneumatic brake panel | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10014 | A | Close Circuit Breaker 40Q1 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10015 | A | Check the voltage on connector 40XP2_C2_16 between pins 13 (+) and 31 (-) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |

| | | | | | | |
|-------|---|---|----|--|--|----|
| 10016 | R | Battery Voltage (above 80Vdc) is measured on connector 40XP2_C2_16 between pins 13 (+) and 31 (-) | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10017 | A | Open Circuit Breaker 40Q1, Replace connector -40XP2_C2_16 on the pneumatic brake panel, and Close Circuit breaker -40Q1 | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10018 | R | The pneumatic brake panel 40A2 is ON | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10019 | I | Train Lines | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10020 | A | EB Reduced Train Lines Check continuity between END1 90XR15 pin 60 END2 90XP25 pin 60 | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10021 | R | Both points are continuous | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10022 | A | Brake Applied Train Lines Check continuity between END1 90XR15 pin 50 END2 90XP25 pin 50 | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10023 | R | Both points are continuous | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10024 | A | Remote Isolation Train Lines Check continuity between END1 90XR15 pin 59 END2 90XP25 pin 59 | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10025 | R | Both points are continuous | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025

Section 11 – Holding and Parking Brake

11.1 Instructions list

11.1.1 Holding and Parking Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | Holding and Parking Brake (SPP_045) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10002 | I | Initial Conditions | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10003 | A | Using the tools list on the side of your screen, record the serial number of the manometer that will be used during this test. | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10004 | A | Check that the pressure on Test point C2.11/1 is >5bar | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10005 | I | Visual Inspection | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10006 | A | Check the installation of the manual parking brake release components (lever + cable) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10007 | R | The lever is securely fixed (tight), and the cable is correctly attached to the bogie (there is no excess cable and all clamps are installed) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10008 | I | Circuit Breakers | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10009 | A | Close Circuit Breaker 33Q3 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10010 | A | Close Circuit Breaker 33Q5 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10011 | I | Parking Brake Pressure Switch | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10012 | R | Read Defined Variable [TT] (TBCU4)LI_PARK_BR_RELEASE = 1.0 | | OK | 1 | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10013 | R | Read Defined Variable [TT] (TBCU4)LI_BRAKE_STAT = 0.0 | | OK | 0 | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10014 | R | Read Defined Variable [TT] (MPU1)tbcu4_parkbrakerelease = 1.0 | | OK | 1 | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10015 | R | Read Defined Variable [TT] (MPU1)tbcu4_li_pbrake_stat = 0.0 | | OK | 0 | Dilikani Ngubane 526515 21.11.2025 | M4 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | | | |
|-------|---|---|----|---|--|--|----|
| 10016 | A | Parking Brake Applied Train Lines Check continuity between END1 90XR15 pin 77 END2 90XP25 pin 77 | OK | | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10017 | R | Both points are continuous | OK | | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10018 | A | Remote Parking Command Train Lines Check continuity between END1 90XR15 pin 68 END2 90XP25 pin 68 | OK | | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10019 | R | Both points are continuous | OK | | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10020 | I | Parking Brake Applied | OK | | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10021 | I | For this section of the test, ensure that the pressure on test point C2.11/1 is ALWAYS BELOW 4.8 Bar. if it goes above, turn the Isolation cock C2.3.2 to CLOSE position to drain the air | OK | | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10022 | A | Position the Isolation cock C2.3.2 in CLOSE position. Allow the parking brake air pressure to drain to below 4.5 Bar. Use the test point C2.11/1 to verify the air pressure <4.5 Bar | OK | | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10023 | R | Pressure at test point C2.11/1 <4.5 Bar | OK | | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10024 | R | Read Defined Variable [TT] (TBCU4)LI_PARK_BR_RELEASE = 0.0 | OK | 0 | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10025 | R | Read Defined Variable [TT] (MPU1)tbcu4_parkbrakerelease = 0.0 | OK | 0 | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10026 | A | Return the Isolation cock C2.3.2 to OPEN position | OK | | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10027 | R | Read Defined Variable [TT] (TBCU4)LI_BRAKE_STAT = 1.0 | OK | 1 | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10028 | R | Read Defined Variable [TT] (MPU1)tbcu4_li_pbrake_stat = 1.0 | OK | 1 | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10029 | R | Read Defined Variable [TT] (TBCU4)LI_PARK_BR_DC = 0.0 | OK | 0 | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10030 | R | Read Defined Variable [TT] (MPU1)tbcu4_parkbrakeisoldc = 0.0 | OK | 0 | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10031 | R | Read Defined Variable [TT] (MPU1)li_pbk_m4parkbrakeisol = 0.0 | OK | 0 | | Dilikani Ngubane 526515 21.11.2025 | M4 |

| | | | | | | | |
|-------|---|--|--|----|---|--|----|
| 10032 | A | Position the Isolation cock C2.3.2 in CLOSE position | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10033 | R | Read Defined Variable [TT] (MPU1)li_pbk_m4parkbrakeisol = 1.0 | | OK | 1 | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10034 | R | Read Defined Variable [TT] (TBCU4)LI_BRAKE_STAT = 0.0 | | OK | 0 | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10035 | R | Read Defined Variable [TT] (MPU1)tbcu4_li_pbrake_stat = 0.0 | | OK | 0 | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10036 | R | Read Defined Variable [TT] (TBCU4)LI_PARK_BR_DC = 1.0 | | OK | 1 | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10037 | R | Read Defined Variable [TT] (MPU1)tbcu4_parkbrakeisoldc = 1.0 | | OK | 1 | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10038 | A | Return the Isolation cock C2.3.2 to OPEN position | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025


Section 12 – Passenger Doors

12.1 Instructions list

12.1.1 Passenger Doors

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | Passenger Doors (SPP=050) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10002 | I | Initial conditions | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10003 | I | 110Vdc Normal power supply is connected to the vehicle and ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10004 | I | Circuit Breakers | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10005 | A | Close Circuit Breaker 50Q1 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10006 | R | DCU 1 is powered ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10007 | R | Check on the DDU that DCU1 is online | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10008 | A | Close Circuit Breaker 50Q2 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10009 | R | DCU 2 is powered ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10010 | R | Check on the DDU that DCU2 is online | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10011 | A | Close Circuit Breaker 50Q3 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10012 | R | DCU 3 is powered ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10013 | R | Check on the DDU that DCU3 is online | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10014 | A | Close Circuit Breaker 50Q4 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10015 | R | DCU 4 is powered ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10016 | R | Check on the DDU that DCU4 is online | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |

| | | | | | | | |
|-------|---|---|---|----|--|--|----|
| 10017 | A | Close Circuit Breaker 50Q5 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10018 | R | DCU 5 is powered ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10019 | R | Check on the DDU that DCU5 is online | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10020 | A | Close Circuit Breaker 50Q6 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10021 | R | DCU 6 is powered ON | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10022 | R | Check on the DDU that DCU6 is online | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10023 | A | Close Circuit Breaker 50Q7 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10024 | I | Car ID Code | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10025 | A | Using the DDU on the test bench, check that all the doors on M4 are available - as in the picture below |  | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10026 | R | All doors are available | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10027 | I | Train Lines and Safety Loop | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10028 | A | ERTMS Auth Left Train Lines Check continuity between END1 90XR15 pin 44 END2 90XP25 pin 44 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10029 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10030 | A | ERTMS Auth Right Train Lines Check continuity between END1 90XR15 pin 47 END2 90XP25 pin 47 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10031 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10032 | A | Doors Open Train Lines Check continuity between END1 90XR15 pin 66 END2 90XP25 pin 66 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10033 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |

| | | | | | | |
|-------|---|--|----|--|--------------------------------------|----|
| 10034 | A | Door Close Right Train Lines Check continuity between END1 90XR15 pin 78 END2 90XP25 pin 78 | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10035 | A | Both points are continuous | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10036 | A | Door Close Left Train Lines Check continuity between END1 90XR15 pin 79 END2 90XP25 pin 79 | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10037 | R | Both points are continuous | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10038 | A | Door Auth Left Train Lines Check continuity between END1 90XR15 pin 85 END2 90XP25 pin 85 | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10039 | R | Both points are continuous | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10040 | A | Door Auth Right Train Lines Check continuity between END1 90XR15 pin 84 END2 90XP25 pin 84 | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10041 | R | Both points are continuous | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10042 | A | V<3km/h Train Lines Check continuity between END1 90XR15 pin 29 END2 90XP25 pin 29 | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10043 | R | Both points are continuous | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10044 | A | Door Auth Left Train Lines Check continuity between END1 90XR15 pin 85 END2 90XP25 pin 85 | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10045 | R | Both points are continuous | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10046 | A | Door Auth Right Train Lines Check continuity between END1 90XR15 pin 84 END2 90XP25 pin 84 | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10047 | R | Both points are continuous | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |

| | | | | | | |
|-------|---|--|----|------|--|----|
| 10048 | A | Safety Doors Loop Train Lines Check continuity between END1 90XR15 pin 96 END2 90XP25 pin 96 | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10049 | R | Both points are continuous | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10050 | I | Left Side Doors | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10051 | A | Put the connector written M4 on 90XP15 End 2 | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10052 | I | Door 1 | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10053 | I | The below signals are now simulated: - Door Auth Right - Door Open Right - V<3km/h | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10054 | A | Force [TT] (MPU1)lo_dor_m4opendoorleft = 1.0 | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10055 | R | Check that the door opens in 3 sec (+1/-0) | OK | | Mlungisi Madela 529927 28.11.2025 | M4 |
| 10056 | R | Check that the GREEN leds on both sides of the door blink while the door opens [Safety Request: Prasa8-05] | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10057 | I | Door Opening Gap | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10058 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10059 | R | Door 1 gapResult Min/Max : 1390<= x <= 1410 (mm) | OK | 1396 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10060 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10061 | R | Door 1 gapResult Min/Max : 1390<= x <= 1410 (mm) | OK | 1402 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10062 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10063 | R | Door 1 gapResult Min/Max : 1390<= x <= 1410 (mm) | OK | 1404 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10064 | I | Door 3 | OK | | Mlungisi Madela 529927 28.11.2025 | M4 |

| | | | | | | | |
|-------|---|--|--|----|------|--|----|
| 10065 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Mlungisi Madela 529927 28.11.2025 | M4 |
| 10066 | R | Door 3 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1393 | Mlungisi Madela 529927 28.11.2025 | M4 |
| 10067 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Mlungisi Madela 529927 28.11.2025 | M4 |
| 10068 | R | Door 3 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1405 | Mlungisi Madela 529927 28.11.2025 | M4 |
| 10069 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Mlungisi Madela 529927 28.11.2025 | M4 |
| 10070 | R | Door 3 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1402 | Mlungisi Madela 529927 28.11.2025 | M4 |
| 10071 | I | Door 5 | | OK | | Mlungisi Madela 529927 28.11.2025 | M4 |
| 10072 | I | Door Opening Gap | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10073 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10074 | R | Door 5 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1400 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10075 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10076 | R | Door 5 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1404 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10077 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10078 | R | Door 5 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1408 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10079 | I | Right Side Doors | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10080 | I | Keep the connector 90XP15 End 2. | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10081 | I | Door 2 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10082 | A | The below signals remain simulated: - Door Auth Right - Door Open Right - V<3km/h | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |

| | | | | | | |
|-------|---|--|----|------|--|----|
| 10083 | A | Force [TT] (MPU1)lo_dor_m4opendoorright = 1.0 | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10084 | R | Check that the door opens in 3 sec (+1/-0) | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10085 | R | Check that the GREEN leds on both sides of the door blink while the door opens [Safety Request: Prasa8-05] | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10086 | I | Door Opening Gap | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10087 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door). | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10088 | R | Door 2 gapResult Min/Max : 1390<= x <= 1410 (mm) | OK | 1394 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10089 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10090 | R | Door 2 gapResult Min/Max : 1390<= x <= 1410 (mm) | OK | 1402 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10091 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10092 | R | Door 2 gapResult Min/Max : 1390<= x <= 1410 (mm) | OK | 1396 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10093 | I | Door 4 | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10094 | I | Door Opening Gap | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10095 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10096 | R | Door 4 gapResult Min/Max : 1390<= x <= 1410 (mm) | OK | 1396 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10097 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10098 | R | Door 4 gapResult Min/Max : 1390<= x <= 1410 (mm) | OK | 1404 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10099 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10100 | R | Door 4 gapResult Min/Max : 1390<= x <= 1410 (mm) | OK | 1400 | Mphato Mphahlele 480716 21.11.2025 | M4 |

| | | | | | | | |
|-------|---|--|--|----|------|--|----|
| 10101 | I | Door 6 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10102 | I | Door Opening Gap | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10103 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10104 | R | Door 6 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1394 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10105 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10106 | R | Door 6 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1402 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10107 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10108 | R | Door 6 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1398 | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10109 | I | Obstacle Detection | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10110 | A | Position an obstacle on the floor in the centre of the door closing line for all the doors | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10111 | A | Force [TT] (MPU1)lo_dor_m4opendoorright = 0 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10112 | A | Force [TT] (MPU1)lo_dor_m4opendoorleft = 0 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10113 | R | The doors will hit the obstacle, reopen and try to close again 3 times. On the third attempt it will stop and stand ajar - free to be opened manually | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10114 | A | Safety Doors Loop Train Lines Check continuity between END1 90XR15 pin 96 END2 90XP25 pin 96 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10115 | R | There is no continuity between the two points | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10116 | A | Force [TT] (MPU1)lo_dor_m4opendoorright = 1 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10117 | A | Force [TT] (MPU1)lo_dor_m4opendoorleft = 1 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10118 | R | The door opens fully | | OK | | Mphato Mphahlele 480716 | M4 |



| | | | | | | | |
|-------|---|--|--|----|--|--|----|
| | | | | | | 21.11.2025 | |
| 10119 | A | Remove the obstacle | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10120 | A | Release [TT] (MPU1)lo_dor_m4opendoorleft | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10121 | A | Release [TT] (MPU1)lo_dor_m4opendoorright | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10122 | A | Remove the connector on 90XP15 End 2 | | OK | | Mphato Mphahlele 480716 21.11.2025 | M4 |
| 10123 | I | End of Test | | OK | | Mlungisi Madela 529927 28.11.2025 | M4 |



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS314 – M4 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000008922 Version: A0 | Emission date 03/12/2025 |
|---|--|-----------------------------|



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025

Section 13 – HVAC Air Conditioning

13.1 Instructions list

13.1.1 HVAC_TK

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|---|---------------|--------------|----------|---------|
| 10001 | I | Air Conditioning (SPP=057) | | NE | | | M4 |
| 10002 | I | Initial conditions | | NE | | | M4 |
| 10003 | A | Car Should be Prepared | | NE | | | M4 |
| 10004 | I | Power Supply | | NE | | | M4 |
| 10005 | A | Close Circuit Breaker 57Q1 | | NE | | | M4 |
| 10006 | A | Close Circuit Breaker 57Q2 | | NE | | | M4 |
| 10007 | I | HVAC Electronic Power Supply | | NE | | | M4 |
| 10008 | A | Close Circuit Breaker F1 on the HVAC Panel | | NE | | | M4 |
| 10009 | I | The HVAC electronic is ON | | NE | | | M4 |
| 10010 | A | Turn the control switch to AUTO position on the HVAC Panel | | NE | | | M4 |
| 10011 | I | Software Upload | | NE | | | M4 |
| 10012 | I | Follow the procedure in the document below to upload software onto the HVAC electronic | | NE | | | M4 |
| 10013 | A | |  | NE | | | M4 |
| 10014 | I | Checking 400Vac | | NE | | | M4 |
| 10015 | A | Ensure that the 400Vac Shore Supply is connected to the vehicle, else connect it | | NE | | | M4 |

| | | | | | | |
|-------|---|--|---|----|--|----|
| 10016 | A | Disconnect connector 57XP4_X5 and use a multimeter to measure 400Vac between phases a1, a2 and b1 | | NE | | M4 |
| 10017 | R | 400Vac (+-5%) measured | | NE | | M4 |
| 10018 | A | On the same connector, with a phasemeter, check the correct Phase Rotation between points L1- Phase a1, L2- Phase a2 and L3- Phase b1. | | NE | | M4 |
| 10019 | R | The phase rotation is correct between all three phases | | NE | | M4 |
| 10020 | A | Normalize connector 57XP4_X5 | | NE | | M4 |
| 10021 | I | HVAC 50% restriction | | NE | | M4 |
| 10022 | A | Force [TT] NRG_HvacM450Cmd = 0 | | NE | | M4 |
| 10023 | I | HVAC inhib | | NE | | M4 |
| 10024 | A | Force [TT] (MPU1)lo_hva_m4hvacinhibr1__1 = 1 | | NE | | M4 |
| 10025 | A | Force [TT] (MPU1)lo_hva_m4hvacinhibr2__1 = 1 | | NE | | M4 |
| 10026 | R | HVAC unit turns ON and starts to work | | NE | | M4 |
| 10027 | I | Emergency Ventilation | | NE | | M4 |
| 10028 | A | Force [TT] (MPU1)lo_hva_m4emergventil__1 = 1 | | NE | | M4 |
| 10029 | I | All saloon HVAC units work in Ventilation mode. Not heating/cooling | | NE | | M4 |
| 10030 | A | Connect the laptop to the HVAC maintenance software using HCU Finder and check the actual working mode of HVAC |  | NE | | M4 |
| 10031 | R | Release [TT] (MPU1)lo_hva_m4emergventil__1 | | NE | | M4 |
| 10032 | I | Forced Mode (Saloon HVAC) | | NE | | M4 |

| | | | | | | | |
|-------|---|---|---|----|--|--|----|
| 10033 | I | In the maintenance software, select the "Forced" tab, and use the "Required working mode" drop down box to force the following modes: | | NE | | | M4 |
| 10034 | I | For the next sections, walk through the whole car and physically check (feel) that the HVAC is functioning as desired | | NE | | | M4 |
| 10035 | A | Force Ventilation mode on the Saloon HVAC | | NE | | | M4 |
| 10036 | I | Ventilation Mode |  | NE | | | M4 |
| 10037 | R | All saloon HVAC units work in Ventilation mode. Not heating/cooling | | NE | | | M4 |
| 10038 | I | Cooling Mode | | NE | | | M4 |
| 10039 | A | Force Cooling mode on the Saloon HVAC | | NE | | | M4 |
| 10040 | R | All saloon HVAC units work in Cooling mode | | NE | | | M4 |
| 10041 | I | Heating Mode | | NE | | | M4 |
| 10042 | A | Force Heating mode on the Saloon HVAC | | NE | | | M4 |
| 10043 | R | All saloon HVAC units work in Heating mode | | NE | | | M4 |
| 10044 | I | Self-Test | | NE | | | M4 |
| 10045 | A | Force Self-Test on the Saloon HVAC | | NE | | | M4 |
| 10046 | R | All saloon HVAC units work according to the mode described in the "Actual working mode" | | NE | | | M4 |
| 10047 | R | The Exhaust fans are Turned OFF | | NE | | | M4 |
| 10048 | I | HVAC Faults | | NE | | | M4 |
| 10049 | A | In the maintenance software, select the "Alarms / Warnings" tab |  | NE | | | M4 |
| 10050 | A | Ensure there are no active faults on the HVAC | | NE | | | M4 |



| | | | | | | | |
|-------|---|---|--|----|--|--|----|
| 10051 | R | No active faults identified on the HVAC unit | | NE | | | M4 |
| 10052 | A | Release [TT] (MPU1)lo_hva_m4hvacinhibr1__1 | | NE | | | M4 |
| 10053 | A | Release [TT] (MPU1)lo_hva_m4hvacinhibr2__1 | | NE | | | M4 |
| 10054 | A | Release [TT] NRG_HvacM450Cmd | | NE | | | M4 |
| 10055 | I | End of Test | | NE | | | M4 |

13.1.2 HVAC_SME

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | HVA_057 Air Conditioning | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10002 | I | Initial conditions | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10003 | A | Car Should be Prepared with CVS running and 400V ac available in the car | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10004 | I | HVAC AC Power Supply | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10005 | A | Close Circuit Breaker 13Q1 and 13Q5 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10006 | A | Check on the DDU if the HVAC is offline | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10007 | I | Checking 400Vac | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10008 | A | Close Circuit Breaker 57Q1 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10009 | A | Disconnect connector 57XP4_X5 and Measure 400Vac between all 3 phases which are a1- phase L1, a2- Phase L2 and b1- phase L3 of connector 57XP4_X5 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10010 | R | 400Vac measured between all phases | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10011 | A | On same connector 57XP4_X5, with a phasemeter, check the correct Phase Rotation between points a1- Phase L1, a2- Phase L2 and b1- Phase L3. | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10012 | R | The phase rotation is correct between all three phases | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10013 | A | Reconnect 57XP4_X5 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10014 | I | HVAC controller power supply | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10015 | A | Close Circuit Breaker 57Q2 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |

| | | | | | | | |
|-------|---|--|---|----|--|--|----|
| 10016 | A | Allow the HVAC to initialize and check on the DDU if the HVAC is online | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10017 | R | HVAC unit is online and starts to work | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10018 | I | HVAC inhib | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10019 | A | Force [TT] (MPU1)lo_hva_m4hvacinhibr1__1 = 1.0 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10020 | A | Force [TT] (MPU1)lo_hva_m4hvacinhibr2__1 = 1.0 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10021 | I | HVAC 50% restriction | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10022 | A | Force [TT] NRG_HvacM450Cmd = 0 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10023 | I | Saloon HVAC | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10024 | I | HVAC web portal | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10025 | A | The attached document is a procedure on how to navigate around the maintenance software. |  | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10026 | I | Connect the laptop to the HVAC maintenance software using web browser. Enter the following IP address on the web browser 10.136.xxx.32 xxx represents the train number Login: maint Password: maint | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10027 | R | On status tab, Active mode is off for both cab and saloon |  | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10028 | A | Go to Alarms tab and clear all the alarms for saloon and cabin | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10029 | I | HVAC saloon | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10030 | I | Full "Self-test" saloon | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10031 | I | For the following tests make sure on the webHMI tab you change controller to be controlled by webHMI and not MPU |  | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10032 | A | Before running the full test, please click on reset test to reset the previous results. | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |

| | | | | | | | |
|-------|---|---|---|----|--|--|----|
| 10033 | A | Select Full-Test on the Saloon HVAC |  | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10034 | R | All saloon HVAC units work according to the mode described in the "ACTIVE MODE" on the status tab | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10035 | R | When the test is complete, please check if the status is showing as "TEST PASS" and the test took 3 mins +/- 2 seconds for each mode. | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10036 | I | Forced Mode (Saloon HVAC) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10037 | I | During all tests Walk through the whole car and physically check (feel) that the HVAC is functioning as desired | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10038 | I | Go to maintenance tab to force the following modes |  | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10039 | I | Cooling Mode | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10040 | A | Select forced Cooling mode on the Saloon HVAC and let it run for 5 mins | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10041 | R | All HVAC units are cooling | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10042 | I | Heating Mode | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10043 | A | Select forced Heating mode on the Saloon HVAC and let it run for 5 mins | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10044 | R | All HVAC units are heating | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10045 | I | HVAC Faults | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10046 | A | In the maintenance software, select the "Alarms" tab | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10047 | A | Ensure there are no active faults on the HVAC for the Saloon. Use the highlighted drop down to navigate between saloon and cabin. |  | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10048 | R | No active faults identified on the HVAC unit | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10049 | A | Release [TT] (MPU1)lo_hva_m4hvacinhibr1__1 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10050 | A | Release [TT] (MPU1)lo_hva_m4hvacinhibr2__1 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |



| | | | | | | | |
|-------|---|------------------------------|--|----|--|--|----|
| 10051 | A | Release [TT] NRG_HvacM450Cmd | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10052 | I | End of test | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025

Section 14 – Fire Protection

14.1 Instructions list

14.1.1 Fire Protection

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Fire Protection System (SPP=067) | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10002 | I | Fire Detection Train Lines | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10003 | A | Fire Detection Train Lines Check continuity between END1 90XR14 pin 21 END2 90XP24 pin 21 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10004 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10005 | I | Continuity Test | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10006 | I | The following steps are continuity tests between the two points described in each step. Use a multimeter for this test. | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10007 | A | From : [(local: +END1 -90XR13.B (pin 4))] to : [-Inter-connector (local: +END2 -90XP23.b pin 4)] | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10008 | A | From : [(local: +END1 -90XR13.B (pin 5))] to : [-Inter-connector (local: +END2 -90XP23.b pin 5)] | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10009 | A | From : [(local: +END1 -90XR13.A (pin 7))] to : [-Inter-connector (local: +END2 -90XP23.a pin 7)] | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10010 | A | From : [(local: +END1 -90XR13.A (pin 8))] to : [-Inter-connector (local: +END2 -90XP23.a pin 8)] | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025

Section 15 – Traction and Electric Brake

15.1 Instructions list

15.1.1 Traction and Electric Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | Traction and Electric Brake (SPP=033) | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10002 | I | Circuit Breakers and Configuration | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10003 | A | Close Circuit Breaker 33Q2 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10004 | A | Close Circuit Breaker 33Q4 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10005 | A | Close Circuit Breaker 33Q5 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10006 | I | Circuit Breaker 33Q1 and 33Q3 must be Opened | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10007 | A | 110Vdc Normal Traction EL Train Line Connect the connector written M4 on 90XP15 End 2 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10008 | A | Close Circuit Breaker 33Q1 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10009 | A | Close Circuit Breaker 33Q3 | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10010 | R | Read Defined Variable [TT] (TBCU4)LI_CAR_ID4 = 1.0 | | OK | 1 | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10011 | I | The TBCU should appear on TCMS network on DDU screen | | OK | | Dilikani Ngubane 526515 21.11.2025 | M4 |
| 10012 | I | Train Lines | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10013 | A | Forward Train Lines Check continuity between END1 90XR15 pin 25 END2 90XP25 pin 25 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10014 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10015 | A | Reverse Train Lines Check continuity between | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | | | |
|-------|---|---|---|----|--|--------------------------------------|----|
| | | END1 90XR15 pin 30 END2 90XP25 pin 30 | | | | | |
| 10016 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10017 | A | Traction Train Lines Check continuity between END1 90XR15 pin 31 END2 90XP25 pin 31 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10018 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10019 | A | No Brake Train Lines Check continuity between END1 90XR15 pin 32 END2 90XP25 pin 32 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10020 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10021 | A | Traction Interlock Bypass Train Lines Check continuity between END1 90XR14 pin 6 END2 90XP24 pin 6 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10022 | R | Both points are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10023 | A | Traction Interlock Train Lines Check continuity between END1 90XR15 pin 41 END2 90XP25 pin 41 and -10XP12_XCB2 pin 8 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10024 | R | All pins are continuous | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10025 | A | 110Vdc Normal Traction EL Train Line Remove the connector from 90XP15 End 2 | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10026 | I | Coolant Liquid | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10027 | A | Check that the coolant level is at least 1/2 of the sight glass level indicator [9-48-59- 278432_277624_Coolant Level Check.pdf] |  | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10028 | R | Coolant Liquid Level is OK | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |
| 10029 | I | End of Test | | OK | | Amanda Ntuli 526239 20.11.2025 | M4 |



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025

Section 16 – Vehicle Normalization

16.1 Instructions list

16.1.1 Vehicle Normalization

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | Initial Conditions | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10002 | I | The VFT procedures are all completed | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10003 | I | Vehicle Normalization Check | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10004 | R | On LV3 all Circuit Breakers are installed and secured | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10005 | R | On LV3 all Dataplugs are installed, tightened and earth braids are fastened | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10006 | R | On LV3 all Connectors are tightened | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10007 | R | On LV3 there are no missing components, device, wiring or connectors. | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10008 | R | On LV6 all Dataplugs are installed, tightened and earth braids are fastened | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10009 | R | On LV6 all Connectors are tightened | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10010 | R | On LV6 there are no missing components, device, wiring or connectors. | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10011 | R | On HC Cubicle the Controller is installed and properly tightened and its connectors are tightened | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10012 | R | All DCUs are properly installed and secured | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10013 | R | All Internal Displays are properly installed and secured | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10014 | R | All Light Covers are properly installed | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10015 | R | All Saloon Fire Detectors are properly installed and secured | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10016 | R | All covers are normalised inside the car | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.

| | | | | | | | |
|-------|---|--|--|----|--|--|----|
| 10017 | R | On the Underframe, TBCU Agate is installed and properly tightened | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10018 | R | On the Underframe, Speed Sensors are installed and properly tightened | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10019 | R | On the LVB, all Circuit Breakers are installed and properly tightened | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10020 | R | On the LVB, all Relays and Timers are installed and properly tightened | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10021 | R | On the LVB, BRIOMs are installed and properly tightened | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10022 | R | On the LVB there are no missing components, device, wiring or connectors. | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10023 | R | On the Underframe, all Connectors are tightened | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10024 | R | All underframe covers are normalised | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10025 | R | On END1 the Octopus cables are disconnected from the car and properly stored. | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10026 | R | On END2 the Octopus cables are disconnected from the car and properly stored. | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10027 | R | The Test Bench is switched OFF and the Octopus cables are disconnected and properly stored | | OK | | Dilikani Ngubane 526515 24.11.2025 | M4 |
| 10028 | R | ALL P.Os of this car are closed | | OK | | Mlungisi Madela 529927 28.11.2025 | M4 |
| 10029 | I | End Of Test | | OK | | Mlungisi Madela 529927 28.11.2025 | M4 |



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025



Serial Tests Report
TS314 – M4 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008922
Version: A0

Emission date
03/12/2025

Section 17 – Report summaries

17.1 Results status

| Test Instruction Sheet | Compliant | Incomplete | Non-compliant |
|---|-----------|------------|---------------|
| Energy Distribution | X | | |
| TCMS Network | X | | |
| Cabin Control | X | | |
| Internal Lighting | X | | |
| PACIS System | X | | |
| Train Ground Communication | X | | |
| Rescue Mode and Emergency Disconnection | X | | |
| Emergency Brake | X | | |
| Service Brake | X | | |
| Holding and Parking Brake | X | | |
| HVAC Air Conditioning | X | | |
| Fire Protection | X | | |
| Traction and Electric Brake | X | | |
| Passenger Doors | X | | |
| Vehicle Normalization | X | | |

17.2 Tools used

| Function | Tool name | Tool number | Next Calibration date |
|-------------|------------|--------------|-----------------------|
| 015_NRG | Phasemeter | Phasemeter | 11/30/2025 |
| 027_ERM | Multimeter | Multimeter 2 | 9/30/2026 |
| 033_TRC | Multimeter | Multimeter 4 | 9/30/2026 |
| 040_SBK | Manometer | Manometer | 8/31/2026 |
| 045_PBK | Manometer | Manometer | 8/31/2026 |
| 057_HVA_SME | Phasemeter | Phasemeter | 11/30/2025 |

UNCONTROLLED WHEN PRINTED – Not to be used before verification of applicable version number.

© All rights reserved. Reproduction, use or disclosure to third parties, without express written authorization, is strictly prohibited.



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS314 – M4 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000008922 Version: A0 | Emission date 03/12/2025 |
|---|--|-----------------------------|

| | | | |
|---------|------------|--------------|-----------|
| 067_FSD | Multimeter | Multimeter 4 | 9/30/2026 |
|---------|------------|--------------|-----------|