

X'TRAPOLIS MEGA



Photo-not-contractual

CONFIDENTIAL INFORMATION

This document and its contents is the exclusive property of ALSTOM Transport SA or Affiliates.
 The reproduction, distribution and utilization of this document as well as the communication of its contents to others without express written authorisation is prohibited. Offenders will be held liable for the payment of damages.
 All right reserved in the event of the grant of a patent, utility model or design.

RELEASED

X'TRAPOLIS MEGA

Application: **PRASA**


Technical Modifications		Geometric tolerances		A4		N	
				Replaces:		Replaced by:	
A0	Creation						
Index	Revision Notification no.						
	Prepared	19/01/2026	K. NKOANA	<p>Summary Report of open items from TS318 Routine and Acceptance Testing</p>			
	Checked	19/01/2026	F. TSHIOVHE				
	Approved	19/01/2026	S. LUKHELE				
		Date	Name				
		en					
				GIB0000008998		Rev.: A0	1/10

Table of Modifications

Rev	Date	Modifications Content	Writer
A0	19/01/2026	Creation	Kgomotso NKOANA

	Reference:	Rev.:	Summary Report of open items from TS318 Routine and Acceptance Testing	Date:
	GIB0000008998	A0		19/01/2026

Internal Validation

	Name	Function	Date	Signature
Writer	Kgomotso NKOANA	Test Expert	19/01/2026	<p>X </p> <hr/> <p>Kgomotso NKOANA Test Expert</p>
Checker	Fhatuwane TSHIOVHE	Test Engineering Manager	19/01/2026	<p>X </p> <hr/> <p>Fhatuwane TSHIOVHE Test Engineering Manager</p>
Approver	Sifiso LUKHELE	T&C HoD	19/01/2026	<p>X </p> <hr/> <p>Sifiso LUKHELE T&C HoD</p>

	Reference:	Rev.:	Summary Report of open items from TS318 Routine and Acceptance Testing	Date:
	GIB0000008998	A0		19/01/2026
				3/11

TABLE OF CONTENTS

- 1 INTRODUCTION 5**
- 2 SCOPE 5**
- 3 TEST CONDITIONS 5**
 - VEHICLES TESTED5
 - TEST SCHEDULE5
 - GENERAL TEST CONDITIONS5
 - STATIC AND DYNAMIC TEST LOCATION6
 - TEST PARTICIPANTS7
 - ROUTINE TEST PERIOD7
 - ACCEPTANCE TEST PERIOD8
- 4 TEST RESULTS 9**
 - VEHICLE PRE-TESTING9
 - VEHICLE FUNCTIONAL TESTING9
 - TRAIN FUNCTIONAL STATIC TESTING10
 - TRAIN FUNCTIONAL DYNAMIC TESTING10
 - ACCEPTANCE TEST ON CUSTOMER TRACK10
- 5 CONCLUSION AND RECOMMENDATION 11**

	Reference:	Rev.:	Summary Report of open items from TS318 Routine and Acceptance Testing	Date:
	GIB0000008998	A0		19/01/2026
			4/11	

1 INTRODUCTION

For the PRASA project Gibela has implemented an exhaustive test program to perform the static routine testing at vehicle and train level including the dynamic routine test schedules. After the handover of each car from production to testing, the train is progressively coupled to formulate a six-car trainset. In parallel to the coupling activities Vehicle Functional Stating Testing is performed individually on the six cars. Static testing is continued to Train Functional Level.

After the static tests have been performed, the Dynamic Test is done on a 1.2 km test track in the Dunnottar Dynamic Test Track to verify all the safety functions of the train up to 60 km/h. The train is then transported to Wolmerton Depot for the final high speed acceptance test and handover to the customer.

2 SCOPE

The purpose of this document is to summarize the test results of the different test schedules.

The complete test report for each test schedule including all the test steps with respect to the pass/fail criteria will be submitted.

3 TEST CONDITIONS

Vehicles Tested

TS318 is composed of vehicles:

- TC1# 01 20 318 1
- M4 # 01 20 318 2
- M1 # 01 20 318 3
- M2 # 01 20 318 4
- M3 # 01 20 318 5
- TC2 # 01 20 318 6

Test Schedule

The tests were performed following the Routine Test Schedules

- Vehicle Pre- Testing TC1 (VPT) GIB0000001465 rev D2
- Vehicle Pre- Testing TC2 (VPT) GIB0000001465 rev D2
- Vehicle Pre- Testing M1 (VPT) GIB0000001465 rev D2
- Vehicle Pre- Testing M2 (VPT) GIB0000001465 rev D2
- Vehicle Pre- Testing M3 (VPT) GIB0000001465 rev D2
- Vehicle Pre- Testing M4 (VPT) GIB0000001465 rev D2
- Vehicle Functional Testing TC1 (VFT) GIB0000001462 rev D2
- Vehicle Functional Testing TC2 (VFT) GIB0000001463 rev D1
- Vehicle Functional Testing M1 (VFT) GIB0000001464 rev D2
- Vehicle Functional Testing M2 (VFT) GIB0000001465 rev D2
- Vehicle Functional Testing M3 (VFT) GIB0000001466 rev D1
- Vehicle Functional Testing M4 (VFT) GIB0000001467 rev D1
- Train Functional Routine Static Testing (TFS) GIB0000001273rev D0
- Train Functional Dynamic Testing (TFD) GIB0000001029 rev D2
- Acceptance Test on Customer Track (ACT) GIB0000000312 rev D3

	Reference:	Rev.:	Summary Report of open items from TS318 Routine and Acceptance Testing	Date:
	GIB0000008998	A0		19/01/2026
				5/11

General test conditions

No specific ambient conditions were mandatory during testing.

Static and Dynamic Test location

The tests were conducted at the Gibela Dunnottar factory in South Africa

	Reference:	Rev.:	Summary Report of open items from TS318 Routine and Acceptance Testing	Date:
	GIB0000008998	A0		19/01/2026
				6/11

Test participants

Last Name	First Name	Company	Occupation
MERAPE	Mavis	Gibela	EPU Manager
ZULU	Vusumuzi	Gibela	EPU Manager
MABUNDA	Neliswa	Gibela	EPU Manager
MASONDO	Nhlakanipho	Gibela	EPU Manager
MCHUNU	Siphesihle	Gibela	Test Technician
SOKHELA	Celiwe	Gibela	Test Technician
MDLULI	Nokuzola	Gibela	Test Technician
DITLHAKANYANE	Paseka	Gibela	Test Technician
BALISO	Gcobani	Gibela	Test Technician
SHINGA	Sthabile	Gibela	Test Technician
MABUNDZANE	Nick	Gibela	Test Technician
GUMEDE	Carol	Gibela	Test Technician
MTHEMBU	Mvelo	Gibela	Test Technician
MILANI	Philemon	Gibela	Test Technician
KHOSA	Tshembhani	Gibela	Test Technician
TSELA	Impi	Gibela	Test Technician
MABOWA	Anthonia	Gibela	Test Technician
FUNYUFUNYU	Mbavhalelo	Gibela	Test Technician
CHIRWA	NQOBILE	Gibela	Test Technician
SIBANYONI	Sizwe	Gibela	Test Technician
TIVANI	Angel	Gibela	Test Technician
SEKGOLOLO	Alleta	Gibela	Test Technician
SITHOLE	Mpumelelo	Gibela	Test Technician
SITHOLE	Mlungisi	Gibela	Test Technician
KGATITSWE	Goitsemodimo	Gibela	Test Technician
MKHWA	Sinazo	Gibela	Test Technician
MTHOMBENI	Tebogo	Gibela	Test Technician
MPHAHLELE	Mphato	Gibela	Test Technician
MTOLO	Sicelo	Gibela	Test Technician
NGUBANE	Dilikani	Gibela	Test Technician
NTULI	Amanda	Gibela	Test Technician

Routine test Period

The routine test was performed from the 09th of January 2026 until the 19th of January 2026 in Dunnottar.

	Reference:	Rev.:	Summary Report of open items from TS318 Routine and Acceptance Testing	Date:
	GIB0000008998	A0		19/01/2026
				7/11

Acceptance Test location

High-Speed Acceptance Test on the Customer Main Line (De-Wildt),The dynamic performance to be validated to a maximum speed of 60km/h inclusive, ensuring compliance to service, emergency and degraded mode braking performance.

Acceptance Test participants

Last Name	First Name	Company	Position
TBA			

Acceptance Test period

The High speed Acceptance test to be performed in Wolmerton, Customer Main Line (De-Wildt).

	Reference:	Rev.:	Summary Report of open items from TS318 Routine and Acceptance Testing	Date:
	GIB0000008998	A0		19/01/2026
				8/11

4 TEST RESULTS

Vehicle Pre-Testing

RTR Vehicle Pre-Testing TS318 TC1 Report GIB0000008993 rev A0
 RTR Vehicle Pre-Testing TS318 TC2 Report GIB0000008994 rev A0
 RTR Vehicle Pre-Testing TS318 M1 Report GIB0000008989 rev A0
 RTR Vehicle Pre-Testing TS318 M2 Report GIB0000008990 rev A0
 RTR Vehicle Pre-Testing TS318 M3 Report GIB0000008991 rev A0
 RTR Vehicle Pre-Testing TS318 M4 Report GIB0000008992 rev A0

All test steps were performed and passed successfully

Vehicle Functional Testing

RTR Vehicle Functional Static Testing TS318 TC1 Report GIB0000008987 rev A0
 RTR Vehicle Functional Static Testing TS318 TC2 Report GIB0000008988 rev A0
 RTR Vehicle Functional Static Testing TS318 M1 Report GIB0000008983 rev A0
 RTR Vehicle Functional Static Testing TS318 M2 Report GIB0000008984 rev A0
 RTR Vehicle Functional Static Testing TS318 M3 Report GIB0000008985 rev A0
 RTR Vehicle Functional Static Testing TS318 M4 Report GIB0000008986 rev A0

All test steps were performed and passed successfully

	Reference:	Rev.:	Summary Report of open items from TS318 Routine and Acceptance Testing	Date:
	GIB0000008998	A0		19/01/2026
				9/11

Train Functional Static Testing

RTR Train Functional Static Testing TS318 Report GIB0000008995 rev A0

All test steps were performed and passed successfully

Train Functional Dynamic Testing

RTR Train Functional Dynamic Testing TS318 Report GIB0000008996 rev A0

All test steps were performed and passed successfully

Acceptance Test on Customer Track

RTR TS318 Acceptance Test on Customer Track test report GIB0000008997 rev A0

The High speed Acceptance test to be performed in Wolmerton, Customer Main Line (De-Wildt

	Reference:	Rev.:	Summary Report of open items from TS318 Routine and Acceptance Testing	Date:
	GIB0000008998	A0		19/01/2026
				10/11

5 CONCLUSION AND RECOMMENDATION

All routine (works) tests have been performed and completed successfully.

The Acceptance Test on customer track that covers the high speed 120km/h and UHF radio functional tests will be performed in Wolmerton.

	Reference:	Rev.:	Summary Report of open items from TS318 Routine and Acceptance Testing	Date:
	GIB0000008998	A0		19/01/2026
			11/11	