

| PROJECT | CUSTOMER | VEHICLE |
|-----------------|----------|----------------|
| Xtrapolis-PRASA | PRASA | 315 – M3 – VFT |

RTR Vehicle Functional Static Testing TS315 M3 Report
 GIB0000008937



| | CREATED | VERIFIED | APPROVED | DISTRIBUTION |
|------------------|-----------------------|-----------------|-----------------|---|
| Name | Tshegofatso SETSHOGWE | Lindani NGUBANE | Kgomotso NKOANA | Confidentiality Category <i>Restricted</i> <i>Project</i> <i>Normal</i> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> |
| Date | 09/12/2025 | 09/12/2025 | 09/12/2025 | Control Category <i>Controlled</i> <i>Not Controlled</i> <input checked="" type="checkbox"/> <input type="checkbox"/> |
| Signature | | | | Language EN |

This report has been automatically generated from TES version 1

Table of modifications

| Rev | Date | Modifications Content | Writer |
|-----|------------|-----------------------|-----------------------|
| A0 | 09/12/2025 | Creation | Tshegofatso SETSHOGWE |

Internal validations

| | Name | Function | Date | Signature |
|-----------------|-----------------------|---------------------|------------|---|
| Creator | Tshegofatso SETSHOGWE | EPU Manager | 09/12/2025 | X  Tshegofatso SETSHOGWE EPU Manager |
| Verifier | Lindani NGUBANE | Serial Test Manager | 09/12/2025 | X  Lindani NGUBANE Serial Test Manager |
| Approver | Kgomotso NKOANA | Test Expert | 09/12/2025 | X  Kgomotso NKOANA Test Expert |

Execution Plan

| | |
|-------------------|------------|
| Start Date | 29/11/2025 |
| End Date | 29/11/2025 |

Contents

Section 1 - Purpose / Objectives

Section 2 – Energy Distribution

- 2.1 Instructions list
 - 2.1.1 Energy Distribution

Section 3 – TCMS Network

- 3.1 Instructions list
 - 3.1.1 TCMS Network

Section 4 – Cabin Control

- 4.1 Instructions list
 - 4.1.1 Cabin Control

Section 5 – Internal Lighting

- 5.1 Instructions list
 - 5.1.1 Internal Lighting

Section 6 – PACIS System

- 6.1 Instructions list
 - 6.1.1 PACIS System

Section 7 – Train Ground Communication

- 7.1 Instructions list
 - 7.1.1 ERTMS

Section 8 – Rescue Mode and Emergency Disconnection

- 8.1 Instructions list
 - 8.1.1 Rescue Mode and Emergency Disconnection

Section 9 – Emergency Brake

- 9.1 Instructions list
 - 9.1.1 Emergency Brake

Section 10 – Service Brake

- 10.1 Instructions list
 - 10.1.1 Service Brake

Section 11 – Holding and Parking Brake

11.1 Instructions list

11.1.1 Holding and Parking Brake

Section 12 – Passenger Doors

12.1 Instructions list

12.1.1 Passenger Doors

Section 13 – HVAC Air Condition

13.1 Instructions list

13.1.1 HVAC_TK

13.1.2 HVAC_SME

Section 14 – Fire Protection

14.1 Instructions list

14.1.1 Fire Protection

Section 15 – Traction and Electric Brake

15.1 Instructions list

15.1.1 Traction and Electric Brake

Section 16 – Vehicle Normalization

16.1 Instructions list

16.1.1 Vehicle Normalization

Section 17 - Report summaries

17.1 Results status

17.2 Tools used

Section 1 – Purpose / Objectives

1. Energy Distribution

Ensure the distribution of 110Vdc and 400Vac through the vehicle from the battery and Auxiliary converter

2. TCMS Network

Verify the working of the TCMS network and its core elements, i.e TRS, CRS.

3. Cabin Control

Verify the cabin control functions in both normal and backup modes, their commanding of the train lines, and the TCMS response to each function.

4. Internal Lighting

Verify the working of all internal lighting functions.

5. PACIS System

Verify power supply to all PACIS network equipment.

6. Train-Ground Communication

Setup the Train-to-ground systems, and verify correct installation of the antennas by VSWR test.

7. Rescue Mode and Emergency Disconnection

The objective of this procedure is to verify the correct operation of the emergency disconnection function, as well as the correct activation of the Back-Up mode.

10. Emergency Brake

The objective of this procedure is to verify all electrical components of the Emergency braking system.

11. Service Brake

The objective of this procedure is to verify all electrical components of the Service brake system.

12. Holding and Parking Brake

The objective of this procedure is to verify all electrical components of the Parking/holding brake system.

13. Passenger Doors

The objective of this procedure is to ensure the proper operation of the train doors.

14. Air Conditioning

Verify the voltage distribution to and correct operation of the HVAC system

15. Fire protection

The objective of this procedure is to verify the configuration of the fire detection units, as well as the presence of the safety resistor in the auxiliary converter.

16. Traction and Electric Brake

The objective of this procedure is to verify all the train lines associated with the traction and electric brake systems of the train

18. Vehicle Normalization

The objective of this procedure is to ensure that all connectors, panels and covers are normalized.



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS315 – M3 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000008937 Version: A0 | Emission date 09/12/2025 |
|---|--|-----------------------------|



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 2 – Energy Distribution

2.1 Instructions list

2.1.1 Energy Distribution

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | Energy Distribution (SPP=015) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10002 | I | Initial Conditions | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10003 | I | All the Circuit Breakers should be OPEN | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10004 | I | Test bench should be connected but with no power supply | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10005 | I | NO 400Vac should be connected to the car | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10006 | A | Close Circuit Breaker 15Q3 (Normal Line) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10007 | I | Voltage Isolation 110Vdc | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10008 | I | 230Vac and 400Vac Circuit breaker | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10009 | A | Close Circuit Breaker 13Q1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10010 | A | Close the circuit breaker 13Q3 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10011 | I | Normal and Permanent Power Supply | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10012 | I | 110Vdc Permanent Train Line Apply 110Vdc on -93XT304_1 pin 4 to simulate Permanent Train Line | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10013 | A | Apply 110Vdc on the Normal Line using the external power supply | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10014 | A | Measure 110Vdc between 90XR50.X1/1 (+) and 90XR50.X2/1 (-) (intercar connector). [Normal line] | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10015 | I | Permanent Line Circuit Breaker | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | |
|-------|---|--|----|--|----|
| 10016 | A | Close Circuit Breaker 15Q4 for battery voltage above 80Vdc and close it(permanent Line) | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10017 | I | 230Vac Circuit Breaker | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10018 | A | Close Circuit Breaker 13Q2 | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10019 | A | Close Circuit Breaker 13Q3 | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10020 | I | 230Vac and 400Vac Voltage Supply | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10021 | A | Apply 400Vac to the Vehicle, either on End1 or End2 | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10022 | A | Perform a phase rotation measurement on Connector 90XR62 between phases U(X3),V(X2),W(X1) and ensure the rotation is in the correct direction. | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10023 | R | Phase rotation between U,V,W is correct | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10024 | A | Perform a phase rotation measurement on Connector 90XR52 between phases U(X1),V(X2),W(X3) and ensure the rotation is in the correct direction | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10025 | R | Phase rotation between U,V,W is correct | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10026 | A | Check 230Vac between points L and N of socket -13XT1 | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10027 | R | 230Vac present | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10028 | A | Check 230Vac between points L and N of socket -13XT2 | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10029 | R | 230Vac present | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10030 | A | Remove connector 57XP1_10 | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10031 | A | Remove connector 93XP150 | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10032 | A | Close circuit breaker 34Q1 and 57Q1 | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10033 | A | Check 400Vac +-5% tolerance between Phases (W,V,U) on connector 57XP1_10 (10.b1,10a2,10a1) | OK | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | | |
|-------|---|---|----|--|--|----|
| 10034 | R | 400Vac +- 5% tolerance is measured between all three phases of 57XP1_10 | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10035 | A | Check 400Vac +-5% tolerance between Phases (W,V,U) on connector 93XP150 (E2,E3,E1) | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10036 | R | 400Vac +- 5% tolerance is measured between all three phases on connector 93XP150 | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10037 | A | Put back connector 57XP1_10 | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10038 | A | Put back connector 93XP150 | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10039 | A | Switch off the 400Vac power supply from the socket | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10040 | I | Auxiliary Converters Command | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10041 | A | Battery Connection Train Lines Measure continuity between END 1 90XR14 pin 30 END 2 90XP24 pin 30 | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10042 | R | Both points are continuous | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10043 | A | Battery Disconnection Train Lines Measure continuity between END 1 90XR14 pin 31 END 2 90XP24 pin 31 | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10044 | R | Both points are continuous | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10045 | A | IES StatusTrain Lines Measure continuity between END 1 90XR15 pin 61 END 2 90XP25 pin 61 and END 1 90XR15 pin 62 END 2 90XP25 pin 62 | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10046 | R | Both points are continuous | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10047 | I | END OF TEST | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 3 – TCMS Network

3.1 Instructions list

3.1.1 TCMS Network

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | TCMS Network (SPP=25) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10002 | I | Initial conditions | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10003 | I | Vehicle test bench should be configured as TC1: 1. TC1 Dataplugs 2. MCE switch set to TC1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10004 | A | 110Vdc supply to the Normal Train line is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10005 | I | Power Supply to the Router Switches | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10006 | I | Power supply to the 25A10 SWITCH ETHERNET (CRS1) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10007 | A | Close Circuit Breaker 25Q10 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10008 | R | CRS1 25A10 is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10009 | I | Power supply to the 25A11 SWITCH ETHERNET (CRS2) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10010 | A | Close Circuit Breaker 25Q11 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10011 | R | CRS2 25A11 is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10012 | I | Power supply to the 25A14 ETHERNET REPEATER (TBR) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10013 | A | Close Circuit Breaker 25Q14 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10014 | R | TBR 25A14 is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10015 | A | Close Circuit Breaker 25Q6 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|---|--|----|--|--|----|
| 10016 | A | Close Circuit Breaker 25Q7 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10017 | I | Ethernet Loop | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10018 | A | For each CRS, check that the Ethernet Loop LEDs are flashing | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10019 | R | CRS1 has LEDs on ports X3 and X4 flashing | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10020 | R | CRS2 has ONLY LED on port X4 flashing | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10021 | R | Check on the Test Bench DDU that all Router Switches are available on the network | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10022 | I | Power Supply to the BRIOMS | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10023 | I | Power supply to the 25A6 BRIOM 40/10 ETH 6 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10024 | R | BRIOM 25A6 is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10025 | A | Check visually that ground braid is connected to BRIOM. | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10026 | I | Power supply to the 25A7 BRIOM 40/10 ETH 7 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10027 | R | BRIOM 25A7 is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10028 | A | Check visually that ground braid is connected to BRIOM | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10029 | I | END OF TEST | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 4 – Cabin Control

4.1 Instructions list

4.1.1 Cabin Control

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | Cabin Control (SPP=020) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10002 | I | Train Lines | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10003 | A | Cab Selected On Train - Train Lines Measure continuity between END1 90XR14 pin 3 END2 90XP24 pin 3 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10004 | R | Both pins are continuous | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10005 | A | Cab Active TC1 Train Lines Measure continuity between END1 90XR14 pin 4 END2 90XP24 pin 4 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10006 | R | Both pins are continuous. | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10007 | A | Cab Active TC2 Train Lines Measure continuity between END1 90XR14 pin 5 END2 90XP24 pin 5 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10008 | R | Both pins are continuous | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10009 | A | Master Key TC1 Train Lines Measure continuity between END1 90XR14 pin 17 END2 90XP24 pin 17 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10010 | R | Both pins are continuous | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

| | | | | | | | |
|-------|---|-------------|--|----|--|--|----|
| 10011 | I | END OF TEST | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
|-------|---|-------------|--|----|--|--|----|

Section 5 – Internal Lighting

5.1 Instructions list

5.1.1 Internal Lighting

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|--|---------|
| 10001 | I | Internal Lighting (SPP=52) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10002 | I | Initial Conditions | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10003 | I | 110Vdc Normal line is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10004 | I | Cleaning Light Command | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10005 | A | 110Vdc Permanent Train Line Apply 110V on 93XT304_1 pin 4 to simulate permanent supply | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10006 | A | Close Circuit Breaker 52Q3 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10007 | A | Close Circuit Breaker 52Q4 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10008 | A | Close Circuit Breaker 52Q5 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10009 | R | All saloon emergency lights (low intensity) are OFF on all light modules (Left + Right) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10010 | A | Turn Cleaning Light Switch 52S6 to ON position. | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10011 | R | All saloon emergency lights (low intensity) are (ON) on all light modules (Left + Right) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10012 | A | Reset Circuit Breaker 52Q5 (Open and Close) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|--|--|----|--|--|----|
| 10013 | A | Close Circuit Breaker 52Q1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10014 | A | Close Circuit Breaker 52Q2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10015 | R | All saloon emergency lights (low intensity) are ON (on) all light modules (Left + Right) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10016 | I | END OF TEST | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 6 – PACIS System

6.1 Instructions list

6.1.1 PACIS System

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|--|---------|
| 10001 | I | PACIS System IO (SPP=054) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10002 | I | Initial conditions | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10003 | I | 110Vdc Normal line is connected and ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10004 | I | Circuit Breakers | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10005 | A | Close Circuit Breaker 54Q1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10006 | A | Close Circuit Breaker 54Q2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10007 | A | Close Circuit Breaker 54Q10 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10008 | A | Close Circuit Breaker 54Q11 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10009 | A | Close Circuit Breaker 55Q2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10010 | A | Close Circuit Breaker 55Q3 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10011 | R | All 'Pacis System' circuit breakers are closed | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10012 | I | Power Supply of Router Switches | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10013 | I | Ethernet Switch CRS1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10014 | R | CRS1 is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10015 | I | Ethernet Switch CRS2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10016 | R | CRS2 is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|--|--|----|------|--|----|
| 10017 | I | DPAI-1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10018 | R | DPAI-1 is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10019 | I | DPAI-2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10020 | R | DPAI-2 is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10021 | I | Lateral Display 'LAT1' | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10022 | R | The PWR (power) LED is ON on the Lateral Display 'LAT1' | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10023 | I | Lateral Display 'LAT2' | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10024 | R | The PWR (power) LED is ON on the Lateral Display 'LAT2' | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10025 | I | Interior Display 'INT1' | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10026 | R | The PWR (power) LED is ON on the Interior Display 'INT1' | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10027 | I | Interior Display 'INT2' | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10028 | R | The PWR (power) LED is ON on the Interior Display 'INT2' is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10029 | I | Impedance of Loudspeaker | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10030 | I | Saloon Speakers Commanded by DPAI-1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10031 | A | Measure the impedance connector '54XP1_X4' between pins:z32(+) and z30 (-) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10032 | R | ImpedanceResult Max : x <= 32.00 (Ohm) | | OK | 30.2 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10033 | I | Saloon Speakers Commanded by DPAI-2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10034 | A | Measure the impedance connector '54XP2_X4' between pins:z32(+) and z30 (-) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |



| | | | | | | | |
|-------|---|--|--|----|------|--|----|
| 10035 | R | ImpedanceResult Max : x <= 32.00 (Ohm) | | OK | 30.5 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10036 | I | END OF TEST | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 7 – Train Ground Communication

7.1 Instructions list

7.1.1 ERTMS

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|--------------------------------------|---------|
| 10001 | I | ERTMS (SPP=062) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10002 | A | ERTMS Bypass Train Lines Check continuity between END1 90XR14 pin 11 END2 90XP24 pin 11 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10003 | R | Both pins are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10004 | A | Emergency Brake ERTMS 1 Train Lines Check continuity between END1 90XR14 pin 18 END2 90XP24 pin 18 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10005 | R | Both pins are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10006 | I | Emergency Brake ERTMS 2 Train Lines Check continuity between END1 90XR14 pin 20 END2 90XP24 pin 20 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10007 | R | Both pins are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10008 | I | Eurobalise Antenna Cable | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10009 | A | Check continuity between [Intercar (LOCAL: +END1; Connector - 90XR10) and Intercar (LOCAL:+END2; connector -90XP20)] according to the image below |  | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |



| | | | | | | | |
|-------|---|--|--|----|--|--------------------------------------|----|
| 10010 | R | Eurobalise Antenna cable is correctly configured | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10011 | I | END OF TEST | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |

Section 8 – Rescue Mode and Emergency Disconnection

8.1 Instructions list

8.1.1 Rescue Mode and Emergency Disconnection

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Rescue Mode and Emergency Disconnection (SPP=027) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10002 | I | Backup Mode | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10003 | A | Backup Mode Train Lines Check continuity between END1 90XR15 pin 23 END2 90XP25 pin 23 and 27K1 A1 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10004 | R | All points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10005 | A | Check continuity between 27K1 A2 and Ground | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10006 | R | The points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10007 | I | Emergency Disconnection | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10008 | A | Emergency Disconnection Train Lines Check continuity between END1 90XR15 pin 24 END2 90XP25 pin 24 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10009 | R | All points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10010 | I | END OF TEST | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0


Emission date
09/12/2025

Section 9 – Emergency Brake

9.1 Instructions list

9.1.1 Emergency Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|--|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Emergency Brake (SPP=044) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10002 | I | Initial Conditions | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10003 | I | No PEAs are activated | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10004 | I | 110Vdc Normal power supply should be connected to the vehicle and ON | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10005 | I | Visual Inspection | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10006 | A | Physically and visually inspect all the Disk Break Units (DBU) and brake pads, to ensure they are securely fitted |  | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10007 | R | All the brake DBUs are correctly installed and all the brake pads are correctly installed and locked | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10008 | A | Check the pipe installation | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10009 | R | All the pipes are installed on the vehicle | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10010 | A | Check all the Passenger Emergency Alarm handles, and ensure they are connected to their respective connectors | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10011 | R | All the PEAs are installed and connected | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10012 | I | Train Lines | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10013 | A | Emergency Brake Loop Train Lines Check continuity between END1 90XR24 pin 8 END2 90XP34 pin 8 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10014 | R | Both points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10015 | A | Emergency Brake Loop Override Train Lines Check continuity between | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|--|--|----|--|--------------------------------------|----|
| | | END1 90XR24 pin 9 END2 90XP34 pin 9 | | | | | |
| 10016 | R | Both points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10017 | I | Emergency Brake Train Line Check continuity between END1 90XR25 pin 67 END2 90XP35 pin 67 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10018 | R | Both points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10019 | A | PEA Loop OTDR Train Lines Check continuity between END1 90XR24 pin 10 END2 90XP34 pin 10 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10020 | R | Both points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10021 | A | PEA Loop Train Lines Check continuity between END1 90XR25 pin 95 END2 90XP35 pin95 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10022 | R | Both points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10023 | A | PEA Reset Check continuity on Timer Relay 44D1 between points A1 and B1. Check continuity on Timer Relay 44D1 between points A4, B3 and C4 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10024 | R | The Points are continuous. | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10025 | I | END OF TEST | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS315 – M3 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000008937 Version: A0 | Emission date 09/12/2025 |
|---|--|-----------------------------|



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 10 – Service Brake

10.1 Instructions list

10.1.1 Service Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|--|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Service Brake (SPP=040) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10002 | I | Initial Conditions | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10003 | I | No air supply to the vehicle | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10004 | I | All brake panel cocks are in normal position (not isolated) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10005 | I | 110Vdc Normal power supply should be connected to the vehicle and ON | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10006 | I | Follow the procedure in the document below to upload software onto the TBCU electronic [14-57-29-277666_277616_TBCU Software Upload.pdf] |  | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10007 | I | Power Supply | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10008 | A | Remove the connector 10XR12_XCB2 from the propulsion box | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10009 | A | Close Circuit Breaker 33Q1, 33Q3 and 33Q5 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10010 | A | Check the voltage on connector 10XR12_XCB2 between pins 4 (+) and 69 (-) ; 4(+) and 67(-); and 5(+) and 68(-) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10011 | R | Battery Voltage (above 80Vdc) is measured on connector 10XR12_XCB2 between pins 4 (+) and 69 (-) ; 4(+) and 67(-); and 5(+) and 68(-) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10012 | A | Open Circuit Breaker 33Q1 and 33Q3, Replace connector 10XR12_XCB2 on the propulsion box, and Close Circuit breaker 33Q1 and 33Q3 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10013 | A | Remove the connector -40XP2_C2_16 from pneumatic brake panel | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10014 | A | Close Circuit Breaker 40Q1 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|---|--|----|--|--------------------------------------|----|
| 10015 | A | Check the voltage on connector 40XP2_C2_16 between pins 13 (+) and 31 (-) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10016 | R | Battery Voltage (above 80Vdc) is measured on connector 40XP2_C2_16 between pins 13 (+) and 31 (-) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10017 | A | Open Circuit Breaker 40Q1, Replace connector -40XP2_C2_16 on the pneumatic brake panel, and Close Circuit breaker -40Q1 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10018 | R | The pneumatic brake panel 40A2 is ON | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10019 | I | Train Lines | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10020 | A | EB Reduced Train Lines Check continuity between END1 90XR15 pin 60 END2 90XP25 pin 60 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10021 | R | Both points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10022 | A | Brake Applied Train Lines Check continuity between END1 90XR15 pin 50 END2 90XP25 pin 50 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10023 | R | Both points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10024 | A | Remote Isolation Train Lines Check continuity between END1 90XR15 pin 59 END2 90XP25 pin 59 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10025 | R | Both points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10026 | I | END OF TEST | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 11 – Holding and Parking Brake

11.1 Instructions list

11.1.1 Holding and Parking Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Holding and Parking Brake (SPP_045) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10002 | I | Initial Conditions | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10003 | A | Using the tools list on the side of your screen, record the serial number of the manometer that will be used during this test | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10004 | A | Check that the pressure on Test point C2.11/1 is >5bar | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10005 | I | Visual Inspection | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10006 | A | Check the installation of the manual parking brake release components (lever + cable) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10007 | R | The lever is securely fixed (tight) and the cable is correctly attached to the bogie (there is no excess cable and all clamps are installed) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10008 | I | Circuit Breaker | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10009 | A | Close Circuit Breaker 33Q3 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10010 | A | Close Circuit Breaker 33Q5 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10011 | I | Parking Brake Pressure Switch | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10012 | R | Read Defined Variable [TT] (TBCU3)LI_PARK_BR_RELEASE = 1.0 | | OK | 1 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10013 | R | Read Defined Variable [TT] (TBCU3)LI_BRAKE_STAT = 0.0 | | OK | 0 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10014 | R | Read Defined Variable [TT] (MPU1)tbcu3_parkbrakerelease = 1.0 | | OK | 1 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10015 | R | Read Defined Variable [TT] (MPU1)tbcu3_li_pbrake_stat = 0.0 | | OK | 0 | Sicelo Mtolo 525130 29.11.2025 | M3 |

| | | | | | | |
|-------|---|---|----|---|--------------------------------------|----|
| 10016 | A | Parking Brake Applied Train Lines Check continuity between END1 90XR15 pin 77 END2 90XP25 pin 77 | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10017 | R | Both points are continuous | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10018 | A | Remote Parking Command Train Lines Check continuity between END1 90XR15 pin 68 END2 90XP25 pin 68 | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10019 | R | Both points are continuous | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10020 | I | Parking Brake Applied | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10021 | I | For this section of the test, ensure that the pressure on test point C2.11/1 is ALWAYS BELOW 4.8 Bar. if it goes above, turn the Isolation cock C2.3.2 to CLOSE position to drain the air | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10022 | A | Position the Isolation cock C2.3.2 in CLOSE position. Allow the parking brake air pressure to drain to below 4.5 Bar. Use the test point C2.11/1 to verify the air pressure <4.5 Bar | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10023 | R | Pressure at test point C2.11/1 <4.5 Bar | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10024 | R | Read Defined Variable [TT] (TBCU3)LI_PARK_BR_RELEASE = 0.0 | OK | 0 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10025 | R | Read Defined Variable [TT] (MPU1)tbcu3_parkbrakerelease = 0.0 | OK | 0 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10026 | A | Return the Isolation cock C2.3.2 to OPEN position | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10027 | R | Read Defined Variable [TT] (TBCU3)LI_BRAKE_STAT = 1.0 | OK | 1 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10028 | R | Read Defined Variable [TT] (MPU1)tbcu3_li_pbrake_stat = 1.0 | OK | 1 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10029 | R | Read Defined Variable [TT] (TBCU3)LI_PARK_BR_DC = 0.0 | OK | 0 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10030 | R | Read Defined Variable [TT] (MPU1)tbcu3_parkbrakeisoldc = 0.0 | OK | 0 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10031 | R | Read Defined Variable [TT] (MPU1)li_pbk_m3parkbrakeisol = 0.0 | OK | 0 | Sicelo Mtolo 525130 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|--|--|----|---|--------------------------------------|----|
| 10032 | A | Position the Isolation cock C2.3.2 in CLOSE position | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10033 | R | Read Defined Variable [TT] (MPU1)li_pbk_m3parkbrakeisol = 1.0 | | OK | 1 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10034 | R | Read Defined Variable [TT] (TBCU3)LI_BRAKE_STAT = 0.0 | | OK | 0 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10035 | R | Read Defined Variable [TT] (MPU1)tbcu3_li_pbrake_stat = 0.0 | | OK | 0 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10036 | R | Read Defined Variable [TT] (TBCU3)LI_PARK_BR_DC = 1.0 | | OK | 1 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10037 | R | Read Defined Variable [TT] (MPU1)tbcu3_parkbrakeisoldc = 1.0 | | OK | 1 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10038 | A | Return the Isolation cock C2.3.2 to OPEN position | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10039 | I | END OF TEST | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 12 – Passenger Doors

12.1 Instructions list

12.1.1 Passenger Doors

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | Passenger Doors (SPP=050) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10002 | I | Initial conditions | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10003 | I | 110Vdc Normal power supply is connected to the vehicle and ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10004 | I | Circuit Breaker | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10005 | A | Close Circuit Breaker 50Q1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10006 | R | DCU 1 is powered ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10007 | R | Check on the DDU that DCU1 is online | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10008 | A | Close Circuit Breaker 50Q2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10009 | R | DCU 2 is powered ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10010 | R | Check on the DDU that DCU2 is online | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10011 | A | Close Circuit Breaker 50Q3 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10012 | R | DCU 3 is powered ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10013 | R | Check on the DDU that DCU3 is online | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10014 | A | Close Circuit Breaker 50Q4 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10015 | R | DCU 4 is powered ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10016 | R | Check on the DDU that DCU4 is online | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|---|---|----|--|--|----|
| 10017 | A | Close Circuit Breaker 50Q5 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10018 | R | DCU 5 is powered ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10019 | R | Check on the DDU that DCU5 is online | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10020 | A | Close Circuit Breaker 50Q6 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10021 | R | DCU 6 is powered ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10022 | R | Check on the DDU that DCU6 is online | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10023 | A | Close Circuit Breaker 50Q7 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10024 | I | Car ID Code | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10025 | A | Using the DDU on the test bench, check that all the doors on M4 are available - as in the picture below |  | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10026 | R | All doors are available | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10027 | I | Train Lines and Safety Loop | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10028 | A | ERTMS Auth Left Train Lines Check continuity between END1 90XR15 pin 44 END2 90XP25 pin 44 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10029 | R | Both points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10030 | A | ERTMS Auth Right Train Lines Check continuity between END1 90XR15 pin 47 END2 90XP25 pin 47 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10031 | R | Both points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10032 | A | Doors Open Train Lines Check continuity between END1 90XR15 pin 66 END2 90XP25 pin 66 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10033 | R | Both points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |

| | | | | | |
|-------|---|--|----|--------------------------------------|----|
| 10034 | A | Door Close Right Train Lines Check continuity between END1 90XR15 pin 78 END2 90XP25 pin 78 | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10035 | A | Both points are continuous | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10036 | A | Door Close Left Train Lines Check continuity between END1 90XR15 pin 79 END2 90XP25 pin 79 | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10037 | R | Both points are continuous | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10038 | A | Door Auth Left Train Lines Check continuity between END1 90XR15 pin 85 END2 90XP25 pin 85 | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10039 | R | Both points are continuous | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10040 | A | Door Auth Right Train Lines Check continuity between END1 90XR15 pin 84 END2 90XP25 pin 84 | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10041 | R | Both points are continuous | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10042 | A | V<3km/h Train Lines Check continuity between END1 90XR15 pin 29 END2 90XP25 pin 29 | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10043 | R | Both points are continuous | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10044 | A | Door Auth Left Train Lines Check continuity between END1 90XR15 pin 85 END2 90XP25 pin 85 | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10045 | R | Both points are continuous | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10046 | A | Door Auth Right Train Lines Check continuity between END1 90XR15 pin 84 END2 90XP25 pin 84 | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10047 | R | Both points are continuous | OK | Sicelo Mtolo 525130 29.11.2025 | M3 |

| | | | | | | |
|-------|---|---|----|------|--|----|
| 10048 | A | Safety Doors Loop Train Lines Check continuity between END1 90XR15 pin 96 END2 90XP25 pin 96 | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10049 | R | Both points are continuous | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10050 | I | Left Side Doors | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10051 | A | Put the connector written M3 on connector 90XP15 End 2 | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10052 | I | Door 1 | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10053 | I | The below signals are now simulated: - Door Auth Left - Door Open Left - V<3km/h | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10054 | A | Force [TT] (MPU1)lo_dor_m3opendoorleft = 1.00 | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10055 | R | Check that the door opens in 3 sec (+1/-0) | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10056 | R | Check that the GREEN LED on both sides of the door blink while the door opens [Safety Request: Prasa8-05] | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10057 | I | Door Opening Gap | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10058 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10059 | R | Door 1 gapResult Min/Max : 1390<= x <= 1410 (mm) | OK | 1391 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10060 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10061 | R | Door 1 gapResult Min/Max : 1390<= x <= 1410 (mm) | OK | 1408 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10062 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10063 | R | Door 1 gapResult Min/Max : 1390<= x <= 1410 (mm) | OK | 1400 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10064 | I | Door 3 | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|--|--|----|------|--|----|
| 10065 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10066 | R | Door 3 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1392 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10067 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10068 | R | Door 3 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1409 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10069 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10070 | R | Door 3 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1408 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10071 | I | Door 5 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10072 | I | Door Opening Gap | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10073 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10074 | R | Door 5 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1394 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10075 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10076 | R | Door 5 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1409 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10077 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10078 | R | Door 5 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1396 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10079 | I | Right Side Doors | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10080 | I | Keep the connector on 90XP15 End 2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10081 | I | Door 2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10082 | I | The below signals remain simulated: - Door Auth Right - Door Open Right - V<3km/h | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|---|--|----|------|--|----|
| 10083 | A | Force [TT] (MPU1)lo_dor_m3opendoorright = 1.00 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10084 | R | Check that the door opens in 3 sec (+1/-0) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10085 | R | Check that the GREEN LED on both sides of the door blink while the door opens. [Safety Request: Prasa8-05] | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10086 | I | Door Opening Gap | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10087 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door). | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10088 | R | Door 2 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1392 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10089 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10090 | R | Door 2 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1409 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10091 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10092 | R | Door 2 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1394 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10093 | I | Door 4 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10094 | I | Door Opening Gap | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10095 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10096 | R | Door 4 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1392 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10097 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10098 | R | Door 4 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1409 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10099 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10100 | R | Door 4 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1396 | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|--|--|----|------|--|----|
| 10101 | I | Door 6 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10102 | I | Door Opening Gap | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10103 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10104 | R | Door 6 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1393 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10105 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10106 | R | Door 6 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1409 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10107 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10108 | R | Door 6 gapResult Min/Max : 1390<= x <= 1410 (mm) | | OK | 1392 | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10109 | I | Obstacle Detection | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10110 | A | Position an obstacle on the floor in the centre of the door closing line for all the doors | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10111 | A | Force [TT] (MPU1)lo_dor_m3opendoorleft = 0 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10112 | A | Force [TT] (MPU1)lo_dor_m3opendoorright = 0 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10113 | R | The doors will hit the obstacle, reopen and try to close again 3 times. On the third attempt it will stop and stand ajar - free to be opened manually | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10114 | A | Safety Doors Loop Train Lines Check continuity between END1 90XR15 pin 96 END2 90XP25 pin 96 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10115 | R | There is no continuity between the two points | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10116 | A | Force [TT] (MPU1)lo_dor_m3opendoorleft = 1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10117 | A | Force [TT] (MPU1)lo_dor_m3opendoorright = 1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10118 | R | The door opens fully | | OK | | Tshembhani Khosa 446920 | M3 |

| | | | | | | | |
|-------|---|--|--|----|--|--|----|
| | | | | | | 29.11.2025 | |
| 10119 | A | Remove the obstacle | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10120 | A | Release [TT] (MPU1)lo_dor_m3opendoorleft | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10121 | A | Release [TT] (MPU1)lo_dor_m3opendoorright | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10122 | A | Remove the connector from 90XP15 End 2. | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10123 | I | End of Test. | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 13 – HVAC Air Condition

13.1 Instructions list

13.1.1 HVAC_TK

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|--|---------|
| 10001 | I | Air Conditioning (SPP=057) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10002 | I | Initial conditions | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10003 | A | Car Should be Prepared | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10004 | I | Power Supply | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10005 | A | Close Circuit Breaker 57Q1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10006 | A | Close Circuit Breaker 57Q2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10007 | I | HVAC Electronic Power Supply | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10008 | A | Close Circuit Breaker F1 on the HVAC Panel | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10009 | I | The HVAC electronic is ON | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10010 | A | Turn the control switch to AUTO position on the HVAC Panel | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10011 | I | Software Upload | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10012 | I | Follow the procedure in the document below to upload software onto the HVAC electronic | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10013 | A | |  | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10014 | I | Checking 400Vac | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10015 | A | Ensure that the 400Vac Shore Supply is connected to the vehicle, else connect it | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10016 | A | Disconnect connector 57XP4_X5 and use a multimeter to measure 400Vac between phases a1, a2 and b1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|--|---|----|--------------|--|----|
| 10017 | R | 400Vac (+-5%) measured | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10018 | A | On the same connector, with a phasemeter, check the correct Phase Rotation between points L1- Phase a1, L2- Phase a2 and L3- Phase b1. | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10019 | R | The phase rotation is correct between all three phases | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10020 | A | Normalize connector 57XP4_X5 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10021 | I | HVAC 50% restriction | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10022 | A | Force [TT] NRG_HvacM350Cmd = 0 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10023 | I | HVAC inhib | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10024 | A | Force [TT] (MPU1)lo_hva_m3hvacinhibr1__1 = 1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10025 | A | Force [TT] (MPU1)lo_hva_m3hvacinhibr2__1 = 1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10026 | R | HVAC unit turns ON and starts to work | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10027 | I | Emergency Ventilation | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10028 | A | Force [TT] (MPU1)lo_hva_m3emergventil__1 = 1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10029 | I | All saloon HVAC units work in Ventilation mode. Not heating/cooling | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10030 | A | Connect the laptop to the HVAC maintenance software using HCU Finder and check the actual working mode of HVAC |  | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10031 | R | Release [TT] (MPU1)lo_hva_m3emergventil__1 | | OK | UnableToRead | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10032 | I | Forced Mode (Saloon HVAC) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10033 | I | In the maintenance software, select the 'Forced' tab, and use the "Required working mode" drop down box to force the following modes: | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|---|---|----|--|--|----|
| 10034 | I | For the next sections, walk through the whole car and physically check (feel) that the HVAC is functioning as desired | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10035 | A | Force Ventilation mode on the Saloon HVAC | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10036 | I | Ventilation Mode |  | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10037 | R | All saloon HVAC units work in Ventilation mode. Not heating/cooling | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10038 | I | Cooling Mode | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10039 | A | Force Cooling mode on the Saloon HVAC | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10040 | R | All saloon HVAC units work in Cooling mode | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10041 | I | Heating Mode | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10042 | A | Force Heating mode on the Saloon HVAC | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10043 | R | All saloon HVAC units work in Heating mode | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10044 | I | Self-Test | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10045 | A | Force Self-Test on the Saloon HVAC | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10046 | R | All saloon HVAC units work according to the mode described in the "Actual working mode" | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10047 | R | The Exhaust fans are Turned OFF | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10048 | I | HVAC Faults | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10049 | A | In the maintenance software, select the "Alarms / Warnings" tab |  | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10050 | A | Ensure there are no active faults on the HVAC | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10051 | R | No active faults identified on the HVAC unit | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|---|--|----|--|--|----|
| 10052 | A | Release [TT] (MPU1)lo_hva_m3hvacinhibr1__1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10053 | A | Release [TT] (MPU1)lo_hva_m3hvacinhibr2__1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10054 | A | Release [TT] NRG_HvacM350Cmd | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10055 | I | End of Test | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |

13.1.2 HVAC_SME

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|----------|---------|
| 10001 | I | HVA_057 Air Conditioning | | NE | | | M3 |
| 10002 | I | Initial conditions | | NE | | | M3 |
| 10003 | A | Car Should be Prepared with CVS running and 400V ac available in the car | | NE | | | M3 |
| 10004 | I | HVAC AC Power Supply | | NE | | | M3 |
| 10005 | A | Close Circuit Breaker 13Q1 and 13Q5 | | NE | | | M3 |
| 10006 | A | Check on the DDU if the HVAC is offline | | NE | | | M3 |
| 10007 | I | Checking 400Vac | | NE | | | M3 |
| 10008 | A | Close Circuit Breaker 57Q1 | | NE | | | M3 |
| 10009 | A | Disconnect connector 57XP4_X5 and Measure 400Vac between all 3 phases which are a1- phase L1, a2- Phase L2 and b1- phase L3 of connector 57XP4_X5 | | NE | | | M3 |
| 10010 | R | 400Vac measured between all phases | | NE | | | M3 |
| 10011 | A | On same connector 57XP4_X5, with a phasemeter, check the correct Phase Rotation between points a1- Phase L1, a2- Phase L2 and b1- Phase L3. | | NE | | | M3 |
| 10012 | R | The phase rotation is correct between all three phases | | NE | | | M3 |
| 10013 | A | normalize connector 57XP4_X5 | | NE | | | M3 |
| 10014 | I | HVAC Controller power supply | | NE | | | M3 |
| 10015 | A | Close Circuit Breaker 57Q2 | | NE | | | M3 |

| | | | | | | | |
|-------|---|--|---|----|--|--|----|
| 10016 | A | Allow the HVAC to initialize and check on the DDU if the HVAC is online | | NE | | | M3 |
| 10017 | R | HVAC unit is online and starts to work | | NE | | | M3 |
| 10018 | I | HVAC inhib | | NE | | | M3 |
| 10019 | A | Force [TT] (MPU1)lo_hva_m3hvacinhibr1__1 = 1 | | NE | | | M3 |
| 10020 | A | Force [TT] (MPU1)lo_hva_m3hvacinhibr2__1 = 1 | | NE | | | M3 |
| 10021 | I | HVAC 50% restriction | | NE | | | M3 |
| 10022 | A | Force [TT] NRG_HvacM350Cmd = 0 | | NE | | | M3 |
| 10023 | I | Saloon HVAC | | NE | | | M3 |
| 10024 | I | HVAC web portal | | NE | | | M3 |
| 10025 | A | The attached document is a procedure on how to navigate around the maintenance software. |  | NE | | | M3 |
| 10026 | I | Connect the laptop to the HVAC maintenance software using web browser. Enter the following IP address on the web browser 10.136.xxx.31 xxx represents the train number Login: maint Password: maint | | NE | | | M3 |
| 10027 | R | On status tab, Active mode is off for both cab and saloon |  | NE | | | M3 |
| 10028 | A | Go to Alarms tab and clear all the alarms for saloon and cabin | | NE | | | M3 |
| 10029 | I | HAVC saloon | | NE | | | M3 |
| 10030 | I | Full "Self test" saloon | | NE | | | M3 |
| 10031 | I | For the following tests make sure on the webHMI tab you change controller to be controlled by webHMI and not MPU |  | NE | | | M3 |
| 10032 | A | Before running the full test, please click on reset test to reset the previous results. | | NE | | | M3 |

| | | | | | | | |
|-------|---|---|---|----|--|--|----|
| 10033 | A | Select Full-Test on the Saloon HVAC |  | NE | | | M3 |
| 10034 | R | All saloon HVAC units work according to the mode described in the "ACTIVE MODE" on the status tab | | NE | | | M3 |
| 10035 | R | When the test is complete, please check if the status is showing as "TEST PASS" and the test took 3 mins +/- 2 seconds for each mode. | | NE | | | M3 |
| 10036 | I | Forced Mode (Saloon HVAC) | | NE | | | M3 |
| 10037 | I | During all tests Walk through the whole car and physically check (feel) that the HVAC is functioning as desired | | NE | | | M3 |
| 10038 | I | Go to maintenance tab to force the following modes |  | NE | | | M3 |
| 10039 | I | Cooling Mode | | NE | | | M3 |
| 10040 | A | Select forced Cooling mode on the Saloon HVAC and let it run for 5 mins | | NE | | | M3 |
| 10041 | R | All HVAC units are cooling | | NE | | | M3 |
| 10042 | I | Heating Mode | | NE | | | M3 |
| 10043 | A | Select forced Heating mode on the Saloon HVAC and let it run for 5 mins | | NE | | | M3 |
| 10044 | R | All HVAC units are heating | | NE | | | M3 |
| 10045 | I | HVAC Faults | | NE | | | M3 |
| 10046 | A | In the maintenance software, select the "Alarms" tab | | NE | | | M3 |
| 10047 | A | Ensure there are no active faults on the HVAC for the Saloon. Use the highlighted drop down to navigate between saloon and cabin. |  | NE | | | M3 |
| 10048 | R | No active faults identified on the HVAC unit | | NE | | | M3 |
| 10049 | A | Release [TT] (MPU1)lo_hva_m3hvacinhibr1__1 | | NE | | | M3 |



| | | | | | | | |
|-------|---|---|--|----|--|--|----|
| 10050 | A | Release [TT] (MPU1)lo_hva_m3hvacinhibr2__1 | | NE | | | M3 |
| 10051 | A | Release [TT] NRG_HvacM350Cmd | | NE | | | M3 |
| 10052 | I | End of test | | NE | | | M3 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 14 – Fire Protection

14.1 Instructions list

14.1.1 Fire Protection

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------------------|---------|
| 10001 | I | Fire Protection System (SPP=067) | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10002 | I | Fire Detection Train Lines | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10003 | A | Fire Detection Train Lines Check continuity between END1 90XR14 pin 21 END2 90XP24 pin 21 | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10004 | R | Both points are continuous | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10005 | I | Continuity Test | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10006 | I | The following steps are continuity tests between the two points described in each step. Use a multimeter for this test. | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10007 | A | From : [(local: +END1 -90XR13.B (pin 4))] to: [-Inter-connector (local: +END2 -90XP23.b pin 4)] | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10008 | A | From : [(local: +END1 -90XR13.B (pin 5))] to: [-Inter-connector (local: +END2 -90XP23.b pin 5)] | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10009 | A | From : [(local: +END1 -90XR13.A (pin 7))] to: [-Inter-connector (local: +END2 -90XP23.a pin 7)] | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10010 | A | From : [(local: +END1 -90XR13.A (pin 8))] to: [-Inter-connector (local: +END2 -90XP23.a pin 8)] | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

| | | | | | | | |
|-------|---|-------------|--|----|--|--------------------------------------|----|
| 10011 | I | END OF TEST | | OK | | Sicelo Mtolu 525130 29.11.2025 | M3 |
|-------|---|-------------|--|----|--|--------------------------------------|----|



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 15 – Traction and Electric Brake

15.1 Instructions list

15.1.1 Traction and Electric Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--|---------|
| 10001 | I | Traction and Electric Brake (SPP=033) | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10002 | I | Circuit Breakers and Configuration | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10003 | A | Close Circuit Breaker 33Q2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10004 | A | Close Circuit Breaker 33Q4 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10005 | A | Close Circuit Breaker 33Q5 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10006 | I | Circuit Breaker 33Q1 and 33Q3 must be Opened | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10007 | A | 110Vdc Normal Traction EL Train Line Put the connector written M3 on 90XP15 End2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10008 | A | Close Circuit Breaker 33Q1 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10009 | A | Close Circuit Breaker 33Q3 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10010 | R | Read Defined Variable [TT] (TBCU3)LI_CAR_ID3 = 1.00 | | OK | 1 | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10011 | I | The TBCU should appear on TCMS network on DDU screen | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10012 | I | Train Lines | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10013 | A | Forward Train Lines Check continuity between END1 90XR15 pin 25 END2 90XP25 pin 25 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10014 | R | Both points are continuous | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10015 | A | Reverse Train Lines Check continuity between | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|---|---|----|--|--|----|
| | | END1 90XR15 pin 30 END2 90XP25 pin 30 | | | | | |
| 10016 | R | Both points are continuous | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10017 | A | Traction Train Lines Check continuity between END1 90XR15 pin 31 END2 90XP25 pin 31 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10018 | R | Both points are continuous | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10019 | A | No Brake Train Lines Check continuity between END1 90XR15 pin 32 END2 90XP25 pin 32 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10020 | R | Both points are continuous | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10021 | A | Traction Interlock Bypass Train Lines Check continuity between END1 90XR14 pin 6 END2 90XP24 pin 6 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10022 | R | Both points are continuous | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10023 | A | Traction Interlock Train Lines Check continuity between END1 90XR15 pin 41 END2 90XP25 pin 41 and -10XP12_XCB2 pin 8 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10024 | R | All pins are continuous | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10025 | A | 110Vdc Normal Traction EL Train Line Remove the connector from 90XP15 End 2 | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10026 | I | Coolant Liquid | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10027 | A | Check that the coolant level is atleast 1/2 of the sight glass level indicator [12-42- 59-277668_277624_Coolant Level Check.pdf] |  | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10028 | R | Coolant Liquid Level is OK | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |
| 10029 | I | End of Test | | OK | | Tshembhani Khosa 446920 29.11.2025 | M3 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 16 – Vehicle Normalization

16.1 Instructions list

16.1.1 Vehicle Normalization

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------------------|---------|
| 10001 | R | On LV3 all Connectors are tightened | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10002 | I | Initial Conditions | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10003 | I | The VFT procedures are all completed | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10004 | I | Vehicle Normalization Check | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10005 | R | On LV3 all Circuit Breakers are installed and secured | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10006 | R | On LV3 all Dataplugs are installed, tightened and earth braids are fastened | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10007 | R | On LV3 there are no missing components, device, wiring or connectors. | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10008 | R | On LV6 all Dataplugs are installed, tightened and earth braids are fastened | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10009 | R | On LV6 all Connectors are tightened | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10010 | R | On LV6 there are no missing components, device, wiring or connectors. | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10011 | R | On HC Cubicle the Controller is installed and properly tightened and its connectors are tightened | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10012 | R | All DCUs are properly installed and secured | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10013 | R | All Internal Displays are properly installed and secured | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10014 | R | All Light Covers are properly installed | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10015 | R | All Saloon Fire Detectors are properly installed and secured | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10016 | R | All covers are normalised inside the car | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |

| | | | | | | | |
|-------|---|--|--|----|--|--|----|
| 10017 | R | On the Underframe, TBCU Agate is installed and properly tightened | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10018 | R | On the Underframe, Speed Sensors are installed and properly tightened | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10019 | R | On the LVB, all Circuit Breakers are installed and properly tightened | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10020 | R | On the LVB, all Relays and Timers are installed and properly tightened | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10021 | R | On the LVB, BRIOMs are installed and properly tightened | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10022 | R | On the LVB there are no missing components, device, wiring or connectors. | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10023 | R | On the Underframe, all Connectors are tightened | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10024 | R | All underframe covers are normalised | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10025 | R | On END1 the Octopus cables are disconnected from the car and properly stored. | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10026 | R | On END2 the Octopus cables are disconnected from the car and properly stored. | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10027 | R | The Test Bench is switched OFF and the Octopus cables are disconnected and properly stored | | OK | | Sicelo Mtolo 525130 29.11.2025 | M3 |
| 10028 | R | ALL P.Os of this car are closed | | OK | | Gcobani Baliso 480570 07.12.2025 | M3 |
| 10029 | I | End Of Test | | OK | | Gcobani Baliso 480570 07.12.2025 | M3 |



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS315 – M3 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000008937 Version: A0 | Emission date 09/12/2025 |
|---|--|-----------------------------|



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025

Section 17 – Report summaries

17.1 Results status

| Test Instruction Sheet | Compliant | Incomplete | Non-compliant |
|---|-----------|------------|---------------|
| Energy Distribution | X | | |
| TCMS Network | X | | |
| Cabin Control | X | | |
| Internal Lighting | X | | |
| PACIS System | X | | |
| Train Ground Communication | X | | |
| Rescue Mode and Emergency Disconnection | X | | |
| Emergency Brake | X | | |
| Service Brake | X | | |
| Holding and Parking Brake | X | | |
| HVAC Air Condition | X | | |
| Fire Protection | X | | |
| Traction and Electric Brake | X | | |
| Passenger Doors | X | | |
| Vehicle Normalization | X | | |

17.2 Tools used

| Function | Tool name | Tool number | Next Calibration date |
|----------|------------|--------------|-----------------------|
| 015_NRG | Phasemeter | Phasemeter | 11/30/2026 |
| 054_PIS | Multimeter | Multimeter 1 | 11/30/2025 |
| 057_HVA | Phasemeter | Phasemeter | 11/30/2026 |
| 062_ETS | Multimeter | Multimeter 1 | 11/30/2025 |
| 067_FSD | Multimeter | Multimeter 1 | 11/30/2025 |



Serial Tests Report
TS315 – M3 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000008937
Version: A0

Emission date
09/12/2025