



Gibela Rail Transport Consortium (Pty) Ltd
 2 Shosholaza Avenue
 Domboshaba XT
 Earthshiel 1590, South Africa
 Reception: +27 (0)10 600 0651

TRAIN 27215 REP: 61000001077 - 40 PAXES WEIGHT BALANCE EN PCB WEIGHING REPORT

TC	Front bogie (Ton)		Rear bogie (Ton)		Central bogie (Ton)		Total (Ton)	
	Weight Measured vs Predicted	Weight Predicted (Ton)	Weight Measured vs Predicted	Weight Predicted (Ton)	Weight Measured vs Predicted	Weight Predicted (Ton)	Weight Measured vs Predicted	Weight Predicted (Ton)
TC	Balance across front and rear bogies	18.48	15.55	8.61%	1.93%	1.62%	1.62%	PASS
	Weight Measured vs Predicted	34.03	34.42	1.14%	1.14%	1.62%	1.62%	PASS
M3	Balance across front and rear bogies	17.87	17.85	0.09%	0.09%	1.36%	1.36%	PASS
	Weight Measured vs Predicted	35.72	35.80	0.22%	0.22%	1.36%	1.36%	PASS
M2	Balance across front and rear bogies	18.67	17.94	1.99%	1.99%	1.37%	1.37%	PASS
	Weight Measured vs Predicted	36.61	37.06	1.22%	1.22%	1.37%	1.37%	PASS
M1	Balance across front and rear bogies	14.51	17.97	1.48%	1.48%	1.37%	1.37%	PASS
	Weight Measured vs Predicted	36.48	36.17	1.04%	1.04%	1.37%	1.37%	PASS
M4	Balance across front and rear bogies	12.67	17.81	0.39%	0.39%	1.36%	1.36%	PASS
	Weight Measured vs Predicted	35.48	35.95	1.11%	1.11%	1.36%	1.36%	PASS
TC	Balance across front and rear bogies	18.48	15.55	8.61%	1.93%	1.62%	1.62%	PASS
	Weight Measured vs Predicted	34.03	34.42	1.14%	1.14%	1.62%	1.62%	PASS
TOTAL TRAIN	Measured Weight	222.35	Predicted Weight	215.9726	PASS			18

Author	Approved	End of cycle	End of cycle BPU manager	Signature	Oil 06/24
		Thato M			